

Schedule XLV-Form No. 134

FD-2021

(Restoration)

B.T. Road Njadhuban? to Hanigan Tols
Njadhuban?

APR 21 A

DIVISION

K. S. Sakant

SUB-DIVISION

MEASUREMENT BOOK

2320

प्रमाणित किया जाता है कि उक्त माप
 पुस्तक में मशीन द्वारा कंक्रीट कुल
 50 (पचास) पन्ने हैं, तथा यह माप
 पुस्तक की कंक्रीट कुल 100 मी.
 वर्ग मीटर (पचास मी. कुल) का 1/4
 भाग है। (नोट: इस माप
 का)

[Signature]
 01/11/24
 Executive Engineer
 RWD (Works) Division
 Araria

Issued to JE. Kuresakanta
[Signature]
 01/11/24

Schedule PLV-Form No. 134

ARARIA DIVISION
Kuresakanta SUB-DIVISION

Measurement Book

No. 2320

Name of Officer _____

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of work - Restoration of drainage
 B-7 Road Madhubani to Aurangabad Madhubani
 under PDA 2021-22
 Agency - Dept
 Authorizing - CEA, Patna letter No - 1937
 dt. 7-7-2021
 Date of entry -
 Record entry
 1. Labour for cutting 62mm to 75mm
 dia bamboo Piles. do all comp jobs

2 x 30.0 x 4.50	=	270.0M
2 x 2 x 4.50	=	18.0M
Total.		288.0M
2. Labour for filling & filling 62mm to 75mm dia bamboo surrums. do all comp jobs		
2 x 4.0 x 16.0	=	128.0M
3. Supply of EC Bag filling of local sand. do all comp jobs		
2 x 16.0 x 1.5 + 0.7 x 2.5 + 3.65 x 2.4	=	107.32M
say 107.32 / 0.0392		3162 M ³
4. Filling of local sand & stone surroundings. do all comp jobs		
2 x 30.0 x 4.5 + 5.5 x 2.65 + 8.5 x 2.5	=	279.75M
2 x 11.0 x 4.5 + 5.5 x 2.65 + 8.5 x 2.5	=	273.85M

Continuation

Abstract of Cost

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/1. Filling of local sand obtained from river bed. do all comp. N ^o 4					
Qty 1057.31 m ³ vide TMB P- 2/1					
@ 514.43/m ³					543912.2
2/2. 1/4 Sour for cutting 62 m into 75 m dia bamboo pile. do all comp. N ^o 4					
Qty 288.04 m vide TMB P- 1					
@ 55.40/m					15955.2
2/3. 1/4 Sour for cutting & fixing 62 m into 75 m dia bamboo sunnys. do all comp. N ^o 4					
Qty 128 m vide TMB P- 2/2					
@ 30.87/m					3951.2
4/1. Supply of AC Bags filled with					

Local sand. do all comp. N^o 4

Qty 3162 m ³ vide TMB P- 1/3					
@ 38.03/m ³					120251.2
5/5. Supply & carriage of brick & Sals. do all comp. N ^o 4					
Qty 321.12 m ³ vide TMB P- 2/6					
@ 2168.92/m ³					696521.2
6/6. Supply & carriage of Hummer P. 100 mm dia. do all comp. N ^o 4					
Qty 30 m vide TMB P- 2/5					
@ 4425.01/m					132752.2
Total					1513342.2
Add 12% GST					181601.2
Add 1% Levy					15133.2
Add S. Fee					50296.2
Total					1760322
30/06/22					
Continuation					