

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5th Final ^{on A/c Bill} bill					
N/W- Const. & Maint. of road from Top to Khokhrnahi					
Under MMUR & (SC)					
NIA- Shri Mehdi Hasan					
A99- No- 56 SBD/2020-2021					
Date of start- 19-09-2020					
Date of comp- as per A99 - 18-06-2021					
Actual date of comp- 2-6-2022					

Record entry

① Const. of G.S.B. ~~grading~~ ^{material etc.}

$$1 \times 10.0 \times \frac{5.5 + 4.5}{2} \times 0.200 = 9.55 \text{ m}^3$$

$$1 \times 15.0 \times 4.5 \times 0.200 = 12.15 \text{ m}^3$$

$$= 21.70 \text{ m}^3$$

② providing & laying W.B.M. grade III etc.

$$1 \times 10.0 \times \frac{5.5 + 3.25}{2} \times 0.075 = 3.47$$

$$1 \times 15.0 \times 3.25 \times 0.075 = 4.22$$

$$= 7.69 \text{ m}^3$$

Shady

4.5-72
2.8

Continuation

Sch. XLV—Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(2) Cost of embankment with app. material etc.					
(1) 1000 Mtr land dry					
$= (1002.43 - 382.32) \times 20\%$					
$= 124.02 \text{ MB}$					
(6) 100 Mtr land dry					
$= (1002.43 - 382.32) \times 80\%$					
$= 496.08 \text{ MB}$					
Drainage					
2-6-22					
2-6					
24/22					
AG					

Abstract

(1) providing & fixing working B.M. pillar etc.					
at vide T.M.B. P. No. (16)					
$= 3 \text{ Nos CB } 2475 = 36/\text{Nos } 7426 =$					
(2) clearing & grubbing land etc.					
at vide T.M.B. P. No. (16)					
$= 0.105 \text{ Hect } @ 51133 = 76/\text{Hect}$					
$R 5369 =$					
(3) Cost of embankment with app. material etc.					
(1) 1000 Mtr land dry					
at vide T.M.B. P. No. (24)					
$= 124.02 \text{ MB}$					
$22/175 = 22/\text{MB}$					
$B 21,731 =$					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17) providing p.c.c. M20 in sub structure etc.					
Qty vide T.M.B.P. No. (18)					
= 33.743 m ³ @ 6861 = 14/m ³					
					R 2,31,515
(18) Providing & laying R.C. M12 1000 MM dia 14 P. etc.					
Qty vide T.M.B.P. No. (18)					
= 7.50 m ² @ 3963 = 46/m ²					
					R 29,726
(19) Painting of parapet wall etc.					
Qty vide T.M.B.P. No. (22)					
= 20.64 m ² @ 97 = 18/m ²					
					R 2006
					R 26,90,343
Add 12% GST					R 322841
Add 1% L/Cess					R 26903
					R 30,40,087
Less 0.03% below 25					
per A99.					R 912
					R 30,39,175
Less Provision bill vide T.M.B.P. No. (11)					
					R 21,21,218
					R 9,17,957

Continuation
 Bhaskar
 2-6-2022
 2.5
 2/6/22
 AE