

MMGSY-ST
TARINI CHOUDHARY HOUSE TO MAHA-
DALIT TOLA.

Measurement Book

Schedule XLV-Form No. 134

R.W.D. KATHAR- DIVISION

SAMELI- SUB-DIVISION
(NO-2050)

ALOK BIHARI

Sch. XLV-Form No. 134

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F =	162204
6/8. Const. of GSB by -5					
by providing well					
graded material,					
spreading in uniform					
layers and compacting					
Qty vide TMBP-4					
E.C Qty = 51.91 m ³					
@ 2381.11/m ³ =					121460
7/8. P.V. Laying, Spreading					
and compacting					
stone aggregates					

of specific sizes to					
WBM Cr-3.					
Qty vide TMBP-5					
E.C Qty = 133.0 m ³					
@ 3127.89/m ³ =					416009
Total =					699672
Add 12% GST + 1% L.Cess					90952
					790630
Less 1.25% below market (-)					9883
					780747
18.1.2021					
J.E					
18.01.2021					
A.E					

Continuation