

Name of Work: Repair of Flood Damaged Road in
Chakla Sahi Jandala Road Kaurva
Shedule XLV Form No. 134. (FDR)
Chauk to Daula.

RWD Patol DIVISION

PATOLI SUB-DIVISION

MB No: - 1307 FDR

Measurement Book

13

1st & Final Bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
• Name of Work:- Repair of Flood Damaged Road in Chaklalsahi Jandah Road Kauwa Chawk to Sonwa. Head - FDR (2021-22) Agency - Amit K. Singh Date of Entry - 26-10-2021 Item of Work [01] Providing Brick Bat & Layer Spreading & Compacting - - do - 411 Comp Job For Damaged Road Stretch					
1.00	10.00	1.50	0.150		$= 2.250$
1.00	9.00	3.75	0.225		$= 7.594$
2.00	20.00	1.50	0.300		$= 18.000$
0.2	15.00	1.50	0.300		$= 13.500$
1.00	9.00	3.75	0.225		$= 7.594$
1.00	8.00	1.50	0.225		$= 2.700$
1.00	13.00	1.75	0.150		$= 3.413$
01	30	3.00	0.150		$= 13.500$
01	3.00	1.00	0.300		$= 0.900$
01	5.00	1.50	0.150		$= 1.125$
01	20.00	2.50	0.225		$= 11.250$
01	12.00	2.00	0.150		$= 3.600$

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2.00	X 6.00	X 1.50	X 0.90	= 16.200
	1.00	X 6.00	X 2.50	X 0.225	= 9.00
	1.00	X 24.00	X 2.00	X 0.225	= 10.800
	1.00	X 16.00	X 3.50	X 0.150	= 8.400
	1.00	X 17.00	X 2.00	X 0.150	= 5.100
	1.00	X 17.00	X 3.00	X 0.150	= 7.650
	1.00	X 17.00	X 3.00	X 0.150	= 7.650
	1.00	X 10.00	X 2.00	X 0.300	= 6.000
	1.00	X 30.00	X 1.50	X 0.800	= 40.500
	1.00	X 30.00	X 1.25	X 0.900	= 33.75
	1.00	X 5.00	X 1.25	X 0.900	= 5.625
	1.00	X 12.00	X 1.50	X ^{1.00} 0.400	= 18.00.
	1.00	X 9.00	X 2.50	X 0.225	= 5.063
	1.00	X 5.00	X 2.00	X 0.500	= 5.000
	1.00	X 7.00	X 2.00	X 0.500	= 7.000
	1.00	X 22.00	X 3.50	X 0.150	= 11.550
	1.00	X 22.00	X 3.50	X 0.750	= 57.750
	1.00	X 20.00	X 1.50	X 0.300	= 9.000
	1.00	X 20.00	X 1.50	X 0.450	= 13.500
	1.00	X 5.00	X 1.00	X 0.500	= 2.500
					Total:- 367.06 m ³
					Add GST @ 12%
Ran					
26-10-2021					
J.E					

Continuation

3

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
L17 Paving, laying, Spreading & Compacting with Bricks Batts					
Vol - Pavers - 02					
= 357.08 m ³					
@ ₹ 1896 = 72/m ³					
					₹ 677248 = 00
Add GST @ 12% →					₹ 81270 = 00
Labour Fees @ 1% →					₹ 6772 = 00
S.Fees →					₹ 3925 = 00
					₹ 804315 = 00
Rate					₹ 271,01,221
26-10-2021					AE

丁巳

cu

5.1.22

Continuation