

ਮਾਪੀ ਉਲ ਮੇ ਮਾਮੀਨ ਏਕਨ 100
ਏ ਏ ਡਿਊਸ਼ੀ ਡਾਮਾਨਨ੍ਹ ਡਾਫਿਨਾ
ਏ ਏ ਪਨਾਈ ਕੇ ਪਨਾਮ ਏ ਨਿਰਨ
ਏ ਮਾ ਮਾਮੀ ਏ

Signature
10/7/21
Executive Engineer
RWD Works Division
Punjab
10/7/21

Sch. XLV - Form No. 134

ਪਾਸ/ਦਮ DIVISION

ਪਾਸ SUB-DIVISION

Measurement Book

No.

1038

Name _____

Date of first entry _____

Date of last entry _____

1st on Ale bill

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Constn of road from Mirza Chowk to Belahiran Baswaria ^{To Ld} under MHCsy					
Agency - Uttar Bihar constn co. At sports club road Chhatami, Motihari					
Agreement No- 07 SBD/2021-22					
Agreement value-					
Date of work order- 16/12/2021					
Date of completion- 15/12/2022					

Record Entry

① Constn of benchmark- 0.43 Km					
② Constn of Ref. Pillar- 0.43 Km					
③ Clearing and grubbing road land					
2	X	5 X	30 X	1.50 =	450.00 ft
2	X	5 X	30 X	1.50 =	450.00 ft
2	X	4 X	30 X	1.50 =	360.00 ft
2	X	1 X	11 X	1.50 =	33.00 ft
					1293.00 ft
					- 0.13 hect
④ Prov and fixing MHCsy					
informationary sign board- 2 Nos					

Continuation

20/01/2023
S.E

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Record Entry</u>					
① Form wbm inside-3					
	15.00	$\times 8.50 + \frac{3.75}{2}$	10.075		6.89M
	5	$\times 30 \times 3.75 \times 0.075$			42.19M
	4	$\times 30 \times 3.75 \times 0.075$			33.75M
	4	$\times 30 \times 3.75 \times 0.075$			33.75M
	1	$\times 26 \times 3.75 \times 0.075$			7.31M
					123.89M
② Const ⁿ of subgrade and earthen shoulder					
Side of USB:-					
	2	$\times 5 \times 30 \times 1.20 \times 0.20$			72.00M ³
					67.00M ³
	2	$\times 4 \times 30 \times 1.20 \times 0.20$			57.60M ³
	2	$\times 1 \times 7.9 \times 1.10 \times 0.20$			4.84M ³
Side of WBSH					
	2	$\times 5 \times 30 \times 1.10 \times 0.075$			24.75M ³
	2	$\times 5 \times 30 \times 1.05 \times 0.075$			23.62M ³
	2	$\times 4 \times 30 \times 0.90 \times 0.075$			16.20M ³
	2	$\times 1 \times 11 \times 1.10 \times 0.075$			1.81M ³
					269.82M ³
for 28/05/22 G.E Amf 28/05/22 for					

Continuation

Abstract of cost

Sch. XLV-Form No.134

9

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Constn of benchmark.					
Q-VTM BP 1(1) = 0.431 Km					
e h 83 67 = 08/kmh					3606 = 00
(2) Constn of Ref. Pillar					
Q-VTM BP 1(2) = 0.431 Km					
e h 487 64/kmh					2102 = 00
(3) Clearing and grubbing road land					
Q-VTM BP 1(3) = 0.13 Km					
e h 51137 = 38/kmh					6648 = 00
(4/5) Constn of embankment					
Lead up to 1000					
e h 189 = 95/kmh					84102 = 00
(5/6) Constn of subgrade and earthen shoulder					
Q-VTM BP 6(2) = 424.80 H					
694.62 H					133117 = 00
e h 191 = 64/kmh					81409 = 00
(6/8) Excavation for roadway (box cutting)					
Q-VTM BP 7(1) = 17.92 H					
e h 75 = 50/kmh					1353 = 00
(7/10) Paved granular sub base g.T.					
Q-VTM BP 7(2) = 263.43 H					
e h 2894.64/kmh					762535 = 00
Continuation					993463 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
c/c 5748.17 m ³					106341=00
(14/36) Brick Masonry work in cm (1:4) in hand wall.					
Q-VTMBP 36 = 53.02 m ³					
P5 (1) = 26.51 m ³					
79.53 m ³					
c/c 5596.62 m ³					445099=00
(15/37) Paving and laying 1000 mm of Rec Pipe					
Q-VTMBP 3 (2) = 15.10 m					
P5 (2) = 7.50 m					
22.60 m					
c/c 3944.62 m ³					88754=00
(16/38) Plastering with cm (1:4) on brickwork					
Q-VTMBP 3 (3) = 72.81 m ³					
P5 (3) = 36.40 m ³					
109.21 m ³					
c/c 17642 m ³					19267=00
(17/39) Paving 1.5 mm cement Paving					
Q-VTMBP 3 (4) = 26.52 m ³					
P5 (4) = 13.26 m ³					
39.78 m ³					
c/c 5711 m ³					2272=00
					21,80,840=00

Continuation

Sch. XLV-Form No.134

12

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F. Rs-	21,80,840=00	
Add 1 % Labour cost (+)				21808=00	
Add 12 % GST (+)				261701=00	
Add Surcharges (+)				30043=00	
			R-	24,94,392=	
Less 0.01 % belord (-)				249=00	
			R-	24,94,143=0	

~~28/05/22~~
28/05/22
J.E

~~28/05/22~~
28/05/22

CSP
Kanchan
28/05/22

Name of Agency :- Uttar Bihar Construction Company.
Pro _ Sanjay Kumar,
At - Sports Club Road,
Chhatauni, Motihari,
Distt - East Champaran.
Mo. No. 9934021505
Email. - sanjay_73523@yahoo.com

Name Of Work :- Construction of Road & C.D Work With Five Year
Maintenance Of The Package No. MMGSY-NDB-
BRRP-216-PAKRIDAYAL. Under M.M.G.S.Y (NDB
BRICS).

Agreement No- 07 S.B.D/2021-22

R.W.D (W) Div. Pakridayal

Rate approved by :- C.E-3, R.W.D, PATNA

C.E-3, Letter No :- 3599 Date- 06.06.2021

Construction Cost :- 05,89,13,040.00

Maintenance. Cost :- 74,59,275.00

Total :- 06,63,72,315.00

Agreement Value :- 06,63,72,315.00 (Rupees Six Crore Sixty Three Lakh Seventy
Two Thousand Three Hundred Fifteen Only).

Date of Work Order :- 16/12/2021

Time Of Completion :- 15/12/2022

Performance Security :- 13,40,000.00

Additional Performance Security :- 0.00.


Submitted to Division by B.G & N.S.C :- 13,40,000.00 F.D 40643936234

Security Deduct From Bill :- 8 %

No Of Road :- 07 (Seven)

Rate :- 0.01 % Below.

[Signature]
16/12/2021
Executive Engineer
R.W.D. (W) Division
Pakandayal
16/12/21



मैसर्स उत्तर बिहार कंस्ट्रक्शन कंपनी, स्पोर्ट्स क्लब रोड,
बिहार BIHAR एच.टी. नो. 539640
ला कोषागार, पूर्वी चम्पारण
मोतिहारी
Standard From : Agreement 07 SBD/2021-22

This agreement, made the 16 Dec 2021

कृष्ण कुमार श्रीवास्तव
मुद्राक विवरण
चम्पार न्यायालय, मोतिहारी
L.N.-79/81

मैसर्स उत्तर बिहार कंस्ट्रक्शन कंपनी, स्पोर्ट्स क्लब रोड, ला कोषागार, पूर्वी चम्पारण
Executive Engineer, Rural Work Department, Works Division Pakridayal, East
of the one part, Uttar Bihar Construction Company. Pro - Sanjay
Kumar, At - Sports Club Road; Chhatauni, Motihari, Distt - East Champaran.
Whereas the Employer is desirous that the Contractor of of Construction of Road & C.D
Work With Five Year Maintenance Of The Package No. MMGSY-NDB-BRRP-216-
PAKRIDAYAL. Under M.M.G.S.Y (NDB BRICS). and the employer has accepted the
Bid by the contractor for the execution and completion of such works and the remedying
of any defects therein at a cost of Rs - 6,63,72,315.00 (Rupees Six Crore Sixty Three
Lakh Seventy Two Thousand Three Hundrad Fifteen Only). NOW THIS
AGREEMENT WITNESSETH as follows:

1. In this Agreement, words and expressions shall have the same meanings as are
respectively assigned to them in the Conditions of Contract hereinafter referred to,
and they shall be deemed to form and be read and construed as part of this
Agreement.

M/s Uttar Bihar Construction Co.

Partner

Executive Engineer
R.W.D. (W) Division
Pakandayal
1.1.11

Package No. - MMGSY-NDB-BRRP-216-PAKRIDAYAL.

Tender ID :- 95423

Under :- M.M.G.S.Y (NDB BRICS).

Sl. No.	Road Name	Block	Length (in K.M)	Construction Cost.	Maintenance Cost.	Amount In Rs.
1	Chaita Patahi Road To Dagariya Tola.	Pakridayal	1.635	90,84,181.00	13,69,892.00	01,04,54,073.00
2	Manjhar To Giri Tola.	Pakridayal	1.310	86,32,298.00	10,18,405.00	96,50,703.00
3	Dhanauji to Uttar Tola.	Pakridayal	0.970	56,80,617.00	07,22,740.00	64,03,357.00
4	Mirza Chowk To Belahiram Baswaria Tola.	Patahi	0.670	54,38,430.00	06,05,158.00	60,43,588.00
5	Mathia Champapur Road To Barashankar Uttari Tola.	Patahi	1.400	96,14,746.00	12,69,311.00	01,08,84,057.00
6	Noonforwa N.H.P.C. Road To Ratansagar.	Patahi	2.150	01,27,45,251.00	19,78,316.00	01,47,23,567.00
7	Mathia Patahi Road To Panchgachiya.	Patahi	1.035	77,17,517.00	04,95,453.00	82,12,970.00
	Total		9.170	05,89,13,040.00	74,59,275.00	06,63,72,315.00

Executive Engineer

RWD (W) Division, Pakridayal.

16/12/21

M/s Uttar Bihar Construction Co.

Partner