

1st on A/c bill

1

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of road from					
Krishi kendra Bhagwanpur ke pas					
Se Pandey tola Rampur chotta digar					
Agency :- M/s Kumar Amrendra Cont					
Rajapur, Kauriya Siwan					
Agn No - 25 MN GSY/NDB/SBD/2021-22					
dated - 28.08.2021					
Date of start - 28.08.2021					
date of Measurement :-					

Continuation

Abstract of Cost

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Providing & fixing of WBM pillar.					
Qty vide TMB page no-01					
1.7 km @ Rs. 3824.75/km					6502/-
② Reference pillar					
Qty vide TMB page no-01					
1.70 km @ Rs. 1751.26/km					2977/-
③ clearing and grubbing road land (by manual means) including uprooting wild vegetation etc.					
Qty vide TMB page no-1, 2					
1.29 hect @ Rs. 51133.76/hect					57730/-
④ Dismantling of existing structure like culvert of brick masonry etc.					
Qty vide TMB page no-02 and item no-4					
3.96 m ³ @ Rs. 231.77/m ³					918/-
⑤ Removing of all types of lime pipe and stacking within a lead 1000 m					
Qty vide TMB page no-02					
5 m @ Rs. 176.53/m					882/-
⑥ Box cutting, excavation for roadway in soft using manual means for carry & cut earth					
Continuation					Rs. 69009/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide TMB page no - 2 and 3 of item no - $\frac{6}{7}$ $91.05 \text{ m}^3 @ \text{Rs. } 74.16/\text{m}^3$ - Rs 6752/-					
(7/8) Construction of Embankment with material obtained from borrow pit 1000 m lead. Qty vide TMB page no - 3 and item no - $\frac{7}{8}$ $253.65 \text{ m}^3 @ \text{Rs. } 175.22/\text{m}^3$ - Rs 44444/-					
(8/9) 100 m lead Qty vide TMB page no - 3 and item no - $\frac{8}{9}$ $989.25 \text{ m}^3 @ \text{Rs. } 141.14/\text{m}^3$ - Rs 139623/-					
(9/11) Construction of granular Sub base by providing well graded Material (GSB Gr-I) Qty vide TMB page no - 3 & 4 of item no - $\frac{9}{11}$ $282.67 \text{ m}^3 @ \text{Rs. } 3327.90/\text{m}^3$ - Rs 940697/-					
(10/16) In p.c. construction of granular Sub base by providing well graded material Qty vide TMB page no - 4 and 5 item no - $\frac{10}{16}$ $53.25 \text{ m}^3 @ \text{Rs. } 3327.90/\text{m}^3$ - Rs 177210/- Rs 1377735/-					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
11 12 Providing, laying, spreading and compacting stone aggregate of Specified size worn Gr-10.					
Qty vide TMB page no-5 and item no- 11 12 .					
143.294 m ³ @ Rs. 4043.99/m ³ = 579479/-					
12 13 Construction of Un-reinforced plain Cement Concrete pavement.					
Qty vide TMB page no-6 and item no- 12 13 .					
305.70 m ² @ Rs. 6838.06/m ² = 2090395/-					
13 30 Providing and fixing of typical M.S. sign board with logo as per MORD specification.					
Qty vide TMB page no-6 and item no- 13 30 .					
2 nos @ Rs. 10841/each = 21682/-					
14 31 S/W in excavation for foundation of structure					
Qty vide TMB page no-6 and item no- 14 31 .					
29.798 m ³ @ Rs. 269.32/m ³ = 8025/-					
					Rs. 4077316/-

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15) 32 Provisioning M15 as leveling Course in foundation.					
Qty vide TMB paguo-7 and item no. - 15/32					
2.96 m ³ @ Rs. 5314.52/m ³ Rs. 15731/-					
(16) 33 Provisioning and laying of RCC pipe NP3 for Culvert					
Qty vide TMB paguo-7 and item no. - 16/33					
7.5 m @ Rs. 3646.80/m. Rs. 27351/-					
(17) 34 Provisioning concrete for					

Plato/reinforced concrete in open
foundation PCC M20.

Qty vide TMB paguo-7
and item no. - 17/34

30.60 m³ @ Rs. 6140.14/m³ Rs. 187888/-
Rs. 4308286/-

GST 12% (+) 516994/-

L.C 1% (+) 43083/-

S. Fee 1.0545% (+) 45431/-

Rs. 4913794/-

Less 17.57% discount per agn (-) 863353/-

Rs. 4050.441/-

JE 30-05-22

JE 30-05-22

Continuation

288
4768
1616672