

mm65y

m.B.No. 485
20.21

mm65y. B.N. gier & milin & scot
Shedule XLV Form No. 134.

யுஹ். அலர் DIVISION

பாடி யுஹ். அலர் SUB-DIVISION

485

Measurement Book

RAMBARAN CHUDHARY

प्रमाणित किया जाता है कि इस
मापी-पुस्तक में मशीन द्वारा
अंकित कुल - 100 (एक सौ) पन्नें
हैं जिसकी अरविन्द कुमार
सहायक अभियंता आगोष्ठा कार्य
विभाग कार्य अवर-प्रमंडल गोगरी
को निवेदन किया जाता है


20.11.20
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
अवर-प्रमंडल-गोगरी
20.11.20

Sch. XLV-Form No. 134

प्रमंडल गोगरी DIVISION

अवर-प्रमंडल गोगरी SUB-DIVISION

MEASUREMENT BOOK

No.

485

Name of Officer _____

Date of first entry _____

Date of last entry _____

1.

Name of work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement.

These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of work:- Construction of Road
 from B.N/Bandh to Launga
 under MMGSY

Name of Agency:- Rambaran choudhary.

Agreement No:- 41 SBD/2020-2021

Date of Commencement of work:- 21/9/2020

Date of Completion :- 20/9/2021.

Record entry:-

①/② Providing and fixing logo of

Project:- providing and fixing
 of typical MMGSY information

Sign board - with logo as per MORD
 specification -

i) Logo Identification sign board - 1 Nos.

ii) Citizen information board - 1 Nos.

2 Nos.

②/① Setting out pillars - providing and
 fixing of working benchmark pillars.

i) working benchmark pillars - 2 Nos.

③/② Reference pillars. - 8 Nos.

④/③ Clearing and grubbing road land
 by manual means including uprooting

wild vegetation, grass, bushes,

shrubs, saplings and trees of growth.

Continuation

2nd on A/c Bill

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

ABSTRACT OF COST

Date - 07.06.2022

1. Pvg. & fixing of Logo
of project of typical
masonry masonry
signboard etc-do-do-all
comp. job

7+7. vide T.M.G.P. (7)
2.0 nos.

QR. 8901 = 86/nos. R. 17,804/-

2. Setting out pillars
pvg. & fixing of working

benchmark pillars etc-

do-do-all comp. job -

7+7. vide T.M.G.P. (7)
i) working benchmark pillars
2.0 nos.

QR. 3905 = 22/nos. R. 7,810/-

ii) working Reference

pillars - 5.0 nos.

QR. 1789 = 80/nos. R. 14,318/-

3. clearing & grubbing

Road land (By manual

means) including uprooting

wild vegetation, grass,

bushes etc-do-do-all

Continuation

RS 39932/-

Scanned with CamScanner

Sch. XLV-Form No. 134

R.F.R. 3993 2 2 2

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
comp. job	202	—	—	—	
Qty. vide T.C.M.B.P. (8)					
1.33 Hq.					
Q.Rs. 51.133 = 76/Hq.				Rs. 68,000	
4. Fluo in excavation for bound of structures upto 3.0 m depth etc - do-do all comp. job					
Qty. vide T.C.M.B.P. (8)					
231.742 m ³					
Q.Rs. 269 = 32/m ³				Rs. 62,413	

5. Prg. m/c P.C.C. (1:2:5:5) as levelling course etc - do-do all comp. job					
Qty. vide T.C.M.B.P. (8)					
29317 m ³					
Q.Rs. 5034 = 33/m ³				Rs. 1,47,591	
6. Brick masonry work in c.m. (1:4) in head wall etc - do-do all comp. job					
Qty. vide T.C.M.B.P. (8)					
80.490 m ³					
Q.Rs. 5841 = 50/m ³				Rs. 4,70,182	

Continuation

Rs. 788126 20

BF Rs 788126

Continuation

RS 1514558 20

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
11. Plain/reinforced cement concrete 10-20 in. substructure etc - do-do. all comp. job					
747. vide T.M.B.P. (9)					
8.136 m ²					
QRs. 5762 = 10/m ²					Rs. 46,880/-
12. S/R/P HYSD bar reinforcement in super structure etc - do-do. all comp. job					
747. vide T.M.B.P. (9)					
1.340 MT					
QRs. 46,981 = 58/MT					Rs. 62,015/-
13. Prg. & laying reinforcement concrete in super structure (Deck slab) as per drawing etc - do-do. all comp. job					
747. vide T.M.B.P. (10)					
9.216 m ²					
QRs. 6720 = 04/m ²					Rs. 61,932/-
14. Brick masonry work in c.m. (1:3) in parapet					

Rs 1685385

Continuation

Sch. XLV-Form No. 134 OF RS 1685385

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
excluding painting & plastering etc-do-all					
Comp. job					
Qty. vide T.M.B.P. (10)					
3.392 m ³					
Q.R. 6127 = 84/m ³				Rs	20,786/-

15: Conft. of embankment with material obtained from borrow pit with a lift upto 1.5m etc-do-all Comp. job

Qty. vide T.M.B.P. (15)

i) 1000m lead - 587.124 m³

Q.R. 174 = 94/m³ Rs. 1,02,711/-

ii) 1000m lead - 1369.956 m³

Q.R. 150 = 38/m³ Rs. 2,06,044/-

16: Conft. of subgrade & earthen shoulder with approved material obtained from borrow pit with all lifts and leads etc-do-all Comp. job

Qty. vide T.M.B.P. (16)

2085.0 m³

Q.R. 176 = 58/m³ Rs. 3,68,169/-

Continuation

RS 2383065/-

Sch. XLV-Form No. 134 BFRs 23830652-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
17. cont. of granular sub-base by providing coarse well graded material spreading in uniform layers etc-do-do-all comp. job					
Qty. vide T.M.B.P. (16)					
812.8 m ³					
Q.Rs. 2470 = 677 m ³					R. 20,08,160/-
					R. 43,91,225/-
Add 12.1 G.S.T. + 1.1 L.C.Q.Rs					5,70,859/-
					R. 49,62,084/-

less 5.70% below (Q.R. 2,82,839/-
 (as per agg.) R. 46,79,245/-
 less previous payment R. 18,18,078/-
 R. 28,61,167/-

07.06.2022

J.E

11/6/2022

11/6/2022

11/6/2022