


प्रमाणित किया जाता है कि इस मापी पुस्त
में मशीन के द्वारा अंकित कुल 100 एक सौ
पन्ने हैं यह मापी पुस्त श्री... अनीस कुमार...
सहायक अभियन्ता ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल... 21/07/2020... को निर्गत
किया जाता है।


कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, मधुबनी

21/07/2020

Sch. XLV—Form No. 134

DIVISION

SUB-DIVISION

Measurement Book

No. 2379

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st. on A/C Bill.					
Record measurement.					
N/W:- Const. of Rd. from Ramkhetarimuslim					
to Idgah to Simari Hatt Tak under					
M.M.L.S.Y. (S.C).					
N/A:- Shivdani Engineers.					
App. No:- 56 S.B.D/ 2020-21					
Date of start - 23.6.20.					
Date of completion - 22.03.2021.					
AVR - Rs. 67,48,374=00					


① Div. setting out Pillars—					
— do — do — E.I.					
					8 Nos.
② Clearing or grubbing Rd. Band—					
— do — do — E.I.					
8 x 30.00 x 3.50					= 840.00 m ²
9 x 30.00 x 3.50					= 945.00 "
10 x 30.00 x 3.50					= 1050.00 "
5 x 30.00 x 3.50					= 525.00 "
1 x 18.00 x 3.50					= 63.00 "
					3423.00 m ²
					÷ 10,000 = 0.34 Hec.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
item no. (17/21) :- providing					
Road marking on R.T. -- of 11					
Qty. vide TMBP - 30					
Qty = 100 m ²					
@ Rs. 735.44/m ² = Rs.					73544
item no. (18/22) :- providing					
And fixing mmusx Bord. -- of 11					
Qty. vide TMBP - 24					
Qty = 5 nos					
@ Rs. 10641/each = Rs.					53205=
item no. (19/23) :- Earth work					
in Excavation in foundh. of 11					
Qty. vide TMBP - 30					
Qty = 59.59 m ³					
@ Rs. 269.32/m ³ = Rs.					16049=
item no. (20/24) :- providing					
115 p.c.c in foundh. -- of 11					
Qty. vide TMBP - 31					
Qty = 9.18 m ³					
@ Rs. 5441.54/m ³ = Rs.					49953=
item no. (21/25) :- plain R.C.C					
in substore in foundh. -- of 11					
Qty. vide TMBP - 31					
Qty = 67.48 m ³					

Continuation

@ Rs. 6237.52/m³ = Rs. 420908=

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
item no. 22/26 1 - preloading					
And NP-31000mm ϕ H.P.C. of E13					
Qty - vide T on BP - 31					
Qty = 15 m					
@ Rs. 3691.67/m = Rs.					55375=
item no. 23/27 1 - painting					
on parapet wall - - - of E12					
Qty - vide T on BP - 31					
Qty = 41.28 m ²					
@ Rs. 97.18/m ² = Rs.					4012=
Total = Rs.					5825074=
Add 12% W.S.T = Rs.					699009=
Add 1% Less = Rs.					58250=
Add 1.41% S.T = Rs.					82134=
Total = Rs.					6647807=
0.25% Below = Rs.					16661=
Total = Rs.					6647807=
Deduct prepaid bill = Rs.					5718592=
Total = Rs.					9,29,215=
					 15/4/22 J.E.

Continuation