

MB No- 3345

2018-19

~~MMST~~
S

Schedule XLV-Form No. 134

PURHEA

DIVISION

Banmauldu

SUB-DIVISION

Pravin Kumar Das

Measurement Book

K. Nagar Champa Nagar Road To Banmauldu Sino

7th and final Bill
Abstract of cost

62
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
Name of work:-					
const. and maint					
of road from K. Nagar					
Champanagar to Banmukh					
Sima.					
Name of Agency:-					
pravin Kumar					
Das.					
Agreement No:-					
1155 BD / 2018-19					
Agreement Amount:-					
11266209.00					
Date of commencement:-					
23-10-2018					
Date of completion:-					
22-10-2019					
Actual Date of completion:-					
27-11-2020					
Further meas = Nil					

①	1	PIV & fixing of work bench			
		Mark pillars all comp. Job.			
		1.895 Km QUTM BP - (40) 8L - ①			
		@ Rs. 13551.46 / Km = Rs. 25680.00			
②	2	clearing and grubbing			
		road land all comp.			
		Job.			
		1.33 Hect QUTM BP - (40) 8L - ②			
		@ Rs. 47809.31 / Hect = Rs. 63586.30			
③	3	Excavation for road			
		way in soil all comp.			
		Job.			
		Nil @ 8L - ③			

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
24 101.23 m ² B. F. R8. 114 4406 4.05					
25 @ R8. 72 17.15 / m ³ (52) 81-24 R8. 730592.05					
P.V. P.C. C. home pipe					
NP 3 (1 x 1000 mm g) all					
comp. Job.					
22 50 m g. TMBP - (52) 81 - (24) 25					
@ R8. 4168.04 / m - R8. 93780.90					
R8. 12268437.04					
Less to 10% below as					
per agreement (-) R8. 1226843.70					
R8. 11041593.34					
Say R8. 11041593.00					
Less previous payment					
TMBP - 13, 22, 31, 39, 46, 53 (-) R8. 11009771.00					
payable R8. 36822.00					
certified that work has					
been completed as per					
estimate and specification.					
RH					
02-05-22					
J.E.					
Banmarkhi					
16/06/22					