

Name of work-
 Situation of work-
 Agency by which work is executed-
 Date of measurement-
 No. and date of agreement-
 (These four lines should be repeated at the commencement
 of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Ist on A/C Bill</u>					
Name of work:- Maintenance of					
Road MR(3054) Madana					
Kachhori Tale to Rampur					
Jusavan PMGSY Tale					
Agency:- Randhiz Kumar					
Sabalpur, Sonapur					
Agreement No:- 17MRD/2021-22					
Dt of start:- 26-11-2021					

Dt of completion:- 25/8/22					
Actual dt of completion:- 10/3/22					
1. Clearing & grubbing road					
land (By manual means)-					
--- direction of E/W					
2x33	30	1.0			1980.0m
2x1	10	1.0			20.0m
2x33	30	1.0			1980.0m
2x1	10	1.0			20.0m
2x33	30	1.0			1980.0m
2x1	10.0	1.0			20.0m
2x20	30	1.0			1200.0m

Continuation

7200.0m

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
2243 324500				35186760581.0
2227 84 = 552225398				
less 25.61 % of Agreement				62243585.0
				6516 240 = 60
				6516996.0
Marked 10/3/22				
Marked 10/3/22				
Marked 10/3/22				
① Metal 9 clubs — 861.0 m				
② Sand — 43.00 m				
③ Bank — 8905.0 m				
④ Emulsion SS-I — 1.90 m				
⑤ Emulsion RS-I — 4.355 m				
⑥ Bitum — 359.0 m				
⑦ Bitum — 359.0 m				

Letter No. 1 date: 18 dt 11/03/22

Gross Total :- ₹ 65,16,000 taken

Current Release :- ₹ 65,16,000 in ch