

mm5y (w.B)

MB.No.-386

Schedule XLV-Form No. 134

ಪುರ ಮತ್ತು ಸರ್ಕಾರಿ ಕೆಲಸಗಳಿಗೆ
ಮಾನ್ಯತೆ ಮತ್ತು ಸಹಾಯ

ಮಾನ್ಯತೆ ಮತ್ತು ಸಹಾಯ

DIVISION

ಮಾನ್ಯತೆ ಮತ್ತು ಸಹಾಯ **SUB-DIVISION**

MB.No.-386

Measurement Book

ON for Engineers

प्रमाणित किया जाता है कि इस
मापी पुस्तक में मशीन द्वारा अंकित
पुस्तक - 100 (रख सों) पन्ने हैं जिसे
श्री राजेश कुमार, सहायक अभियंता
ग्रामीण कार्य विभाग, कार्य अवर
प्रमंडल, गोगरी को निवर्तित किया
जाता है।


27.12.17
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
प्रमंडल-गोगरी
Back
27.12.17

Sch. XLV - Form No. 134

प्रमंडल गोगरी DIVISION
अवर प्रमंडल गोगरी SUB-DIVISION

Measurement Book

No.

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:-	PWD Fatchpur to Katghana.				
	A-shram Tola via Bhuriya.				
	Haridan Tola.				
Name of Agency:-	Om Sai Engineering.				
Agreement No:-	11 S.B.D/2019-20				
Stipulated date of Commencement of work:-	22.8.19				
Stipulated date of Completion of work:-	21.8.2020				
	World Bank				

Date of measurement					
①/26 Providing and fixing of typical MGSY information sign board					
With logo as per MORD Specification and drawing					
1) Logo Identification sign board		1 Nos.			
2) Citizen information Board		1 Nos.			
		2.00 Nos.			
② Providing and fixing of working benchmark pillars					
i) Working benchmark pillars		2 Nos.			
ii) Reference pillars		5.00 Nos.			

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
①/20. Providing and fixing of typical Masonry Informatory signpost with logo as per M.P.R.D specification Nos vide T.M.B.P-14 - 2 Nos.					
@ Rs. 9774 = 76/Nos.					- Rs 19549 =
②/1. Providing and fixing of working bench mark pillars.					
Nos vide T.M.B.P-14 - 2 Nos					
@ Rs. 4197 = 15/Nos.					- Rs 8394 =
③/11/iii Reference pillars.					
Nos vide T.M.B.P-14 - 5.00 Nos					
@ Rs. 1932 = 291 Nos.					- Rs 9661 =
④/10 Clearing and grubbing road land by manual means including uprooting wild vegetation.					
Area vide T.M.B.P-14 - 0.70 Hect					
@ Rs. 48844 = 05					- Rs 34205 =
@ Rs. 49739 = 47/Hect					- Rs 34818 =
⑤/6 Excavation for road way in soil using manual means for carrying					
Qty vide T.M.B.P-15 - 15.75 m ³					
@ Rs. 80 = 56/m ³					- Rs 1289 =
⑥/4 Construction of embankment with material obtained from borrow pits with a lift upto 1.5 m. for 100m length.					
Qty vide T.M.B.P-15 - 2374.580 m ³					
@ Rs. 149 = 27/m ³					- Rs 354453 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑧. Construction of Subgrade and earthen shoulders do - do					
Qty vol. T.M. B.P. - 15 -				2880 m ³ .	
Qty vol. T.M. B.P. - 22 -				900 m ³ .	
				3780 m ³ .	
@ Rs. 186 = 05/m ³					Rs. 703269 =
⑨. Construction of granules					
Sub base by providing well graded material spreading in uniform layer					
Qty vol. T.M. B.P. - 15 -				1449 m ³ .	
@ Rs. 2669 = 03/m ³ .					Rs. 3867424 =
⑩. E/W in excavation for foundation of structure					
Qty vol. T.M. B.P. - 15 -				469 m ³ .	
@ Rs. 257 = 29/m ³					Rs. 12087 =
⑪. Providing PCC at level of course in foundation					
Qty vol. T.M. B.P. - 15 -				8.550 m ³	
@ Rs. 5390 = 54/m ³					Rs. 46089 =
⑫. Brick masonry work in cm 1:1 in hard wall.					
Qty vol. T.M. B.P. - 16 -				41.61 m ³	
@ Rs. 6406 = 81/m ³					Rs. 266587 =
⑬. Providing & laying PCC pipe for culvert.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Length vide T.M.B.P. - 16 -				22.58 m	
@ Rs. 2440 = 33/m					Rs. 54907 =
(13) Plastering with cement mortar					
(1:4) in brick work in substructure					
Area vide T.M.B.P. - 11 -				115.44 m ²	
@ Rs. 176 = 38/m ²					Rs. 20361 =
(14) Build in providing 15mm					
Cement putty done					
Area vide T.M.B.P. - 14 -				27.36 m ²	
@ Rs. 47 = 71/m ²					Rs. 1305 =
(15) Painting two coats including					
primer coats after filling the surface					
Area vide T.M.B.P. - 17 -				182.52 m ²	
@ Rs. 107 = 06/m ²					Rs. 19540 =
(16) Providing, laying, splicing					
and compacting W.B.M. with					
Qty vide T.M.B.P. - 17 -				478.125 m ³	
@ Rs. 3607 = 79/m ³					Rs. 1724974 =
(17) Providing and applying					
primer coat with bitumen					
emulsion 88.1 on prepared surface					
Area vide T.M.B.P. - 20 -				6375 m ²	
@ Rs. 53 = 98/m ²					Rs. 344122 =
(18) Providing and applying					
latex coat with bitumen					
emulsion 88.1 do - do -					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Area vide T.M.B.P. - 20 -				6375 m ²	
@ Rs. 18 = 15/m ²					Rs. 115706 =
(19/20) Providing, laying & rolling class					
Gravel & cement suspending material					
Area vide T.M.B.P. - 21 -				6375 m ²	
@ Rs. 237 = 17/m ²					Rs. 1512086 =
(20/21) Providing & laying of					
hot applied Thermoplastic					
Compound reflective glass brick					
pits done.					
Area vide T.M.B.P. - 21 -				320 m ²	
@ Rs. 835 = 75/m ²					Rs. 267504 =

				9388492 =
Less previous already paid amt				(-) 6976624 =
Vide T.M.B.P. - 19 -				2406868 =

CP Akmal 7/5/2022	19/10/2022 RE	19/10/21 RE
--	-----------------------------	---------------------------