

MMGSY - S.C

Schedule XLV-Form No. 134

N/w:- Pachgachhi Road to Lo29 Kharta belbari

Agency:- Babam Kumar, Kishanganj.

R.O.D WORKS

DIVISION

Kishanganj-1

R.O.D WORKS

SUB-DIVISION

Pachgachhi

3243

MEASUREMENT BOOK

4th and final bill.

22

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W: - Pachgachhi road to					
Lo29 Kharra belbari					
in tarhagachh block					
under MMGSY.					
Agency: - Babbar Kumar					
Kishanganj.					
Ag. No: - 127/ MMGSY/SEP/2020-21.					
date of start: - 09-07-2020.					
date of completion: - 08-07-2021.					
date of m/s: - 15/2/2022.					

① R.C.C. M15 grade k.m stone				
Local stone of standard				
design as per — ET.				
(i) ordinary k.m stone				= 3 nos.
(ii) 200 mm stone				= 5 nos.
② P/F of retro-reflectors,				
Cautionary mandatory and				
informatory sign as per ET.				
(i) 600 mm equilateral triangle				= 5 nos.
(ii) 900 mm side octagon				= 2 nos.
(iii) 600 mm circular				= 2 nos.
(iv) Hectometer post				= 2 nos.
(v) 600 x 450 mm rect.				= 2 nos.
				1

Continuation

15/2/22
5.6

Sch. XLV—Form No. 134

[illegible]

Abstract of Cost-

24

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Construction of reference					
working benchmark —				El	
Qty:- 488 k.m vide TMA. P-18					
@Rs:- 3369.87/k.m				Rs:-	5014=∞.
② Construction of reference					
Pillars/burjies —				El	
Qty:- 1.488 k.m vide TMA,				P-18	
@Rs:- 1563.24/k.m				Rs:-	2,333=∞
③ Clearing and grubbing					
Good land —				El	
Qty:- 0.18 hect. vide TMA					
@Rs:- 51,109.28/hect,				Rs:-	9199=∞.
④ Construction of embank-					
ment with approved material					
obtained from borrow pit					
lead up to 100m —				El	
Qty:- 1100.60 m ³ vide TMA. P-18					
@Rs:- 161.96/m ³				Rs:-	1,78,253=∞
⑤ Construction of embankment					
with approved material obtained					
from borrow pit lead up to					
100 m —				El	
Qty:- 730.38 m ³ vide TMA. P-18.					
@Rs:- 138/m ³				Rs:-	1,00,792=∞
⑥ Const. of sub-grade and earthm					

Continuation

CO Rs:- 2,95,591=∞

[illegible]