

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल छपरा 2**

पत्रांक 1162(अनु०)

छपरा/दिनांक 17/06/2022

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, छपरा-2

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,
बिहार ग्रामीण पथ विकास अधिकरण (ब्राड),
बिहार, पटना।

विषय:— नई अनुरक्षण नीति 2018 (Head — 3054) योजना मद में आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि नई अनुरक्षण नीति 2018 (Head — 3054) योजना अंतर्गत 03 (तीन) पथों में राशि का अधियाचना विहित प्रपत्र में तैयार कर माप पुस्त की छायाप्रति एवं Bump Indecator का Reading संलग्न कर आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अतः अनुरोध है कि पत्र के साथ संलग्न अधियाचना प्रपत्र में अंकित राशि उपलब्ध कराने की कृपा की जाय ताकि संवेदक के विपत्र का भुगतान किया जा सकें।

अनु०:— यथोक्त।

विश्वासभाजन

17/6/22

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, छपरा 2

Acl
17/6/22

Requisition Format for Scheme Head :- MR (3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Name of Division :- Rural Works Department, Works Division, Chapra-2


Sl. No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm.km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	Up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (In km)	Amount (In Lakh)	Initial Rectification with surface Renewal (In Lakh)	5 Years Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/19-20 Chapra-2/10	Hanumanpur to Teliadhi	31306302037	Lt. No. 3388 Dated 02.08.19	1.062	35.76380	23.30764	9.92450	86/MBD/2020-21	22.09.21	08.01.22	1242.545	25.00	5%	19.03221	18.91715	4.21283	MB No. 3399, Page No. 11 to 19
2	MR-N/19-20 Chapra-2/10	T03 (NH) to Chaprathi	NEA220001890	Lt. No. 3388 Dated 02.08.19	2.250	79.94870	50.71553	23.96290	86/MBD/2020-21	22.09.21	BT Complete	2853.480	25.00	5%	0.00	0.00	41.51970	MB No. 3401, Page No. 01 to 09
3	MR-N/19-20 Chapra-2/08	Jamanpura to Khajwan	NEA220001887	Lt. No. 3388 Dated 02.08.19	3.200	110.70300	69.75808	33.16753	113/MBD/2020-21	09.02.22	BT Complete	2589.250	25.00	5%	0.00	0.00	59.64603	MB No. 3418, Page No. 01 to 11

8/11/22

Executive Engineer
Rural Works Department,
Works Division, Chapra-2

A22
17/11/22

File : F:\New folder\cpn\Bachcha singh\HANUMAN GANJ - TELIADIH\08011033\1a, Section No. :98, Eqn : Y = 0
 Name of Customer : Bachcha Singh, Name of Work/ Road : HANUMAN GANJ - TELIADIH, Lab Job number :98



(Signature)
 Executive Engineer
 R.W.D. Works Div.
 Chapra-2

R.P. Sini
 8-1-2022
 AE

G. Singh
 08/01/2022
 JE

Lab Job number :98

Date :08-01-2022

Name of Customer :Bachcha Singh

Name of Work/ Road :HANUMAN GANJ - TELIADIH

Sr.no	Location of Corrected U.I test(in km) value(mm/km)	Road catagory
2	0.1	1146 G
3	0.2	1064 G
4	0.3	1636 G
5	0.4	1228 G
6	0.5	1228 G
7	0.6	1064 G
8	0.7	1228 G
9	0.8	1228 G
10	0.9	1146 G
11	1	1146 G
12	1.1	1554 G

Gsingh
08/01/2022
JE

RPSm.
8-1-2022
AE


Executive Engineer
R.W.D. Works Div.
Chapra-2

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI CATEGORY	Latitude	ongitude	Event
8/1/22	11:12:28	98	0.1	110	30.3	1100	1146 G	26.11918	84.44409	Normal
8/1/22	11:12:46	98	0.1	100	30.3	1000	1064 G	26.11643	84.44374	Normal
8/1/22	11:13:0	98	0.1	170	20.2	1700	1636 G	26.11185	84.4437	Normal
8/1/22	11:13:11	98	0.1	120	30.3	1200	1228 G	26.10555	84.44375	Normal
8/1/22	11:13:27	98	0.1	120	30.3	1200	1228 G	26.9697	84.44369	Normal
8/1/22	11:13:47	98	0.1	100	10.1	1000	1064 G	26.881	84.44338	Normal
8/1/22	11:13:59	98	0.1	120	30.3	1200	1228 G	26.8253	84.44318	Normal
8/1/22	11:14:0	98	0.1	120	30.3	1200	1228 G	26.748	84.44291	Normal
8/1/22	11:14:12	98	0.1	110	30.3	1100	1146 G	26.7165	84.44298	Curve
8/1/22	11:14:25	98	0.1	110	10.1	1100	1146 G	26.6775	84.4429	Normal
8/1/22	11:14:42	98	0.1	160	20.2	1600	1554 G	26.6363	84.44279	Normal

$$Y = 0 * X^2 + 0.816 * X + 249$$

$$X = 1367$$

$$Y = 1065$$

(R) RURAL ROAD

Good Average Poor
<4000 4001-5000 >5001

6/11/2022
08/01/2022
JE

R.P.G.
8-1-2022
AE

[Signature]

Executive Engineer
R.W.D. Works Div.
Chapra-2

MR.N/19-20 Chapra-2/10

MR.N/13-NO-3399

Schedule XLV-Form No. 134

ପ୍ରତିନିଧିତ୍ୱ ଓ ଅଭିଯୋଗ ସ୍ୱାଧୀନତା ଦିବସ

ପ୍ରତିନିଧିତ୍ୱ ଓ ଅଭିଯୋଗ ସ୍ୱାଧୀନତା ଦିବସ

ପ୍ରତିନିଧିତ୍ୱ ଓ ଅଭିଯୋଗ ସ୍ୱାଧୀନତା ଦିବସ

DIVISION

ପ୍ରତିନିଧିତ୍ୱ ଓ ଅଭିଯୋଗ ସ୍ୱାଧୀନତା ଦିବସ

SUB-DIVISION

ପ୍ରତିନିଧିତ୍ୱ

MEASUREMENT BOOK

MR.N/13-NO-3399

Final bill

11

Sch. XLV-Form No. 134

[illegible]

Continuation

P.T.O

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(9) Plastering with cement mortar (1: 4)					
— — do — —					
4x	6.0	x	0.60	=	14.40 m ²
2x	6.0	x	0.40	=	4.80 m ²
4x	0.40	x	0.60	=	0.96 m ²
Total					20.16 m ²
(10) Painting two coats on new concrete surface — do —					
— — do — —					
4x	4.0	x	0.60	=	9.60 m ²
2x	4.0	x	6.0	=	48 m ²
4x	0.40	x	0.60	=	0.96 m ²
Total					58.56 m ²
G Singh					
18/04/22					
JE					
Material statement					
(1) Bricks = 1440 No.					
(2) coarse sand = 1.235 m ³					
G Singh					
18/04/22					
JE					

Continuation

Abstract of cost

14

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. const. of granular subbase - - do - -					
amt = 21.448 m ³ P-(1)					
item - (1) @ Rs 2336.89/m ³					
				= Rs	50122 =
2. const. of WBM gr - II					
- - - do - - -					
amt = 19.784 m ³					
P-(2) item - (2)					
@ Rs 4361.49/m ³				= Rs	86288 =
(3) clearing & grubbing road land					
- - - do - - -					
amt = 0.21 hect					
P-(2) item - (3)					
@ Rs 49496.70				= Rs	10394 =
(4) const. of WBM gr - III					
- - - do - - -					
amt = 32.878 m ³					
P-(3) item - (4)					
@ Rs 3897.43/m ³				= Rs	128140 =
(5) const. of subgrade & earthen shoulder					
- - - do - - -					
amt = 446.04 m ³ P-(3)					
item - (5) @ Rs 176.96					
				= Rs	78931 =

Continuation

353875

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑥ Prime coat					
— do —					
amt = 438.373 m ²					
P-④ item-⑥					
@ Rs 41.59/m ² = Rs 18232 =					
⑦ Tack coat					
— do —					
amt = 490.35 m ²					
P-④ item-⑦					
@ Rs 14.10/m ² = Rs 69142					
⑧ Patch work over					
WBM using mss					
— do —					
amt = 490.35 m ² P-④					
item-⑧ @ Rs 230.41					
= Rs 112980 =					
⑨ Tack coat					
— do —					
amt = 3982.50 m ²					
P-⑤ item-⑨					
@ Rs 12.26/m ² = Rs 48825 =					
⑩ Providing & laying					
SDBC — do —					
amt = 99.56 m ³ P-⑤					
item-⑩ @ Rs 11131.91/m ³					
= Rs 1108293 =					

Continuation

1649119-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) Planting of trees by the road side					
— do —					
amt = 30 No. P- (5)					
item - (11) (+) amt = 15 No.					
P- (12) item - (5)					
= 30 + 15 = 45 No.					
@ Rs 800.30 / No = Rs 36013 =					
(12) Providing & fixing of typical mmbsy chormatory sign board					
— do —					
amt = 1 No. P- (6)					
item - (12) (+) amt = 3 No.					
P- (12) item - (7)					
= 1 + 3 = 4 No.					
@ Rs 9369.20 / No = Rs 374762					
(13) Kilometer stone					
(i) Km stone					
amt = 2 No. P- (11)					
item - 1 (i) @ Rs 2322.42					
					2 Rs 4645 =
(ii) 200m stone					
amt = 4 No. P- (11)					
item - 1 (ii) @ Rs 638.16					
					= Rs 2553 =

Continuation

17298062

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14) Direction & place identification sign					
do					
ant = 1.92 m ² P- (11)					
itm - (2) @ Rs 12372.92					
					= Rs 23756 =
(15) Providing & fixing of retro-reflectised cautionary, mandatory and informative sign board					
do					
(i) 600 mm equilateral triangle board					
ant = 16 No. P- (11)					
itm - 3 (i) @ Rs 3670.44					
					= Rs 587272
(ii) 600 mm circular board					
ant = 8 No. P- (12)					
itm - 3 (ii) @ Rs 3769.79					
					= Rs 30158 =
(iii) 600 mm x 450 mm rectangular board					
ant = 8 No. P- (12)					
itm - 3 (iii) @ Rs 3640.67					
					= Rs 29125 =

Continuation

1871572 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(16) Boundary pillars do					
ent = 12 No. P-	(12)				
itm - (4) @ Rs				509.37	
				2 Rs	6112 =
(17) Planting of trees by the road side					
(17) Road marking with hot applied Thixma plastic compound do					
ent = 212.40 m ²					
P- (12) itm - (6)					
@ Rs 735.40/m ² Rs					156199 =
(18) Brick masonry work do					
ent = 2.88 m ³ P- (12)					
itm - (8) @ Rs 5102.55					
				2 Rs	14695
(19) Plastering with cement mortar do					
ent = 20.160 m ² P- (13)					
itm - (9) @ Rs 149.29					
				2 Rs	3010 =
(20) Painting two coats on new concrete surface - do					

Continuation

P.T. 0

2051588:

Continuation