

(HEAD - NABARD Scheme)

(49) Cont 2 Maint from Benui Croachi PHDSY Road works.
Nadi per full se Teghla Rakhi jak per ka Nitration factory.

Schedule XLV Form No. 134.

Form No - 119130/2021-22

Kharagpur - Tarapur

DIVISION

Kharagpur

SUB-DIVISION

Measurement Book

Kamal Deep Singh, At - Gangadharpur MB No - 2288

80 - Aranya, Dist - Murshidabad

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Ch-H:-	NABARD				
Name of work:-	Const. of Road				
	from Basuli Goshi Pmury				
	Road to Dangri Nadi Pas				
	Pul se te shag Ratni talc.				
	Path Hismen.				
Name of Contractor:-	Kamal				
	Deef Singh, Btl Sangamphur				
Post:-	Amariya, P.S:- Asarganj				
District:-	Munger				
Agg. No:-	11 SDD/2024-22				
Date of Commencement:-	18-12-2021				

Date of Completion:- 12/09/2022
 Actual Date of Completion:- 02/06/2022

ABSTRACT OF COST.

① Const. of Bench mark

and Reference pillar etc.
 (working B.M.)

Bty. vide. T. m. B. PN. ①

I. N. ①:- 2.0 Km.

cf. 3830.42/Km. R. 76612

② Const. of Bench mark

and Reference pillar etc.

Bty. vide. T. m. B. PN. ②

I. N. ②:- 2.0 Km.

cf. 1744.96/Km. R. 34902

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.	F.	R.	11151 = 2
(3) Clearing and grubbing road Land - etc.					
Qty. vide T.M.D. P.N. (2)					
T.N. (3) = 0.80 Hect.					
@ R. 52970.34/Hect. R.					423762
(4) Const. of embankment with approved material lead up to 150m - etc.					
Qty. vide T.M.D. N. (287)					
P.N. (71 to 14) T.N. (11) (12) (13) (14)					
= 1879.79 m ³					
Qty. limit = 1756.27 m ³					
@ R. 152.33/m ³ R.					2675312
(5) Const. of embankment with approved material lead up to 150m etc.					
Qty. vide T.M.D. N. (2287) P.N.					
(11 to 14) T.N. (11) (12) (13) (14)					
= 80234 m ³					
Qty. limit = 752.69 m ³					
@ R. 190.35/m ³ R.					1432752

Continuation

R46213142

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F. R.		4621314 =
⑧ p/v and laying W.B.M.					
W.B.M. III etc.					
Bdy. vide. m.B.H. (2287)					
P.H. (67) T.H. (1) =			582.	16m ²	
Bdy. limit =			523.75m ²		
cf. 3307.78/m ² - R.					1897839 =
⑨ p/v and applying primer					
coat etc.					
Bdy. vide. m.B.H. (2287)					
P.H. (7) T.H. (2) =			3930.	60m ²	
Bdy. limit =			3825.00m ²		
cf. 42.00/m ² - R.					160650 =
⑩ p/v and applying tack					
coat etc.					
Bdy. vide. m.B.H. (2287) P.H. (8)					
T.H. (1) =			3930.	60m ²	
Bdy. limit =			3825.00m ²		
cf. 14.49/m ² - R.					55424 =
⑪ p/v and laying 20mm.					
thick mix sand surface etc.					
Bdy. vide. m.B.H. (2287) P.H. (8)					
T.H. (2) =			3930.	60m ²	
Bdy. limit =			3825.00m ²		
cf. 199.29/m ² - R.					762284 =
					R. 7497511 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B. J. f.			74975112 745
(12) Plv. Un-reinforced Cement Concrete Pavement Mho etc.					
Bty. vide. m. B.H. (2287)					
P.N. (7) I.N. (1) =					613.20m ²
Bty. limit =					612.60m ²
@ R. 6517.54/m ² - R					39887342
(13) Plv. and fixing K.m. Post etc.					
Bty. vide. m. B.H. (2287)					
P.H. (9) I.N. (3) =					3N.
@ R. 2306.57/each R					69202
(14) Plv. and fixing 200m Post etc.					
Bty. vide. m. B.H. (2287)					
P.H. (9) I.N. (9) =					8N.
@ R. 62.2.96/each R					4984.0
(15) Plv. and fixing Boundary Pillar etc.					
Bty. vide. m. B.H. (2287)					
P.H. (9) I.N. (5) =					40.0N.
@ R. 530.29/each R					21212.0

Continuation

R. 1.15, 19, 3612

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.	R.	12689.64
(25) p/v and laying R.C.C.					
H.P. 14/2 etc.					
Qty. vide m.B.N. (2287)					
P.N. (5) I.N. (2) = 30.4 m ³					
cf. 39/2.25/m ³ R.					117367=
(26) Laying 1st class					
Bedding etc.					
Qty. vide m.B.N. (2287)					
P.N. (5) D.N. (7) 219.47 m ³					
cf. 5 22.36/m ³ R.					101702

(27) p/v and filling and-					
-ation etc.					
Qty. vide m.B.N. (2287)					
P.N. (5) D.N. (5) = 30.53 m ³					
cf. 5 22.36/m ³ R.					15948=
				R.	128,33,159=
Add 1% Lab charges R(+)					128332=
Add 12% U.S.T. — R(+)					1539979=
Add Seigniorage Fee R(+)					192885=
				R.	146,94,355=
Less Previous Payment					
vide T.M.B.P.N. (7) R(-)					4542255=
Net Payable Amount R. 10					1,52,100=

Continuation

15/08/2022
07/08/2022
07/08/2022
2.E