

No. and date of agreement
(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	

Name of work - Construction of High Level Ice Bridge over Darallah River with Approach Road in Jammurpur Village Ranch.

Agency - Bairnath Nirman India Pvt Ltd.

Aggt. No. 22/SBD/2021-22.

Comm. of work - 14.12.2021.

Completion Period - 13.06.2023.
Date of Entry - 10.05.2022.

(1) E/W in excavation of foundations of structure etc as per estimate -

537.73 m³ vide MB No 7483, P-11

@ 305.42/m³ ——— < 164,233 =

(2) Providing steel reinforcement

Per design etc as per estimate

18.00 M.T Qty vide MB No 7483, P-11

@ 66671.24/M.T ——— < 12,00,082 =

(3) Band Cast in form M35 grade

Rec Pile etc as per estimate

500.00 m Qty vide MB No 7483, P-12

@ 15289.22/m ——— < 76,44,640 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(9/9) Dismantle of RCC Slab etc etc					
13.56 m ³ vide MB No 7483, P-14					
@ 1208.45 m ³ -					16387
(10/15) SIFP Reinforcement in Sub-Structure etc -					
8.168 m-T vide MB 7483, P-14					
@ 53730.21 m-T -					4,38,868 =
(140) PIR of typical masonry high base etc -					
2 Nos vide MB No 7483, P-15					
@ 9399.38 / each					18,799 =
					£ 1,60,14,033 =
Add 1.1. Labourers					£ 160,140 =
Add 12. GST					£ 19,24,684 =
Construction Seigniorage vide MB No 7483, P-15					£ 17,120 =
					£ 1,81,12,977 =
Less 2.11 % As Per Assn-F					£ 38,23,649 =
					£ 1,42,89,328 =
10.06.2022 J.E., 10.06.22 A.E.					