

MMGSY. (S.C.)

Schedule XLV-Form No. 134

NW:- Toz Benugach road to road foli Benugach.

R. co. D works

DIVISION

Kishanpally-1

R. co. D works

SUB-DIVISION

Techagach.

Agency:- A.S Construction, Bhajpur.

3290

MEASUREMENT BOOK

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-	T-02	Benugachh road			
		to maal toli benugachh			
		in terhagachh block			
		under MMGSY.			
Agency:-	A-S	Construction,			
		bhajpur.			
App no:-	205	MMGSY/SBD/2020-21			
date of start:-	26-08-2020.				
date of completion:-	25-08-2021.				
date of M/s :-	15/07/2022				

① construction of granular sub-base by providing well graded material for grading-I ———— 11'					
1	30	4.05	0.200	=	24.30m ³ .
5	30	4.05	0.200	=	121.50m ³ .
1	20	$\frac{(4.05+5.6)}{2}$	0.200	=	19.30m ³ .
1	10	$\frac{(5.6+4.05)}{2}$	0.200	=	9.65m ³
10	30	4.05	0.200	=	243m ³ .
1	15	$\frac{(4.05+5.4)}{2}$	0.200	=	14.17m ³ .
1	15	$\frac{(5.4+4.05)}{2}$	0.200	=	14.17m ³ .
06	30	4.05	0.200	=	145.80m ³
1	30	4.05	0.200	=	24.30m ³ .
1	25	4.05	0.200	=	20.25m ³ .
T=					636.44m ³ .

Abstract of cost.

Sch. XLV—Form No. 134

23

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Construction of reference and working benchmark—E/I					
Qty:- 0.975 K.m, vide TMB, p-12					
@ Rs:- 3369.87/K.m.					Rs:- 3285=∞.
② Construction of reference pillars bungees — E/I.					
Qty:- 0.975 K.m vide TMB, p-12					
@ Rs:- 1568.24/K.m					Rs:- 1529=∞
③ clearing and grubbing road land — E/I					
Qty:- 0.29 hect, vide TMB, p-12					
@ Rs:- 51,149.28/hect,					Rs:- 14,821=∞.
④ Construction of embankment with approved material obtained from borrow pit lead up to 100m — E/I					
Qty:- 1923.71 m ³ vide TMB, p-12					
@ Rs:- 161.96/m ³					Rs:- 3,11,564=∞.
⑤ Construction of embankment with approved material obtained from borrow pit 100m lead — E/I					
Qty:- 1263.91 m ³ vide TMB, p-12					
@ Rs:- 138/m ³					Rs:- 1,74,420=∞

Continuation

C.O Rs:- 5,05,619=∞

Qty: -	166.85 m ³	vide TMB.	
			P-18
Qty: -	636.44 m ³	vide TMB.	P-21
T: -	802.49 m ³		

@ Rs: -	2983.73 / m ³		Rs: -	2394,413 = 00
(33) P/L/S and compaction stone aggregates of specific size for W.B.M for grade - 3 ——— E.I.				
Qty: -	278.39 m ³	vide TMB		
				P-22
@ Rs: -	4624.22 / m ³		Rs: -	12,87,336 = 00
		Total	Rs: -	72,71,319 = 00
Add 1% L-cess	(A)	Rs: -	72,713 = 00	
Add 12% C.S.T	(A)	Rs: -	8,72,558 = 00	
Add self. fees	(A)	Rs: -	89,787 = 00	
		T. Rs: -	83,06,377 = 00	
0.02% below	(A)	Rs: -	1661 = 00	
Less previous payment	(A)	Rs: -	46,15,147 = 00	
		T. Rs: -	36,89,569 = 00	

Contingency
 15/4/22
 J.E