

प्रमाणित किया जाना
है कि माफ़ी पुराने से मशीन लैकीत
100 पुराने के लिये श्री अमानन्द
डाकिनारा 40370 माफ़ी का कार्य
विमाता काम डा 92 5407 पनाई
के पदनाम निजान किया गया है

Prakash
10/7/20

कार्यपालक अभियन्ता

ग्रामीण कार्य विभाग

कार्य प्रमाणित, पकिडीदयान

19.7.20
10.7.20

Schedule XLV-Form No. 134

PAKRIDAYAL DIVISION

PATAHI SUB-DIVISION

MEASUREMENT BOOK

No.

953

Name of Office

Date of first entry

Date of last entry

Particulars	Details of actual measurement				Counts of area
	No.	L.	B.	D.	
N/W - constr ⁿ of Proposed H.L. R.C.C. Bridge Across Rushi Nala in magni chowk Padmker To Alisher pe via brahm Tola Road under Patahi Block - (NABARD)					
Agency - Uttar bihar constr ⁿ company pro - Santay Kumar.					
AT - Sport club Road Chhatami motihari, Distt - East Champaran					
Agg. No - 10 / SBO / 2020 - 021					
Date of Work order - 04-09-2020					
Time of completion - 03-03-2022					
Actual date of completion - 02/03/2022					
1/1 Pile Load Test on single vertical Pile initial and routine load Test - E/I					
Vide TMB, P - 20					
Total Qty = 1736.00 MT					
@ Rs 300 = 00 / MT = 520800 = 0					
2/2 Pile Load Test on single Vertical Pile - lateral load Test - E/I					
Vide TMB, P - 20					
Total Qty = 50.40 MT					
@ Rs 5000 = 00 / MT = 252000 = 0					

(Continuation)

29
= Rs 772800 = 0

Particulars	Details of actual measurement				Counts of area
	No.	L.	B.	D.	
42/52 P/V laying spreading and compacting stone agg. Specific size of W.B.M-3					
Vide MB No- 952					
Total Qty = 45.56 m ³ P-34					
@ Rs 3849 = 47/m ³ = 175382 =					
44/53 P/V and applying prime coat with bitumen emulsion					
Vide MB No- 952					
Total Qty = 607.500 m ² P-34					
@ Rs 43 = 37/m ² = 26347 = 00					
45/54 P/V and applying Tack. coat with bitumen emulsion					
Vide MB No- 952					
Total Qty = 607.500 m ² P-35					
@ Rs 1189/m ² = 7223 = 00					
46/55 P/V laying and rolling open graded premix surfacing - E/I					
Vide MB No- 952					
Total Qty = 607.500 m ² P-35					
@ Rs 216 = 50/m ² = 131524 = 00					
47/59 P/V boundary pillar Post as per specification -					

(Continuation)

Rs 21162570 = 00

