

(These four lines should be repeated at the commencement of the measurements relating to each work).

20 915 hect

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of					
Road from Ammalik path					
to Gharan pechhiyan talu					
Agency:- Sri Dhanraj Rai					
Date of Start:- 6.3.19					
Date of Completion:- 5.3.20					
Ag No:- 195 B. D 2019-20					
Date of Measurement:- 5.3.22					
(1) providing granules					
Sub base granules					
	1	15.0	$\frac{7.30+4.0}{2}$	$\times 0.20$	$= 16.95 \text{ m}^3$
	1	30.0	$\frac{4.0+4.0}{2}$	$\times 0.200$	$= 24.00 \text{ "}$
	1	15.0	$\frac{15.0+3.70}{2}$	$\times 0.200$	$= 28.00 \text{ "}$
	1	30.0	$\frac{3.70+4.0}{2}$	$\times 0.200$	$= 23.10 \text{ "}$
	1	30.0	$\frac{4.0+3.75}{2}$	$\times 0.200$	$= 23.25 \text{ "}$
	1	5.0	3.75	$\times 0.200$	$= 3.75 \text{ "}$
					119.05 m ³
(2) providing R.C.C in-25					
in Super Structure					
up to defense level					
	Plat	2	7.75	0.70	$\times 2.80 = 30.38 \text{ m}^3$
	R/W	4	2.65	0.50	$\times 0.90 = 94.77 \text{ "}$
	Deck slab	7.5	6.0	0.30	$= 13.50 \text{ m}^3$
					48.65 m ³
(3) Subsliding filling and					
filling H.V.S.D in					
cap.					
	10 mm	2	38	1.5	$= 121.64$
			0.62	18	$\times 1 \text{ m} = 75.39 \text{ m}^3$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		13	12		75.39 14
10 mm ϕ	2	28	8.0		152.00 M
					94.24 kg
10 mm ϕ	10	28	7.7		154 M
					95.48 kg
10 mm ϕ	6	28	7.7		92.40 M
					57.28 kg
<u>Derrick Slab</u>					
20 mm ϕ	38	6.6			250.80 M
					616.96 kg
12 mm ϕ	28	8.0			224.00 M
					199.36 kg
10 mm ϕ	24	3.0			72 M
					44.64 kg
10 mm ϕ	28	8.0			224 M
					138.88 kg
					1322.23 kg
(3) Construction of R.C.C					
R.C.C M-25					
	2	6.0			12 M
5/13/22					
2.5					
10/5/22					
MC					

IV	th	and	Final	Bill			
Abstract of Cost							
Name of work:- Construction of							
Road from Ammalikuth							
to Gheran Pachyan talu.							
Agency:- Sri Darshek Rai							
Ag No:- 19 S.B.D 2019/20							
Date of start:- 6.3.19							
Date of Completion:- 5.3.20							
Date of Actual Completion:- 30.3.2022							
Date of measurement.							
1) Construction of B.M							
Qty T.M.B.P (20) 3 No							
@ Rs 4218 = 18 / Ho Rs 12655:-							

Continuation

Rs 12655 :-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F Amount Rs 11903524=
28/29) providing weep hole					
Qty T.M. B.P (16) 18 No					
@ Rs 124 = 45/Ho Rs 2240 =					
29/30) Back filling behind					
Abutment and wing					
wall.					
				81.90	
Qty T.M. B.P (16) 81.90-0.43					
@ Rs 391 = 79/m ³ - Rs 32088 =					
30/31) providing filter material					
with local sand.					
Qty T.M. B.P (16) 42.0 m ³					
@ Rs 391 = 79/m ³ - Rs 16455 =					
31/32) providing R.C.C M-25					
Qty T.M. B.P (24) 48.65 m ³					
Limited 47.94 m ³					
@ Rs 7433 = 81/m ³ - Rs 356377 =					
32/34) Supplying filling and					
placing H.Y.S.D. in.					
Qty T.M. B.P (25) 1322.23					
Qty " " " 13/3223 - 42.56.69					
5578.92					
Say 5.578 MT					
Limited 5.23 MT					
@ Rs 70033 = 02/MT Rs 366273 =					
33/35) Construction of R.C.C					
rolling.					
Qty T.M. B.P (25) 12 14					
@ Rs 6812 = 58/M - Rs 81751 =					
Continuation					
Rs 1,27,58,708 =					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F	Amount	Rs	12758708=
					1
				Rs	1,27,58,708=
Less 10 % Below				Rs	12,75,871=
				Rs	1,14,82,837=
Less previous payment				Rs	65,13,383=
				Rs	50,69,454=
					4984502=
30/3/22					CNP
J.L					07/6/22

up to date material Comput.				
(1) E/W	→	6771.85	m ³	
(2) Stone metal	→	2438.42	m ³	
(3) Stone chert	→	424.46	m ³	
(4) Screening	→	169.51	m ³	
(5) Stone chips	→	380.61	m ³	
(6) Clean Sand	→	128.35	m ³	
(7) Local Sand	→	174.31	m ³	
(8) Bricks	→	77490	=	
(9) Bitumen	→	14.656	MT	
(10) Emulsion (SS)	→	6.557	MT	
(11) Emulsion (RS)	→	2.121	MT	
30/3/22				

Continuation