

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st	on a/c	bell		
Name of Work:- Pakhanakya to Gorkha					
Path to Harijan Basti Klap Tole					
Agency:- Nela Kumari					
Agreement No:- 4513D of 2021-22					
Date of work order:- 30/8/21					
Date of completion as					
per agreement:- 25/5/22					
Date of completion actual:- Work in progress					
Date of work:- 19/4/22					

1/1	Sett cut reference band				
	marks Horke Band mark				0.93 Km
2/2	clearing and grubbing				
	the road land				
	10 x 30.0 x 6.0 M			-	1800.0 m ²
	10 x 30.0 x 6.0 M			-	1800.0 m ²
	10 x 30.0 x 6.0 M			-	1800.0 m ²
	1 x 28.0 x 6.0 M			-	168.0 m ²
					5568.0 m ²
				✓	0.56 Hect
3/3	Removal of Telephone				
	Electric pole				5 Nos

Continuation

12/14/64-23	Back Filling in for driveway trench	Wide TMB Page 2	2.21 m ³ @ Re 673229 pm ³ Re 1487=97
9	Providing Reel MIS in after foundation	Wide TMB Page 4	2.77 m ³ @ Re 6473231 pm ³ Re 17847=97
12	Providing and Laying 1 R NPS 1000 mm Ø	Wide TMB Page 4	7.5m @ Re 4316=01 PM R 32370=08
13/22	Brick masonry work in cm (1:1:4)	Wide TMB Page 2	25.72 m ³ @ Re 7957.57 pm ³ Re 209514=38
14/23	Plastering with c.m (1:1:4) 15 mm thick	Wide TMB Page 5	32.08 m ³ @ Re 369=73 pm ³ Re 11860=94
			Re 499545=66
			less @ 0.51% as per weight R 2547=68
			Re 496997=98
			add for sanding (4) 0=02
			Re 496998=00

14/4/24
J E Rangarkia

14/4/2024
Rangarkia

Continuation