

Consist of West Bengal Prescription Khazana R.W.D
Steel Shapurur yadar Jala Se Madanpur yadar
Jala Juk Path anuraven Kanya

Measurement Book

Schedule XLV-Form No. 134

Agan-053BT/21-22

Date of Commencement 10.08.2021

DIVISION

Date of Completion 09.05.2022

SUB-DIVISION

Madan Khanna

M.B.No-2260

1st on A/C Bill

1

Name of Work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Ch. H:-	N	A	B	A	R
Name of Contractor - Work:-					
Const. of road from					
Boripur Khargpur PWD					
road from Pura Yadav Tola					
to Madampur Yadav Tola.					
Name of Contractor - Madan					
Kumar, Pt:- Kanyara, P.O.					
Rg - Haweli Khargpur					
Dist:- Murshidabad					
Agg. No:- 05 SBD/2021-22					
Agg. Date:- 10-08-2021					
Date of Completion:- 09/05/2022					
Actual Date of Completion:-					
07/05/2022					
Agreement value R.					
ABSTRACT OF GST					
(1) Const. of Reference and					
Working Bench Mark.					
Qty. vide m/s. No (2259) P.N. (1)					
I.No. (1) = 1.20 Km					
Ch. 38 32.19 / Km R. 4599=					

Continuation

R. 459920

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F.	—	R.	45990
(2) Const. of Reference					
Pillar - etc.					
Dty. vide m.o.N. (2259)					
P.N. (1) I.N. (2) = 1.20 km					
cf. $2 \frac{1744.59}{209346} \text{ km} - R.$					20935
(3) clearing and grubbing					
road land etc.					
Dty. vide m.o.N. (2259)					
P.N. (1) I.N. (2) 0.48 H.U.					
cf. $52970.34 / \text{H.U.}$					244262
(4) Const. of embankment					
with approved material					
lead up to 1000m.					
Dty. vide m.o.N. (2259)					
P.N. (19 to 21) I.N. (11)					
(C) = 702.443m ²					
cf. $190.35 / \text{m}^2$					1337102
(5) Const. of sub-grade					
and earth shoulder etc.					
Dty. vide m.o.N. (2259)					
P.N. (1 and 2) I.N. (9) = 1559.60m ²					
and P.N. (18) I.N. (2) = 905.57m ²					
					2465.17m ²
cf. $192.64 / \text{m}^2$					4734112
					R. 638239

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F. - h.		638239=
⑥ Const. of G.S.B.					
grading - Ist - etc.					
Dry. vide. m.B.N. (2259)					
P.N. (2 to 7) I.N. ⑤					
= 459.13 m ²					
Dry. limit = 459.08 m ²					
@ 24 43.38/m ² - R.					1121511=
⑦ p.v. laying spreading					
and compacting w.B.M.					
W.B. - III etc.					
Dry. vide. m.B.N. (2259)					
P.N. (7 to 12)					
I.N. ① = 344.38 m ²					
Dry. limit = 344.25 m ²					
@ 3326.55/m ² - R.					1145165=
⑧ Const. of Un-reinforced					
Cement concrete pavement					
M30 etc.					
Dry. vide. m.B.N. (2259)					
P.N. (13 to 18) I.N. ①					
= 734.42 m ²					
Dry. limit = 734.40 m ²					
@ 6564.34/m ² - R.					4820851=

Continuation

B77.257662

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F. - Pn.		77257462
(18) plr and fixing					
ordinary p.m. post etc.					
Qty. vide. m.B.N. (2259)					
P.N. (18) F.N. (4)					
= 2.0 No					
cf. 23		22.76/each			46452
(19) plr and fixing 200m					
Post - etc.					
Qty. vide. m.B.N. (2259)					
P.N. (18) F.N. (5) = 5.0 N.					
cf. 6		29.73/each			31472

(18) plr and fixing					
Boundary Pillar etc.					
Qty. vide. m.B.N. (2259)					
P.N. (19) F.N. (7) = 24 N.					
cf. 5		34.23/each			128212
(12) plr and fixing typical					
Information Main Logo					
Board etc.					
Qty. vide. m.B.N. (2259)					
P.N. (19) F.N. (7)					
= 2.0 No					
cf. 11		322.16/each			226442

Continuation

R. 77690232

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.	R	77690232
(12) p/v. and fixing					
600mm ogivalated					
and triangle board etc.					
Qty. vide. m.B.N. (2259)					
P.N. (19) F.N. (8) = 4N.					
Qr. 3369.30/each fr					134772
(13) p/v. and fixing					
600mm x 450mm					
Rectangular board etc.					
Qty. vide. m.B.N. (2259)					
P.N. (19) F.N. (9)					
= 5.0 N.					
Qr. 3829.82/each fr					191492
(14) p/v. and fixing 600					
mm circular board etc.					
Qty. vide. m.B.N. (2259)					
P.N. (19) F.N. (10) = 9N.					
Qr. 4549.61/each fr					409462
(15) p/v. Road marking					
or p.c.c. surface etc.					
Qty. vide. m.B.N. (2259)					
P.N. (18) F.N. (3) = 240.00m ²					
Qr. 792.18/m ² fr					1901232

Continuation

R 80327182

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F	Pr.	80327182
Add 12% GST				Pr(+)	9639262
Add 1% Labour cost				Pr(+)	803272
Add Storage Fee				Pr(+)	1124632
Net payable Amount				Pr.	91894342
C&P					
10/08/2022					
07/05/2022					
07/05/2022					
07/05/2022					

Material Statement

(A) B.W = 3167.615 m²

(B) G.S.B. (Roady II)

(i) 53mm to 9.5mm = 293.76 m²

(ii) 9.5mm to 2.36mm = 116.28 m²

(C) W.C.M (No-II)

(i) 53mm to 22.4mm = 416.54 m²

(ii) 11.2mm screening + 4.75 = 82.62 m²

(D) P.C.C. M20

20mm below stone chips = 660.96 m²

(E) Sand = 506.74 m²

~~07/05/2022~~

~~07/05/2022~~