

BIHAR CHAMAR TOL

MB NO:-2847

Schedule XLV From No. 134.
BIHAR P. W.D.

4D B

~~And work Department of~~ DIVISION

~~And work~~

SUB-DIVISION

MEASUREMENT BOOK

Manoj Kumar Gupta

MB NO:-2847

1st on AIC Bill

1

Name of work :

Situation of Work-

Agency by which work is executed-

Date of measurement.

No. and date of agreement

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Thana Thana					
- or toli to Thana Mukhahani					
Agency:- Mangaj Kumar					
Gupta, wd. no. 08, Dummra					
Saharsa					
Ag. no.:- 01/SBD/MM384(NDB)21-22					
Date:- 18.06.2021					
Date of Completion:- In Progress					
Ag. rate:- 0.01% below BOQ					

Item (1)	22f Benchmark				
	1 x 1 no				= 1 no.
Item (2)	22f Reference pillar				
	1 x 3 no				= 3 no.
Item (3)	Clearing & grubbing 2000 land				
	10 x 30.00 x 5.00				= 1500.00
	10 x 30.00 x 7.00				= 2100.00
	10 x 30.00 x 6.50				= 1950.00
					5550.00 m ²
					= 0.555 Ha

Continuation

2nd on A/C Bill

Sch. XLV-Form No. 134

Particulars	Actual measurement			Contents of area
	No.	A	B	
1/1(a) P&F Bench made.				
Qty vide TMB Page (10)				
1.00 @ ₹ 1219.77/couch =				1220.00
2/1(b) P&F Reference filter				
Qty vide TMB Page (10)				
3.00 @ ₹ 1985.41/couch =				5806.00
3/2 Cleaning & Gutting				
Qty vide TMB Page (10)				
0.5549 @ ₹ 52970.33/m² =				29399.00
4/3 Box cutting				
Qty vide TMB Page (10)				
6.00 m³ @ ₹ 75.57/m³ =				453.40
5/4 Emb with cut soil				
Qty vide TMB Page (10)				

3.60 m³ @ ₹ 26.68/m³ =	96.00
6/5 Emb 1000 m lead.	
Qty vide TMB Page (10)	
1546.00 m³ @ ₹ 170.36/m³ =	294297.00
7/4 GSB with well graded	
Qty vide TMB Page (10)	
325.40 m³ @ ₹ 2899.98/m³ =	943682.00
8/4 P&L with grading II	
Qty vide TMB Page (10)	
248.73 m³ @ ₹ 3328.33/m³ =	827868.00
9/9 CC Pavement m-30	
Qty vide TMB Page (10)	
530.58 m³ @ ₹ 6924.69/m³ =	3673964.00
10/10 Laying Hand Boulders	
Qty vide TMB Page (10)	
485.58 m³ @ ₹ 507.59/m³ =	246496.00

Continuation

6000887.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF = 6000 581.00
(11) Ordinary km Stone					
Qty vide TMB Page (12)					
2.00 @ ₹ 2231.59/each =					4463.18
(12) R.R. 200 m Stone					
Qty vide TMB Page (12)					
3.00 @ ₹ 604.17/each =					1812.51
(13) 600 m Stone					
Qty vide TMB Page (12)					
8.00 @ ₹ 3721.69/each =					29774.32
(14) 600 mm circular					
Qty vide TMB Page (12)					
3.00 @ ₹ 4946.51/each =					14840.53
(15) 600 x 150 mm rectangular					

Qty vide TMB Page (12)					
1.00 @ ₹ 4821.16/each =					4821.16
(16) 900 mm Octagonal					
Qty vide TMB Page (12)					
2.00 @ ₹ 8698.26/each =					17397.52
(17) R.R. Board					
Qty vide TMB Page (12)					
4.00 @ ₹ 9712.40/each =					38850.40
(18) Road marking					
Qty vide TMB Page (12)					
174.22 m ² @ ₹ 810.75/m ² =					141259.40
					6254098.00
Adel Crs @ 12% (4)					750492.00
Adel L/cr @ 1% (7)					62541.00
Adel SR (1)					90766.00
Continuation					7166897.40

18

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BF =	7166897.00	
Ded. 0.01% per BOA				717.00	
				7167614.00	
Ded. previous					
Payment B- (15)			G)	6183745.00	
				983869.00	
<u>Rawla</u>			<u>Ajmal</u>		CAF
JR Malviya				09.06.2022	<u>10.06.2022</u>
Dt. 09.06.2022			AE		