

कार्यालय  
कार्यपालक अभियंता, ग्रामीण कार्य विभाग  
कार्य प्रमंडल, दलसिंहसराय, समस्तीपुर

पत्रांक 1133/32 दलसिंहसराय / दिनांक 17/06/2022

प्रेषक, कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, दलसिंहसराय

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,  
सचिव -सह- प्राधिकृत पदाधिकारी, बिहार  
ग्रामीण पथ विकास एजेंसी पटना।

विषय- **New Maintenance Policy 2018** योजनान्तर्गत पथ में आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में कहना है कि **New Maintenance Policy 2018** योजनान्तर्गत चल रहे पथ के निर्माणधीन कार्य के विरुद्ध चल रहे योजनाओं का भुगतान हेतु मो0- 18.37347 लाख की आवश्यकता है। अधियाचना का निर्माण कार्य विशिष्टियों के अनुरूप है तथा कार्य संतोषप्रद है।


अतः अनुरोध है कि अधियाचना पत्र के आधार पर आवंटन हेतु मो0- 18.37347 लाख उपलब्ध कराने की कृपा की जाय।

अनु0- 1) अधियाचना प्रपत्र।

2) 19ए फॉर्म।

3) IRI Report की छायाप्रति संलग्न।

विश्वासभाजन



कार्यपालक अभियंता

ग्रामीण कार्य विभाग

कार्य प्रमंडल, दलसिंहसराय

# FORM GFR-19-A

(See Govt. of India's decision(i) below rule 150)

Form of Utilisation Certificate upto June-2022

## New Maintenance Policy 2018(MR New)

U:- RWD Works Division Dalsinghsarai

| Sl No | Name of Scheme                       | Sanction No. & Date with Amount (in Rs. Lakh) | Amount Received (in Lakh) | Particulars                                                                                                                                                                                                                                                                                                                                                                                        |
|-------|--------------------------------------|-----------------------------------------------|---------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1     | 2                                    | 3                                             | 4                         | 5                                                                                                                                                                                                                                                                                                                                                                                                  |
| 1     | New Maintenance Policy 2018 (MR New) | 2673.72238                                    | 2673.72238                | Certified that out of Rs-2673.72238 Lakh received till date in favour of Executive Engineer, RWD Works Division Dalsinghsarai a Sum of Rs-2622.10524 Lakh has been utilized for the New Maintenance Policy 2018(MR New) Scheme as given in the margine for which it was Sanctioned and that the Balance of Rs-51.61714 Lakh remaining unutilized at the end of period under the time of completion |
|       |                                      | 2673.72238                                    | 2673.72238                |                                                                                                                                                                                                                                                                                                                                                                                                    |

2. Certified that I have satisfied myself that the conditions on which the grants-in-aid was

### Kind of Checks Exercised:-


- (i) Workers have been supervised by Executive Engineer/ Superintending Engineer
- (ii) Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer
- (iii) Construction materials have been tested
- (iv) Measurments have been recorded in the MB's and test check conducted by the
- (v) All other codal formalities have overserved

### 3. Physical Progress Achieved

- (i) Construction of Road Works
- (ii) Construction of CD Works

  
Sr.DAO

Rural Works Department,  
Works Division Dalsinghsarai

  
17.06.2022

Executive Engineer  
Rural Works Department,  
Works Division Dalsinghsarai

**Rural Works Department, Works Division Dalsinghsarai**  
**Requisition Format for Scheme Head - MR (3054) Under Bihar Rural Road maintenance Policy 2018**  
**(Initial Rectification and Surface Renewal)**

Name of Division : PIU(Dalsinghsarai)

| Sl. No. | Package no.         | Name of Road                                                    | Project ID as per MIS | Administrative Approval (AA) Letter No. & Date | Administrative Approval (AA) |                 | Agreement Amount (in Lac)                           |                                      | Agreement No. & Date      | Date of Completion as per Agreement | Actual Date of Completion | Value of RI (in mm/km) | Thickness of Bitumen Layer (in mm) | Value of Bitumen Content in percentage | Previous Total Allocated Amount (Lac) | up to date expenditure as per MIS (in Lac) | Requisition Against work done (in lac) | Remarks |
|---------|---------------------|-----------------------------------------------------------------|-----------------------|------------------------------------------------|------------------------------|-----------------|-----------------------------------------------------|--------------------------------------|---------------------------|-------------------------------------|---------------------------|------------------------|------------------------------------|----------------------------------------|---------------------------------------|--------------------------------------------|----------------------------------------|---------|
|         |                     |                                                                 |                       |                                                | Length (in Km)               | Amount (in Lac) | Initial Rectification with Surface Renewal (in lac) | 5 years Routine Maintenance (in lac) |                           |                                     |                           |                        |                                    |                                        |                                       |                                            |                                        |         |
| 1       | 2                   | 3                                                               | 4                     | 5                                              | 6                            | 7               | 8                                                   | 9                                    | 10                        | 11                                  | 12                        | 13                     | 14                                 | 15                                     | 16                                    | 17                                         | 18                                     | 19      |
| 1       | RRM/SA/DAL/19/00122 | SH Paton Path Se Pahadpur Hote Hue Bajitpur Chowk Tak           | 10105106              |                                                | 1.700                        | 61.09060        | 36.44300                                            | 14.43161                             | MBD 73/2019-2027/02.2025  | 16.09.2020                          | 31.12.2021                | 2744                   | 25mm                               | 5.10%                                  | 35.05243                              | 35.05243                                   | 1.37658                                |         |
| 2       | RRM/SA/DAL/19/0020  | Amritpur Durga Mandir Se Chandauli Brahman Tola                 | 10105099              |                                                | 1.000                        | 30.40480        | 19.46900                                            | 5.75422                              | MBD 72/2019-2027/feb-2020 | 10.02.2022                          | 31.12.2021                | 3610                   | 25mm                               | 5.10%                                  | 19.05554                              | 19.05554                                   | 0.35335                                |         |
| 3       | RRM/SA/DAL/19/00016 | Chaksikender Bhawan se Panchyat Pul Tak                         | 10105096              |                                                | 1.000                        | 30.61930        | 19.52200                                            | 5.66019                              | MBD 72/2019-2027/feb-2020 | 16.09.20                            | 15.05.2022                | 3508                   | 25mm                               | 5.10%                                  | 15.61760                              | 15.61760                                   | 3.12978                                |         |
| 4       | RRM/SA/DAL/19/0020  | Gumai Basai Ward-1 Se Ward No-2 Tak                             | 10105101              | 2200 /08.07.2019                               | 1.250                        | 42.07280        | 25.38200                                            | 9.50637                              | MBD 73/2019-2027/02.2023  | 16.09.2020                          | 15.03.2022                | 3611                   | 25mm                               | 5.10%                                  | 21.73029                              | 21.73029                                   | 3.16806                                |         |
| 5       | RRM/SA/DAL/19/0024  | PMD Sadak Se Chandauli APHC Mandir Tak                          | 10105116              |                                                | 1.000                        | 29.97940        | 19.20500                                            | 5.64539                              | MBD 73/2019-2027/02.2027  | 16.09.2020                          | 25.03.2022                | 3370                   | 25mm                               | 5.10%                                  | 18.71665                              | 18.71665                                   | 0.25943                                |         |
| 6       | RRM/SA/DAL/19/0017  | Nikaspur Mahadait Basti Se Shailash Baba Sthan se REO Patil Tak | 10105104              |                                                | 0.500                        | 15.62720        | 9.90100                                             | 2.83012                              | MBD 73/2019-2027/02.2024  | 16.09.2020                          | 10.03.2022                | 3378                   | 25mm                               | 5.10%                                  | 0.00000                               | 0.00000                                    | 9.14684                                |         |
| 7       | RRM/SA/DAL/19/0019  | Chandauli Hat Se Mitjapur Village me Reo Sadak Tak              | 10105100              |                                                | 1.800                        | 57.50880        | 34.22700                                            | 13.79259                             | MBD 73/2019-2027/02.2022  | 16.09.2020                          | 09.02.2022                | 3508                   | 25mm                               | 5.10%                                  | 32.99728                              | 32.99728                                   | 0.93943                                |         |
|         |                     |                                                                 |                       |                                                |                              |                 |                                                     |                                      |                           |                                     |                           |                        |                                    |                                        |                                       |                                            | 18.37347                               |         |

- 1 Signed Hard Copy and Soft Copy (in Excel) of recorded IRI is enclosed.  
2 Up-to date Physical Progress has been uploaded in MIS.

Divisional Account Officer  
Rural Works Department,  
Works Division Dalsinghsarai

Executive Engineer  
Rural Works Department,  
Works Division Dalsinghsarai

**कार्यपालक अभियंता का कार्यालय**  
**ग्रामीण कार्य विभाग, कार्य प्रमंडल, दलसिंहसराय**

नयी अनुरक्षण निति- 2018 के अधियाचना हेतु प्रमाण - पत्र

| क्र०स० | शर्त                                                                                                                                                                                                                                                                          | अभ्युक्ति                                                                                                                                                                                  |
|--------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1      | मापी पुस्त पर इस आशय का प्रमाण पत्र दर्ज है कि कार्य गुणवत्ता पूर्ण कराया गया है एवं विशिष्टियों के अनुरूप है।                                                                                                                                                                | <b>Amritpur Durga Mandir Se Chandauli Brahman Tola</b> पथ का निर्माण कार्य गुणवत्ता पूर्ण कराया गया है एवं विशिष्टियों के अनुरूप है।                                                       |
| 2      | कराये गये कार्यों के सभी अवयवों के अवयववार 100 प्रतिशत कार्य का दर्ज मापी का सत्यापन कनीय अभियंता, कम से कम 50 प्रतिशत मापी का सत्यापन सहायक अभियंता एवं कम से कम 10 प्रतिशत मापी का सत्यापन कार्यपालक अभियंता द्वारा किये जाने का प्रमाण - पत्र को विभागीय MIS पर अपलोड जाय। | <b>Amritpur Durga Mandir Se Chandauli Brahman Tola</b> का कराये गये कार्यों के सभी अवयवों के अवयववार मापी का सत्यापन कनीय अभियंता, सहायक अभियंता एवं कार्यपालक अभियंता द्वारा किया गया है। |

*[Signature]*  
15/6/22

कनीय अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल, दलसिंहसराय

*[Signature]*  
15/6/22

सहायक अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल, दलसिंहसराय

*[Signature]*  
17.10.22

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल, दलसिंहसराय

| Particulars                                                             | No. | L. | B. | D. | of area |
|-------------------------------------------------------------------------|-----|----|----|----|---------|
| 3rd on A/C Bill                                                         |     |    |    |    |         |
| Name of work - Amritpur<br>Durgamander to Chandauli<br>Brahmanpola Tak. |     |    |    |    |         |
| Authority - E.E. R.W.D.<br>Dalsingh Sarai                               |     |    |    |    |         |
| Agency - Ratnesh Const.<br>Pvt. Ltd.                                    |     |    |    |    |         |
| Agg. no - 72 M.B.D./2019-20                                             |     |    |    |    |         |
| Date of start - 17/12/19                                                |     |    |    |    |         |
| Date of comp - 16/9/2020.                                               |     |    |    |    |         |
| Work done                                                               |     |    |    |    |         |
| ① Plr & fixing km<br>& 200m stone                                       |     |    |    |    |         |
| ② km stone                                                              |     |    |    |    |         |
| 1 x 2 nos. = 2 nos.                                                     |     |    |    |    |         |
| ③ 200m stone                                                            |     |    |    |    |         |
| 1 x 4 nos. = 4 nos.                                                     |     |    |    |    |         |
| ④ Plr & fixing of rebo-<br>reflectorised sign Board                     |     |    |    |    |         |
| ① 600mm equilateral                                                     |     |    |    |    |         |
| 1 x 3 nos. = 3 nos.                                                     |     |    |    |    |         |
| ② 600mm Circular                                                        |     |    |    |    |         |
| 1 x 2 nos. = 2 nos.                                                     |     |    |    |    |         |

Continuation

| Particulars    | Details of actual measurement |    |    |    | Contents of area  |
|----------------|-------------------------------|----|----|----|-------------------|
|                | No.                           | L. | B. | D. |                   |
| B.F. Amount    |                               |    |    |    | = 1908446 = 00    |
| Add 12% GST    |                               |    |    |    | = 229013 = 00     |
| Add 1% L.C.V.  |                               |    |    |    | = 19084 = 00      |
|                |                               |    |    |    | = 2156543 = 00    |
| less 10% Below |                               |    |    |    | = (-) 215654 = 00 |
|                |                               |    |    |    | = 1940889 = 00    |
| Sumd           |                               |    |    |    |                   |
| 10/12/22       |                               |    |    |    |                   |
| J.E.           |                               |    |    |    |                   |

The work has been  
completed as per E.T.  
on dated - 10/12/22

Sumd  
10/12/22  
J.E.