

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, दरभंगा-1

पत्रांक120123.....लहेरियासराय, दिनांक 20/6/22

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, दरभंगा-1

सेवामें,

नोडल पदाधिकारी (MR 3054)
ग्रामीण कार्य विभाग
पटना, बिहार

विषय :- नई अनुरक्षण नीति-2018MR (3054) योजना के अंतर्गत पथ में कराये गये कार्य के विरुद्ध आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में सूचित करना है कि नई अनुरक्षण नीति-2018 MR (3054) योजना के अंतर्गत पथ में कराये गये कार्य के लिए संवेदक को भुगतान करने हेतु अधियाचना विहित प्रपत्र में भरकर आवश्यक कार्यवाही हेतु समर्पित की जाती है।

अनु० :- यथोक्त।

विश्वासभाजन


20/6/22

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, दरभंगा-1

FORM GFR 19-A

(See Government of India's Decision (1) below Rule- 150)

Form of Utilisation Certificate up to the 16.06.2022

MR 3054 New maintenance Policy 2018

PIU- RWD, Works Division, Darbhanga-1

Sl. No	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Particulars
1	MR 3054 New maintenance Policy 2018	BRRDA, Patna. Lt No-49 dt.-27.04.2022	531.07053	Certified that out of Rs 531.07053 Lakh (CFMS) received till the 16.06.2022 In favour of Executive Engineer, RWD Bihar work division Darbhanga-1. A sum of Rs 482.29216 Lakh (CFMS) has been utilized for the purpose of MR 3054 New maintenance Policy 2018 as given in the margin for which it was sanctioned and that the balance of Rs 48.77837 Lakh (CFMS) remaining unutilized at the end of the period under.
	Total		531.07053	

Certified that I have satisfied myself that the conditions on which the grants in aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Constructions materials have tested.
- Measurements have been recorded in the MBs and test check conduction by the Assistant Engineer/ Executive Engineer
- All other codal formalities have been observed.

Physical Progress achieved :-

- Construction of Road Works.
- Construction of CD Works.


D. A. O.
R.W.D. Works Division
Darbhanga-1


Executive engineer,
R.W.D. Works Division
Darbhanga-1

17.06.22

OFFICE OF EXECUTIVE ENGINEER, RURAL WORKS DEPARTMENT, WORKS DIVISION, Darbhanga-1

Requisition Format for Scheme Head- MR(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division:- Darbhanga-1

Sl. No.	Package No	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (in Lakh)		Agreement No & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	Up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (in km)	Amount of (in Lakh)	Initial Rectification with Surface Renewal (in Lakh)	5 Year Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/D/A/D4 6/22/0003	JORDA TO SAPALDOKHRA/ 0/032PMD-NE1	10105601	5981 Dt 30.10.2019	2.000	107.704	55.394	14.01115	78MBD/2020 21	28-Sep-21	12.05.2022	2041.9	25MM	5.05%	0.00000	0.00000	24.33115	1.700KM Completed
2	RM/D/A/D4 6/15/0003	CHANDAPATI TO SAPALDOKHRA/ 0/10/33CWD- NE1	10105739	1857 Dt 24.06.2019	1.800	99.53	37.998	14.76695	107MBD/202 0-21	27-Oct-21	08.06.2022	3099.8	25MM	5.1%	0.00000	0.00000	22.18480	Completed
3	RM/D/A/D4 6/15/0005	PMD ROAD - PAPRAULIA	NEA220001993	3390 Dt 02.08.2019	2.000	95.38	21.79	16.44575	99MBD/2020 21	27-Oct-21	15.06.2022	2896.5	25MM	5.1%	0.00000	0.00000	26.36821	Completed
Total																	72.88416	

UNVISONAL
Rural Works Department,
works Division, Darbhanga-1

Executive Engineer
Rural Works Department
Works Division, Darbhanga-1

11.06.22

Name of Road:-CHANDANPATI TO SIWAISIPUR(L23)(BR/10/03CPWD-NEA) Name of Contractor's:-Pawan Suit Hanuman Cons.Comp.Pvt.Ltd.

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY ROAD	Latitude	Longitude	Event
15/06/22	10:33:0	12	0.1	290	0	2900	3426 G		26.07278	85.92466	Normal
15/06/22	10:33:6	12	0.1	270	30.3	2700	2888 G		26.07268	85.92428	Normal
15/06/22	10:33:6	12	0.1	250	10.1	2500	2972 G		26.07242	85.9235	Curve
15/06/22	10:33:41	12	0.1	290	30.3	2900	3116 G		26.07195	85.92278	Curve
15/06/22	10:33:41	12	0.1	280	20.2	2800	3313 G		26.07162	85.92176	Normal
15/06/22	10:34:0	12	0.1	210	20.2	2100	2518 G		26.07124	85.92064	Normal
15/06/22	10:34:17	12	0.1	280	30.3	2800	3002 G		26.07094	85.91992	Normal
15/06/22	10:34:17	12	0.1	240	30.3	2400	2547 G		26.07038	85.9193	Normal
15/06/22	10:34:17	12	0.1	320	20.2	3200	3457 G		26.06979	85.91925	Normal
15/06/22	10:35:0	12	0.1	310	30.3	3100	3343 G		26.06875	85.91668	Curve
15/06/22	10:35:0	12	0.1	230	30.3	2300	2434 G		26.06887	85.91779	Curve
15/06/22	10:35:27	12	0.1	330	20.2	3300	3571 G		26.06786	85.91643	Normal
15/06/22	10:35:27	12	0.1	270	10.1	2700	3199 G		26.06704	85.91585	Normal
15/06/22	10:36:0	12	0.1	280	10.1	2800	3313 G		26.06669	85.91518	Normal
15/06/22	10:36:18	12	0.1	250	10.1	2500	2972 G		26.06615	85.91455	Curve
15/06/22	10:36:18	12	0.1	230	10.1	2300	2745 G		26.06558	85.91386	Normal
15/06/22	10:36:18	12	0.1	330	10.1	3300	3881 G		26.06444	85.91288	Normal

$$Y = 0 * X^2 + 1.136 * X + 132.5$$

$$X = 2609$$

$$Y = 2785$$

(R) RURAL ROAD
Good Average Poor
<4000 4001-5000 >5001

[Signature]

ATM
PTE
15.06.22

Gurugya
20/06/2022
AE

[Signature]
20/06/2022
AE

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल दरभंगा-1
email-eerwddarbhangal@gmail.com

प्रामाणित किया जाता है कि 3054(MR)/ नई अनुरक्षण नीति 2018 योजनान्तर्गत CHANDANPATTI TO SIWAISIPUR(L23)(BR/10/03CPWD-NEA) पथ निर्माण कार्य पूर्ण कर दिया गया है, जिसमें कनीय अभियंता द्वारा मापी पुस्त संख्या 4002 में दर्ज सभी मदों की मापी जाँच शत प्रतिशत की गई एवं सहायक अभियंता के द्वारा इस 50 प्रतिशत की गई तथा कार्यपालक अभियंता के द्वारा 10 प्रतिशत मापी की जाँच की गई, जो गुणवत्ता पूर्ण एवं विशिष्टियों के अनुरूप है।


कनीय अभियंता


20/06/2022
सहायक अभियंता


20/06/2022
कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, दरभंगा-1

Schedule XLV-Form No. 134

Charanbatti to Sriwaidipur
N/R

Darbhasa-1

DIVISION

Haya shakt

SUB-DIVISION

N.B. No- 4002

MEASUREMENT BOOK

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st	on	At	Bill	
Name of work - Maintenance of road					
from Chandowatti to Simaisipur					
Under (MR - 2054 New maintenance policy)					
Agency - Patanjali Harman Construction					
Company Pvt. Ltd.					
Agreement No. - 107MBD/2020-21					
(MR - 2054 New maintenance policy)					
Agreement value - 3,22,69,086.25					
Date of work start - 28/01/2021					

Date of work completion - 23/10/2021

Date of entry - 12/05/2022.

(1) clearing and grubbing of

road Land

$$2 \times 5 \times 30.00 \times 1.00 = 300.00 \text{ m}^2$$

$$2 \times 5 \times 30.00 \times 1.00 = 300.00$$

$$2 \times 5.00 \times 30.00 \times 4.00 = 300.00$$

$$2 \times 5 \times 30.00 \times 1.00 = 300.00$$

$$2 \times 5 \times 30.00 \times 1.00 = 300.00$$

$$2 \times 5 \times 30.00 \times 1.00 = 300.00$$

$$2 \times 5 \times 30.00 \times 1.00 = 300.00$$

$$2 \times 2 \times 30.00 \times 1.00 = 120.00$$

$$2 \times 1 \times 22.00 \times 1.00 = 44.00$$

$$2264.00 \text{ m}^2$$

$$= 0.226 \text{ Hect}$$

Continuation

Date of entry - 21/08/22

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① providing and applying					
feet coat with bitumen					
emulsion (R.S-1)					
Qty. Same as above item no ②					
rate R.H.B. (P/4)					= 617.28 M
or B.P. - 4 x 3.50 x 1.60					= 22.40 "
3 x 2.70 x 1.20					= 9.72 "
2 x 1.20 x 1.00					= 3.40 "
1 x 3.20 x 1.00					= 3.20 "
					659.96 M
② providing laying and roller					
of closed graded 20mm					
final M.S. surface					
1 x 1.50 x 1.25					= 1.88 M ²
1 x 1.75 x 1.50					= 2.63 "
1 x 2.10 x 1.25					= 2.63 "
1 x 5.25 x 1.60					= 8.40 "
3 x 5.15 x 1.60					= 24.72 "
1 x 6.30 x 0.85					= 3.66 "
1 x 2.50 x 1.50					= 3.75 "
4 x 6.30 x 1.60					= 40.32 "
1 x 6.20 x 1.60					= 9.92 "
4 x 5.30 x 2.50					= 53.00 "
2 x 3.50 x 1.90					= 13.30 "
3 x 5.50 x 1.90					= 31.35 "
1 x 2.50 x 1.80					= 4.50 "
3 x 1.80 x 1.50					= 8.10 "

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Date of entry</u>	08/06/22				
① <u>providing and applying</u>					
<u>floor coat with bitumen</u>					
<u>emulsion (K57)</u>					
	1	12.00	(13.70 + 3.75)		$= 104.70 \text{ m}^2$
	4	30.00	3.75		$= 450.00$
	4	30.00	3.75		$= 450.00$
	4	30.00	3.75		$= 450.00$
	4	30.00	3.75		$= 450.00$
	4	30.00	3.75		$= 450.00$
	4	30.00	3.75		$= 450.00$
<u>of 620.00 m</u>	1	8.00	3.75		$= 30.00$
	1	6.00	(3.75 + 4.75)		$= 24.00$
<u>626 - 652.00 m</u>	3	6.00	(3.60 + 3.50)		$= 92.30$
	1	11.00	(2.35 + 3.65)		$= 33.00$
	1	10.00	(3.65 + 3.25)		$= 37.00$
	1	15.00	(3.75 + 5.50)		$= 69.38$
	1	16.00	(5.50 + 4.70 + 5.20)		$= 82.13$
	1	8.00	(5.20 + 3.25)		$= 35.80$
	1	24.00	3.75		$= 90.00$
	1	19.00	(3.75 + 3.40 + 3.50)		$= 67.45$
	1	1.00	(3.50 + 3.75)		$= 3.63$
	3	30.00	3.75		$= 337.50$
	1	9.00	3.75		$= 33.75$
	1	18.00	(3.75 + 5.20 + 3.25)		$= 76.20$
	1	30.00	3.75		$= 112.50$
	1	22.00	3.75		$= 82.50$
	1	15.00	3.75		$= 56.25$

ABSTRACT OF COST			
(1)	Cleaning and Grubbing of road Land		
Qty.	0.226 Hect	(P/1)	
	@ 52970.33/Hect		Rs 11971.20
(2)	Construction of sub-grade and earthen shoulder - all complete job		
Qty.	308.08 M ³	(P/2)	
	@ 192.25/m ³		Rs 59228.20
(3)	Construction of Granular Sub. base well graded materials - all complete		
Qty	16.828 M ³	(P/3)	
	@ 2853.32/m ³		Rs 48016.20
CO. Rs			

[illegible]