

॥ ॐ नमो भगवते वासुदेवाय ॥

15

ममूद: २१

M.b.No-131
19-20

2127

SUB-DIVISION

MEASUREMENT BOOK

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/C bill -					
Name of Work: Const. and Maint. of					
Road and CD work for T02					
to Hudra Harigan Bari					
(Sri Chand Dom Ke Ghera)					
Agency: M/S Tadybansh Kumar Singh					
Agreement No. - 43 SBD/2019-20					
Date of Commencement - 14.11.2019					
Date of Completion - 13.11.2020					
Date of Measurement - 04.04.2020					
1. Providing and fixing logo of MMUSY project.					
Providing and fixing logo of MMUSY project - 02 Nos.					
Citizen information Board - 02 Nos.					
Setting out pillars					
8 Nos. x 1.251 km = 10 Nos.					
8 Nos. x 0.502 km = 4 Nos.					
8 Nos. x 0.317 km = 3 Nos.					
8 Nos. x 0.232 km = 2 Nos.					

Continuation

3rd on AIC Bill
Memo of payment ₹ 4001663=00-

21

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
SD @ 8/-			320	1332	
IT @ 27/-			80	0342	
L. Cess @ 17/-			40	0172	
SUST @ 17/-			40	0172	
CUST @ 17/-			40	0172	
Royalty			76	7802	
S. Fee			61	8152	
Total Deduction			658	8132	
By e-payment			334	28502	
Bill Value			400	16632	
Payable for			₹ 4001663=00	(Forty	

La One Thousand Six Hundred
Sixty Three only.

Executive Engineer
Rural Works Department
Works Division Phulparas

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					12
					118 on the left side of the road
M/W Construction and Maintenance of road and CD work from T03 to Huda					
Hawdian Basti (Srichand Dornika ghar).					
M/Agency -	MS	Jadubansh	Kumar	Singh	
Agreement no -	43	SBD/2019-20.			
Date of agreement -	14-11-2019				
Date of commencement -	14-11-2019				
Settlement complete -	13-11-2020				
Actual date of completion -	10-5-2022				10-5-2022
Deletion					

(1) prime coat					
29	30.0	3.75			3262.50 m ²
1	30.0	3.75			1125 m ²
1	30.0	3.75			1125 m ²
16	30.0	3.75			1800.00 m ²
1	12.0	3.75			45.00 m ²
10	30.0	3.75			1125.00 m ²
1	25.0	3.75			93.75 m ²
6	30.0	3.75			675.00 m ²
1	50	3.75			1875 m ²
3	2x200x	1.0+0.0			60.00 m ²
1	2x200x	0.9+0.0			12.00 m ²
					7215.75 m ²
					7215.19 m ²

Continuation

Continuation