

Katoiya

MMUSY (ST)

Schedule XLV Form N.134.

P.W.D.

2007

Chiraiya more Endolith pmusy road to
Sughiyas via Mandhaniga to Hiliandha

Block Katoiya

SUB DIVISION

M/s Arvind Singh Length - 4.450 km

MEASUREMENT BOOK

10-05-2022 Onk

22 April

Comp. 2495943150
Muz. 360690650
Total 2796633750

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
3rd and Final Bill					
Name of Work: - Chiraiya more					
Enduredh Amersy Road to					
Sughitar.					
Name of Agency: - Sri Arbind ko Singh					
Ag. No: 103 SBD/2019-2020					
Date of start: - 06/11/2019					
Date of Comp: 05/11/2020					
Date of actual Comp: 10/5/2022					

up to date measurement					
① Providing and fixing					
beach mark pillar					
					05 no
② Reference pillar					
					16 no
③ Clearing and grubbing					
road land.					
	10	30.00	6.50	=	1950 m ²
	1	8.00	6.50	=	52 "
	2	30.00	6.50	=	390 "
	1	14.00	6.50	=	91 "
	6	30.00	6.50	=	1170 "
	1	4.00	6.50	=	26 "
	10	30.00	6.50	=	1950 "
	10	30.00	6.50	=	1950 "

(Continuation)

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
(25/22) Planting of trees.					
360 No. vide MB P-35					
① Rs 869.38/each Rs 312977.00					
(24/29) Painting on Parapet walls.					
149.76 m ² vide MB P-35					
① Rs 104.71/m ² Rs 15682.00.					
(27/5) Const. of Embankment with approved material.					
lead up to 100 m					
5854.31 m ³ vide MB P-40(A)					
① Rs 147.30/m ³ Rs 862340.00					
Const. of Embankment.					
lead up to 1000 m.					
578.33 m ³ vide MB P-40 (B)					
① Rs 201.25/m ³ Rs. 116870.00					
					Rs 23126032.00
LESS (-) 10% below					Rs 2312603.00
					Rs 280813429.00
LESS (-) Previous Payment					Rs 16533474.00
					Rs 4879955.00
25/5.22 25/5.22 25/5.22					25/5.22 25/5.22 25/5.22

(Continuation)