

130146.

Const. & Maint. Of Road Athkwa Chowk  
To Kodwa Sima Via Subangpur Samatola  
Schedule XLV-Form No. 134  
mm 931 (2ca)

BARSOI DIVISION

Baharapur SUB-DIVISION

M.B. No. 1897

MEASUREMENT BOOK

fishy at Alam.  
Pg No - 19 (388) / 2021-22

Sch. XLV—Form No. 134

| Sch. XLV—Form No. 134               |                               |    |    |    | Contents of<br>area. |
|-------------------------------------|-------------------------------|----|----|----|----------------------|
| Particulars                         | Details of actual measurement |    |    |    |                      |
|                                     | No.                           | L. | B. | D. |                      |
| 2 <sup>nd</sup> and final Bill of   |                               |    |    |    |                      |
| Construction Work Completed         |                               |    |    |    |                      |
|                                     |                               |    |    |    |                      |
|                                     |                               |    |    |    |                      |
| Name of work - Construction of road |                               |    |    |    |                      |
| and CD from Nathwa Chowk            |                               |    |    |    |                      |
| Kadwa Sarna via Sabarnpur tal.      |                               |    |    |    |                      |
|                                     |                               |    |    |    |                      |
| Agency - Ashraf Ali Alam            |                               |    |    |    |                      |
| Agreement No - 19/530/Year 2021     |                               |    |    |    |                      |
| Date of Commencement = 19.06.2021   |                               |    |    |    |                      |
| Date of Completion = 15/03/2022     |                               |    |    |    |                      |
| Date of Actual Completion = 16/6/22 |                               |    |    |    |                      |

Final Record Measurement entry.

|                                                                           |  |  |  |  |  |
|---------------------------------------------------------------------------|--|--|--|--|--|
| (i) Provision and fixing of warning Bench mark pillar do all complete job |  |  |  |  |  |
| Qty vide TMB P-2 den 3/2 = 2 Nos                                          |  |  |  |  |  |
| (ii) Provision and fixing reference pillar do all complete job            |  |  |  |  |  |
| Qty vide TMB P-2 den 3/ii = 3 Nos                                         |  |  |  |  |  |

Continuation

