

कार्यालय
कार्यपालक अभियंता, ग्रामीण कार्य विभाग
कार्य प्रमंडल, दलसिंहसराय, समस्तीपुर

पत्रांक 1133/17 दलसिंहसराय / दिनांक 17/06/2022

प्रेषक, कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, दलसिंहसराय

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,
सचिव -सह- प्राधिकृत पदाधिकारी, बिहार
ग्रामीण पथ विकास एजेंसी पटना।

विषय- **New Maintenance Policy 2018** योजनान्तर्गत पथ में आवंटन उपलब्ध कराने के संबंध में।

महाशय,


उपरोक्त विषय के संबंध में कहना है कि **New Maintenance Policy 2018** योजनान्तर्गत चल रहे पथ के निर्माणधीन कार्य के विरुद्ध चल रहे योजनाओं का भुगतान हेतु मो0- 18.37347 लाख की आवश्यकता है। अधियाचना का निर्माण कार्य विशिष्टियों के अनुरूप है तथा कार्य संतोषप्रद है।

अतः अनुरोध है कि अधियाचना पत्र के आधार पर आवंटन हेतु मो0- 18.37347 लाख उपलब्ध कराने की कृपा की जाय।

अनु0- 1) अधियाचना प्रपत्र।

2) 19ए फॉर्म।

3) IRI Report की छायाप्रति संलग्न।

विश्वासभाजन

17.06.2022

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, दलसिंहसराय

FORM GFR-19-A

(See Govt. of India's decision(i) below rule 150)

Form of Utilisation Certificate upto June-2022

New Maintenance Policy 2018(MR New)

PIU;- RWD Works Division Dalsinghsarai

Sl No	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lakh)	Amount Received (in Lakh)	Particulars
1	2	3	4	5
1	New Maintenance Policy 2018 (MR New)	2673.72238	2673.72238	Certified that out of Rs-2673.72238 Lakh received till date in favour of Executive Engineer, RWD Works Division Dalsinghsarai a Sum of Rs-2622.10524 Lakh has been utilized for the New Maintenance Policy 2018(MR New) Scheme as given in the margine for which it was Sanctioned and that the Balance of Rs-51.61714 Lakh remaining unutilized at the end of period under the time of completion
		2673.72238	2673.72238	

2. Certified that I have satisfied myself that the conditions on which the grants-in-aid was

Kind of Checks Exercised:-


- (i) Workers have been supervised by Executive Engineer/ Superintending Engineer
- (ii) Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer
- (iii) Construction materials have been tested
- (iv) Measurments have been recorded in the MB's and test check conducted by the
- (v) All other codal formalities have overserved

3. Physical Progress Achieved

- (i) Construction of Road Works
- (ii) Construction of CD Works


Sr.DAO

Rural Works Department,
Works Division Dalsinghsarai


17.06.2022

Executive Engineer
Rural Works Department,
Works Division Dalsinghsarai

Rural Works Department, Works Division Dalsinghsarai
Requisition Format for Scheme Head - MR (3054) Under Bihar Rural Road maintenance Policy 2018
(Initial Rectification and Surface Renewal)

Name of Division : PU(Dalsinghsarai)

Sl. No.	Package no.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (in Lac)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in percentage	Previous Total Allotted Amount (Lac)	up to date expenditure as per MIS (in Lac)	Requisition Against work done (in lac)	Remarks
					Length (in Km)	Amount (in Lac)	Initial Rectification Surface (in lac)	5 years Routine Maintenance (in lac)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RRM/SA/DAL/19/0022	SH Patoni Path Se Pahadpur Hote Hue Bajipur Chowk Tak	10105106		1.700	61.09060	36.44300	14.43161	MBD 73/2019-2027 02.2025	16.09.2020	31.12.2021	2744	25mm	5.10%	33.67585 33.67585		1.37658	
2	RRM/SA/DAL/19/0020	Amripur Durga Mandir Se Chandauli Brahman Tola	10105099		1.000	30.40480	19.46900	5.75422	MBD 72/2019-2027 Feb-2020	10.02.2022	31.12.2021	3610	25mm	5.10%	19.05554	19.05554	0.35335	
3	RRM/SA/DAL/19/0016	Chaksikender Bhawan se Panchayat Pul Tak	10105096		1.000	30.61930	19.52200	5.66019	MBD 72/2019-2027 Feb-2020	16.09.20	15.05.2022	3508	25mm	5.10%	15.61760	15.61760	3.12978	
4	RRM/SA/DAL/19/0020	Gunai Basai Ward-1 Se Ward No-2 Tak	10105101	2200 /08.07.2019	1.250	42.07280	25.38200	9.50637	MBD 73/2019-2027 02.2023	16.09.2020	15.03.2022	3611	25mm	5.10%	21.73029	21.73029	3.16806	
5	RRM/SA/DAL/19/0024	PWD Sadak Se Chandauli APHC Mandir Tak	10105116		1.000	29.97940	19.20500	5.64539	MBD 73/2019-2027 02.2027	16.09.2020	25.03.2022	3370	25mm	5.10%	18.71665	18.71665	0.25943	
6	RRM/SA/DAL/19/0017	Nikaspur Mahadali Basti Se Shalish Baba Shnan se REO Path Tak	10105104		0.500	15.62720	9.90100	2.83012	MBD 73/2019-2027 02.2024	16.09.2020	10.03.2022	3378	25mm	5.10%	0.00000	0.00000	9.14684	
7	RRM/SA/DAL/19/0019	Chandauli Hat Se Mirzapur Village me Reo Sadak Tak	10105100		1.800	57.50880	34.22700	13.79259	MBD 73/2019-2027 02.2022	16.09.2020	09.02.2022	3508	25mm	5.10%	32.99728	32.99728	0.93943	
																	18.37347	

- Signed Hard Copy and Soft Copy (in Excel) of recorded RRI is enclosed.
- Up-to date Physical Progress has been uploaded in MIS.

Divisional Account Officer
Rural Works Department,
Works Division Dalsinghsarai

Executive Engineer
Rural Works Department,
Works Division Dalsinghsarai

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, दलसिंहसराय

नयी अनुरक्षण निधि- 2018 के अधियाचना हेतु प्रमाण - पत्र


क्र०सं०	शर्त	अभ्युक्ति
1	मापी पुस्त पर इस आशय का प्रमाण पत्र दर्ज है कि कार्य गुणवत्ता पूर्ण कराया गया है एवं विशिष्टियों के अनुरूप है।	SH Patori Path Se Pahadpur Hote Hue Bajitpur Chowk Tak पथ का निर्माण कार्य गुणवत्ता पूर्ण कराया गया है एवं विशिष्टियों के अनुरूप है।
2	कराये गये कार्यों के सभी अवयवों के अवयववार 100 प्रतिशत कार्य का दर्ज मापी का सत्यापन कनीय अभियंता, कम से कम 50 प्रतिशत मापी का सत्यापन सहायक अभियंता एवं कम से कम 10 प्रतिशत मापी का सत्यापन कार्यपालक अभियंता द्वारा किये जाने का प्रमाण - पत्र को विभागीय MIS पर अपलोड जाय।	SH Patori Path Se Pahadpur Hote Hue Bajitpur Chowk Tak का कराये गये कार्यों के सभी अवयवों के अवयववार मापी का सत्यापन कनीय अभियंता, सहायक अभियंता एवं कार्यपालक अभियंता द्वारा किया गया है।


15/6/22
कनीय अभियंता

ग्रामीण कार्य विभाग
कार्य प्रमंडल, दलसिंहसराय


15/6/22
सहायक अभियंता

ग्रामीण कार्य विभाग
कार्य प्रमंडल, दलसिंहसराय


12-06-22
कार्यपालक अभियंता

ग्रामीण कार्य विभाग
कार्य प्रमंडल, दलसिंहसराय

Sch. XLV—Form No. 154					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
3rd on A.C. Pill					
Name of work -- SH					
Paton's Path to Pahaspur					
hote Bue Bajit Bera					
chowk Tak, 11/12/2019					
Authority - E.E. RWD					
Dallingsgarai					
Agency - Ratnesh Const					
Pvt Ltd.					
Agg. no - 72 MBD/2019-20					
Date of start - 17/12/19					
Date of comp - 16/9/2020.					

① Brick masonry					
work on parapete —					
$3 \times 2 \times 6m \times 0.60 \times 0.60$					
$= 8.64 m^3$					
② plastering with					
cm on parapete wall —					
Side — $3 \times 4 \times 6m \times 0.60 = 43.20 m^2$					
Top — $3 \times 2 \times 6m \times 0.4 = 14.40$					
End — $3 \times 4 \times 0.4 \times 0.60 = 2.88$					
$= 60.48 m^2$					
③ painting two					
coats on new concrete					
surface —					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	A.	B.	D.	
B. F. Amt =				3372	280.00
City & Id. P. m. - (21) of TMB.					
93 nos. @ 799.68					
					= 74370.00
					= 3446650.00
Add 12% GST =				413538	00
Add 1% L. C. S. =				34466	00
					= 3894714.00
Less 10% Below =				389471	00
					= 3505243.00
Less previous bill =				3367585	00
					= 137658.00

[Handwritten signature/initials]