

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

the measurements relating to each work.					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Construction of Road from Bhawanipur Uttar ward No-14 Me Bhawneswar yadar House to Pansahi Nagar via Awadh Narayan yadar House					
package No- MMB/Sy- NDB- BRRP-281					
Block- pratapgarh (supam)					
Total Length of Road- 2.970 km					
Name of Agency- M/S vinod Kumar Mishra, Hariji Ka Hata, Ara, Bhojpur (Bihar)					
Agreement No- 34 S.B.D/MB/Sy					
MMB/Sy- NDB/2021-2022					
A) Construction cost Rs 25,186,323=					
B) 5 year maintenance Rs 21,04,894=					
Total Agreement Amount Rs- 272,91,217=					
Date of start! ————— 31/01/2022					
Date of completion! ————— 30/06/2023					
Record Entry: —————					
Date! — 12/03/2022					
(i) Fixing of working benchmark/Reference pillar					
(ii) Benchmark etc. done = 3.00 NOS					
(iii) Reference pillar etc = 11.00 NOS					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(28/73) p.c.c m/s grade 1 st					
parapet wall attached					
$2 \times 11.50 \times 0.40 \times 0.60 =$					5.520 M ³
(29/74) painting on parapet wall					
Top :- $2 \times 11.50 \times 0.40 =$					9.200 M ²
Side :- $4 \times 11.50 \times 0.60 =$					27.600 "
front - $4 \times 0.40 \times 0.60 =$					0.960 "
Total qty =					37.760 "
(30/75) Drainage spouts =					6.00 M ²
(31/76) m/s grade wearing					
Coat over deck slab etc					
$1 \times 11.50 \times 6.70 \times 0.075 =$					5.779 M ³
MO 18/06/2022 Pratapganj					
22.06.22 AE Pratapganj					
up to Date Material Statement					
(i) local sand =					375.00 M ³
(ii) coarse sand =					291.98 M ³
(iii) stone metal =					722.40 M ³
MO 18/06/2022 Pratapganj					
22.06.22 AE Pratapganj					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
16/56.74) printing a parapet 41,56.74					
Cont.M.B.P (7) =	17.920	M ²			
Cont.M.B.P (11) =	20.160	"			
Cont.M.B.P (17) =	37.760	"			
Total =	75.840	M ²			
@ Rs. 100 = 76/M ² RL					7642.20
17/35) Drainage spouts 42,57.1					
Cont.M.B.P (7) =	8.00	Nos			
Cont.M.B.P (12) =	4.00	"			
Cont.M.B.P (17) =	6.00	"			
Total =	18.00	Nos			
@ Rs 422 = 26/each like					7601.20
18/76) R.C.C m30 grade wearing coat etc. etc.					
Cont.M.B.P (17) =	5.779	M ³			
@ Rs. 12449 = 57/M ³ RL					71946.20
Total Rs					6660613.20
Add @ 12% G.S.T Rs (+)					799274.20
Add @ 1% L.C Rs (+)					66606.20
Add @ 10% Seigniorage fee					71946
On Material cost Rs-R (+)					26,466.20
Total Rs					75,52,959.20
Less for @ 16.59% Below as					
per Agreement Rs (+)					12,53,036.20
Total Rs					62,99,923.20

Continuation

 10/18/06/2022
 16
 pratap jani

 22.06.22
 AE Pratap jani

 22.6.22
 EE