

Schedule XLV-Form No. 134

Temporary Restoration of Road from

Tedhegachh To Balubani Road via Mathani Part-B

RWD. Kishanpur-2 DIVISION

RWD. Digbalpur SUB-DIVISION

MEASUREMENT BOOK

Nb-1445

... ..
(... ..)
... ..
... ..

... ..
... ..
... ..
... ..

Sch. XLV—Form No. 134

RWD. Kishanganj-2 DIVISION
RWD. Dighalbar SUB-DIVISION

Measurement Book
No. 1445

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Temporary construction work for the road repair of Road from Sedagah to Balubani Road via Matiyani Part B					
Agency 2 Departmental					
Record measurement					

1) Bamboo piles					
3	30	3.50	-	-	315.00
1	15	3.50	-	-	52.50
3	30	3.50	-	-	315.00
1	15	3.50	-	-	52.50
3	30	3.50	-	-	315.00
1	15	3.50	-	-	52.50
3	30	3.50	-	-	315.00
1	15	3.50	-	-	52.50
3	30	3.50	-	-	315.00
1	15	3.50	-	-	52.50
					1837.50

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2) Bamboo runners					
1	3	30.00	-	-	90.00
1	3	30.00	-	-	90.00
1	3	30.00	-	-	90.00
1	3	30.00	-	-	90.00
1	3	30.00	-	-	90.00
1	3	30.00	-	-	90.00
1	3	30.00	-	-	90.00
					540.00 mt
3) Sand filling					
1	9.00	3.70	0.15		5.00
1	3.40	1.80	0.15		0.92
1	24.20	2.00	0.15		7.26
1	5.00	1.00	0.15		0.75

1	12.00	1.70	0.15	3.06
1	6.00	2.50	0.15	2.25
1	8.00	2.80	0.15	3.36
1	4.00	3.00	0.15	4.65
1	4.00	3.00	0.15	1.80
1	6.00	3.00	0.15	2.70
1	9.40	3.30	0.15	4.65
1	9.00	1.50	0.15	1.35
1	14.00	1.40	0.15	2.94
1	8.50	1.50	0.15	0.50
1	7.50	3.50	0.15	3.94
1	8.00	3.30	0.15	3.96
1	10.00	1.00	0.15	1.50
1	4.00	3.00	0.15	1.80

Continuation

47.80 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1			B/E	47.8m ²
	1	7.40	1.50	0.15	1.67
	1	30.00	4.50	0.15	20.25
	1	30.00	4.50	0.15	20.25
	1	30.00	4.50	0.15	20.25
	1	13.50	4.50	0.15	9.11
	1	30.00	4.40	0.15	19.80
	1	12.00	4.40	0.15	10.56
	1	30.00	4.50	0.15	20.25
	1	30.00	5.50	0.15	24.75
	1	30.00	5.50	0.15	24.75
	1	9.50	3.50	0.15	4.99
	1	12.40	1.20	0.15	2.18

	1	9.00	4.30	0.15	5.81
	1	8.30	3.00	0.15	3.74
	1	30.00	2.50	0.15	11.25
	1	30.00	4.70	0.15	21.15
	1	30.00	4.70	0.15	21.15
	1	30.00	4.70	0.15	21.15
	1	30.00	5.80	0.15	22.50
	1	30.00	5.00	0.15	22.50
	1	30.00	5.00	0.15	22.50
	1	30.00	7.30	0.15	32.85
	1	14.70	4.70	0.15	10.36
	1	11.00	1.80	0.15	2.97
	1	10.00	3.50	0.15	5.25

Continuation

452.29m²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B/F	452.29m ³
	1	6.00	4.00	0.15	3.60
	1	11.00	3.00	0.75	4.95
	1	4.70	2.60	0.15	1.83
	1	24.00	2.70	0.15	9.72
	1	5.00	2.00	0.15	1.50
	1	7.00	1.50	0.15	1.58
	1	24.00	2.70	0.15	8.51
	1	8.00	3.00	0.15	3.60
	1	8.00	3.70	0.15	4.44
	1	2.00	2.50	0.15	0.75
	1	5.20	4.80	0.15	3.74
	1	12.00	4.20	0.15	7.56

	1	4.00	1.00	0.15	0.60
	1	8.10	2.00	0.15	2.43
	1	12.00	4.00	0.15	7.20
	1	5.00	2.20	0.15	2.40
	1	3.20	1.20	0.15	0.58
	1	30.00	4.60	0.15	20.70
	1	30.00	4.50	0.15	20.25
	1	30.00	4.70	0.15	21.15
	1	20.00	4.70	0.15	14.10
	1	8.00	3.20	0.15	3.84
					597.32m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4) Ben'sen b. m. s.					
	1	9.00	3.70	0.30	9.99
	1	2.40	1.80	0.30	1.84
	1	24.24	2.00	0.30	14.52
	1	5.00	1.00	0.30	1.50
	1	12.00	1.70	0.30	6.12
	1	6.00	2.50	0.30	4.50
	1	8.00	2.50	0.30	6.72
	1	4.00	3.00	0.30	3.60
	1	6.00	3.00	0.30	5.40
	1	9.40	3.30	0.30	9.31
	1	9.00	1.00	0.30	2.70
	1	14.00	1.40	0.30	5.88

	1	2.50	1.50	0.30	1.13
	1	7.50	3.50	0.30	7.88
	1	8.00	3.30	0.30	7.92
	1	10.00	1.00	0.30	3.00
	1	4.00	3.00	0.30	3.60
	1	7.40	1.50	0.30	3.33
	1	30.00	3.75	0.30	33.75
	1	30.00	3.75	0.30	33.75
	1	30.00	3.75	0.30	33.75
	1	13.50	3.75	0.30	15.19
	1	30.00	3.75	0.30	33.75
	1	16.00	3.75	0.30	18.00
	1	30.00	3.75	0.30	33.75
	1	30.00	3.75	0.30	33.75

Continuation

334.63m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1			B/F	334.43 m ²
	1	30.00	3.75	0.30	33.75
	1	9.50	3.50	0.30	9.98
	1	12.10	1.20	0.30	4.34
	1	9.00	3.75	0.30	10.12
	1	8.30	3.00	0.30	7.47
	1	30.00	2.50	0.30	22.50
	1	30.00	3.75	0.30	33.75
	1	30.00	3.75	0.30	33.75
	1	30.00	3.75	0.30	33.75
	1	30.00	3.75	0.30	33.75
	1	30.00	3.75	0.30	33.75
	1	30.00	3.75	0.30	33.75

	1	30.00	3.75	0.30	33.75
	1	30.00	3.75	0.30	23.75
	1	14.70	3.75	0.30	16.54
	1	11.00	1.80	0.30	5.94
	1	10.00	3.50	0.30	10.50
	1	6.00	3.75	0.30	6.75
	1	11.00	3.00	0.30	9.90
	1	4.70	2.60	0.30	3.67
	1	24.00	2.70	0.30	19.44
	1	5.00	2.00	0.30	3.00
	1	7.00	1.50	0.30	3.15
	1	21.00	2.70	0.30	17.01
	1	8.00	3.00	0.30	7.20
	1	8.00	3.70	0.30	8.88

Continuation

804.80 m²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				0.18	804.80 m
	1	2.00	2.50	0.20	1.50
	1	5.20	3.75	0.30	5.85
	1	12.00	3.75	0.30	13.40
	1	4.00	1.00	0.30	1.20
	1	8.10	2.00	0.30	4.86
	1	12.00	3.75	0.30	13.40
	1	5.00	3.20	0.30	4.80
	1	3.20	1.20	0.30	1.15
	1	30.00	3.75	0.30	33.75
	1	30.00	3.75	0.30	33.75
	1	30.00	3.75	0.30	33.75
	1	20.00	3.75	0.30	22.50

	1	8.00	3.20	0.30	7.68
					982.59 m

5)	G. S. B with well Gravel				
	1	2.00	3.70	0.15	1.11
	1	2.20	1.80	0.15	0.59
	1	2.60	2.00	0.15	0.78
	1	1.70	1.00	0.15	0.26
	1	11.00	1.70	0.15	2.81
	1	5.00	2.50	0.15	1.88
	1	3.70	2.50	0.15	1.55
	1	2.70	3.00	0.15	1.22
	1	2.00	3.00	0.15	0.90
	1	1.50	3.30	0.15	0.74
					11.84 m

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				D/F	11.84 m ²
	1	10.00	1.00	0.15	1.50
	1	3.20	1.40	0.15	0.67
	1	5.70	1.50	0.15	1.28
	1	1.50	3.50	0.15	0.79
	1	4.30	3.30	0.15	2.13
	1	4.20	1.00	0.15	0.62
	1	3.20	3.00	0.15	1.44
	1	1.50	1.50	0.15	0.34
	1	4.20	3.75	0.15	2.36
	1	3.00	3.75	0.15	1.69
	1	4.80	3.75	0.15	2.70
	1	2.20	3.75	0.15	1.24

	1	4.50	3.75	0.15	2.53
	1	2.00	3.75	0.15	1.13
	1	4.00	3.75	0.15	2.25
	1	1.80	3.75	0.15	1.01
	1	3.70	3.75	0.15	2.08
	1	2.70	3.50	0.15	1.42
	1	7.60	1.20	0.15	1.37
	1	3.30	3.75	0.15	1.86
	1	9.00	3.00	0.15	4.05
	1	4.00	2.50	0.15	1.50
	1	2.30	3.75	0.15	1.29
	1	1.40	3.75	0.15	0.79
	1	7.00	3.75	0.15	3.94
	1	3.00	3.75	0.15	1.69

Continuation

55.52 m²

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
				B/P	55.52 m ²
	1	6.30	3.75	0.15	3.54
	1	2.00	3.75	0.15	1.13
	1	6.00	3.75	0.15	3.38
	1	6.00	3.75	0.15	3.38
	1	15.30	3.75	0.15	8.61
	1	20.00	1.80	0.15	5.40
	1	2.00	3.50	0.15	1.05
	1	2.40	3.75	0.15	1.35
	1	4.70	3.00	0.15	2.12
	1	4.00	2.60	0.15	1.56
	1	23.40	2.70	0.15	9.48
	1	30.00	2.00	0.15	9.00
	1	30.00	1.50	0.15	6.75
	1	30.00	2.70	0.15	12.15
	1	13.50	3.00	0.15	6.08
	1	30.00	3.70	0.15	16.65
	1	30.00	2.50	0.15	11.25
	1	30.00	3.75	0.15	16.88
	1	30.00	3.75	0.15	16.88
	1	30.00	1.00	0.15	4.50
	1	30.00	2.00	0.15	9.00
	1	30.00	3.75	0.15	16.88
	1	30.00	3.20	0.15	14.40
	1	30.00	1.20	0.15	5.40
	1	14.70	3.75	0.15	8.77
	1	2.50	3.75	0.15	1.41

Continuation

252.02 m²

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				0/F	252.02
	1	30.00	3.75	0.75	16.88
	1	18.00	3.75	0.35	10.08
	1	30.00	3.20	0.75	14.40
	1	30.00	3.75	0.15	16.88
	1	30.00	3.75	0.15	16.88
	1	28.00	3.75	0.15	15.75
	1	30.00	3.75	0.15	16.88
	1	20.00	3.75	0.15	11.25
				Total	279.03 m ²

6) R.C.C. Pipe 125 mm dia Row

2 x 3 x 2.50 - - 15.00 mt

Total 15.00 mt

7) empty Cement bags

1 13.20 0.60 1.70 13.46

1 23.70 0.60 1.80 25.60

39.06

② 0.034 Cum each bag 1149 Nos

~~PA~~
~~30/11/21~~
 J.E.

~~PA~~
~~30/11/21~~
 A.E.

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
<u>Abstract of work</u>					
1) Providing bamboo ply					
do. all - c - job					
vide P.M. Page (1) Item (1)					
1837 sqm @ 52.54/-					95,991.00
2) Providing bamboo					
runner, do. all - c - job					
vide P.M. Page (2) Item (1)					
540m @ 27.71/- Rs					14,963.00
3) Providing sand filling					
do. all - c - job					
vide P.M. Page (4) Item (3)					
5973 m ³ @ 514.48/- Rs					30,72,79.00
4) Providing curbing					
do. all - c - job					
vide P.M. Page (7) Item (4) for 982.59m ³ @					
2168.72/-					2,13,02,63.00
5) Providing G.S.B do. all					
- c - job vide P.M. Page (9) Item (5)					
279.03 m ³ @ 2977.59/- Rs					8,30,823.00

Continuation