

Schedule XLV-Form No. 134

Katibara to Purniya Road Bhojpur

Munsi (en)

DIVISION R.W.D. JAYNAGAR

SUB-DIVISION R.W. LADANIA

MEASUREMENT BOOK

828

~~ANAND MAHA SHEET~~
PRASAD

Name for work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Constn of Road from Kabilasa to PMSY Road Bhagwati Ashram under PMSY (4m)					
Agency:- Anand Prasad, At- Mahaseth Muhlla, Bhauwara, Madhyam					
Agreement No- 39-SBD/2019-20					
Agreement value of 1,13,28,025=00					
Date of Commence- 10.02.2020					
Date of Completion- 09.02.2021					
Rate: 0.09% below					
Date of Measurement- 09.05.20					
<u>Road work</u>					
① Providing & fixing working B. Marks & pillar - do - do - all complete job					
8 Nos x 1.461 km = 11.69 Nos					
Sug = 12 Nos					
② clearing & grubbing of Road/land - do - do - all complete job .					
2 x 200 m x 1.70 = 680.00 m ²					
2 x 190 m x 1.80 = 684.00 m ²					
2 x 310 m x 1.75 = 1085.00 m ²					
2 x 200 m x 1.75 = 700.00 m ²					
Continuation C/o 3149.00 m ²					

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				R.F.R	82,29,631.00
P-29	8.127 m ³				
P-32,33	5.700 m ³				
	13.827 m ³ Limit 13.80 m ³				
	@ R 6114.94/m ³				R 84,386.00
29/32 Pro PCC m 20/m Sub-structure					
—do—do—do all complete job					
P-30,	53.30 m ³				
P-33,	47.97 m ³				
	101.27 m ³ Limit 101.26 m ³				
	@ R 6992.59/m ³				R 7,08,070.00
30/33 Pro Fixing RCLN P3 1000 mm D					
H.P —do—do—do all complete job					
P-30	22.50 m			@ R 3739.46/m	R 84,138.00
31/34 Painting two coat on Prop, bet					
—do—do—do all complete job					
P-33	61.92 m ²			@ R 95.64/m ²	R 5922.00
				R	91,12,147.00
	Add GST @ 12%			(+)	10,93,458.00
	Add L. Cons @ 10%			(+)	91,121.00
				R	102,96,726.00
	Less 0.09% As per Agreement			(-)	9262.00
				R	102,87,459.00
	Less Previous Payments			(-)	77,74,973.00
				R	25,12,486.00

Continuation

Chunakerry
20/03/22
26

S/L
W/S
M