

Name of work - 1

Situation of work-

Agency by which work is executed-

Date of Measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>Head MR-3054</u>				
Name of work -	Repair of road from				
	PWD road Sachua to				
	Horizon tala via East				
	Railway Gunti				
Agency -	Deepak Kumar				
	A7. Maranchi mokama				
	P.O Maranchi, Distt. Adma-				
	Pincode 803301				
Agreement No.	02 MB/2021-22				
date of Agreement	02.09.2021				
date of completion	01.06.2022				
Actual date of completed -					
below -	0.05%				
	Record entry date - 8.3.2022				
(1/4)	clearing and grubbing				
	road land (By manual men)				
	do do -				
	2x	30	1.20	=	72m ²
	2x	30	1.00	=	60m ²
	2x	30	0.90	=	54m ²
	2x	30	1.20	=	72m ²
	2x	30	1.00	=	60m ²
	2x	30	1.00	=	60m ²
	2x	30	1.00	=	60m ²
	2x	30	0.90	=	54m ²
	2x	30	1.10	=	66m ²
	2x	30	1.00	=	60m ²
	2x	30	1.00	=	60m ²
	2x	30	0.90	=	54m ²
					T. 732m ²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>ABSTRACT of COST</u>				
(1/1)	clearing and grubbing road land do etc. same qty vide TMB. P-2 item no-1				
	0.4450 Hect @	51133.76/Hac			Rs: 22755200
(2/2) x 20	constn of subgrade certain shoulder etc etc = 8 same qty vide TMB. P-16 item no-25 1/2				
	1795.539 m ³	@ 176.86/m ³			Rs: 317559200
(3/3) x 3	WBM Hr. 3 By Mechanical means providing laying spreading and compacting to the aggregate of specific size do etc same qty vide TMB.				
	43.62 m ³	P-2, 3, 4	item no-3		Rs: 124439200
	+ 19.05 m ³	P-7	item no-10		
	64.67 m ³	@ 2727.72/m ³			Rs: 176413200
(4/4)	prime coat for WBM. Hr. 3 pot mntd providing and applying primer coat with bitumen emulsion (SS ₁) do etc same qty vide TMB. P-4 item no-4				
	608.30 m ²	@ 42.76/m ²			Rs: 26011200
(5/5) x 20	tack coat providing and applying tack coat with bitumen emulsion				
					T: 490764200

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(Rs ₁)					BFA = 4,90,764 =
do do					
Same qty vide TMA.					
Page no. 4 item no. 4					
608.30 m ²					
323.30 m ² p-no. 4 item no. 6					
254 m ² p-no. 8 item no. 12/25					
8426.08 m ² p-no 10 item no 14/15					
<u>9611.688 m²</u>					@ 14.53/m ²
					Rs = 139658 =
6 6/26	M.S.S. for pot patch.				
	providing laying and				
	rolling of close primix				
	surfing material of				
	20mm thick do do				
	same qty vide TMA				
608.30 m ² p-4 item no. 5/6					
323.30 m ² p-5 item no. 7/6					
254 m ² p-8 item no. 13/26					
<u>1185.6 m²</u>					@ 190.80/m ² Rs = 226212 =
(7/21)	G.S.B. for Coning m/s				
	Construction of granular				
	Subbase by providing				
	well graded material				
	spreading in uniform				
	layer do do				
	Same qty vide TMA.				
p 6	item no 8/21				
<u>47.529 m³</u>					@ 1647.52/m ³
					Rs = 80684 =
(8/22)	W.B.M. grading - 2 (By				
	Machinal means)				
	providing laying & spreading				

Particulars	Details of actual measurement			of area
	No.	L.	B.	
				BFRs = 31,28,506 =
17				road marking with hot applying taromor plastic. done same city wide TMB. P-13, 14, 15 item no. 23/17 430.18 m ² @ 735.44/m ² Rs = 3168282 =
18				providing & fixing mmusy project board & maintenance board. done done same city wide TMB. P-16 item no. 24/18 02 Nos @ 8913.41 each Rs = 178272 =
				T = 3463161 = 00
				Add GST @ 12% 415579 = 00
				Add LICs @ 1% 34632 = 00
				Add S.F @ 10% 20622 = 00
				T = 3939919.2
				below as per Agreement 0.05% 1967 = 00
				T-Rs = 3932022 = 00
				3937949 =
				M/Ls 01/06/2022 J.B.
				AB/16/M
				100% work done by me. The work done has been completed as per drawing & specification and maintenance work will be started by 02.06.22. M/Ls 01/06/2022
				50% work done by me AB/16/M