

प्रमाणित किया जाता है कि इस मापी-
पुस्त में कुल मशीन द्वारा 100 (एक सौ)
हस्त हैं, जो कि सहायक अभियंता,
ग्रामीण कार्य विभाग, कार्य अवर,
प्रमंश, सिंधिया के नाब से निर्गत
किया गया है, 10

A. V. L.,
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
प्रमंश रोसडा
2/10/12

Sch. XLV—Form No. 134

Rosera DIVISION
Singhia SUB-DIVISION

Measurement Book


No. 1235
- 1236

Name of Officer _____

Date of first entry _____

Date of last entry _____

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road—PK/D Path to Gadug under F.D.R					
Authority:— Executive Engineer R.W.D works Div. Rosey					
Agency:—					
Date of measurement					

Record entry					
① Supplying filling brick built compacted manually do—do —all —com job					
$4 \times 20 \times 2.75 \times 0.45 = 99.00 \text{ m}^3$					
$6 \times 2.50 \times 2.25 \times 0.250 = 8.81 \text{ m}^3$					
$6 \times 4.50 \times 2.40 \times 0.25 = 13.50 \text{ m}^3$					
$2 \times 7 \times 0.60 \times 0.10 = 0.84 \text{ m}^3$					
$2 \times 3.50 \times 0.90 \times 0.25 = 1.58 \text{ m}^3$					
$4 \times 1.75 \times 0.70 \times 0.25 = 1.23 \text{ m}^3$					
					124.95 m ³
 26/10/21 J.E.  26/10/21 AE					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of Qty and cost					
① supplying filling brick - sets compacted manually do - do - all - job					
Qty - vide - TMB					
P ₇₂ = 124.95					
② Rs 1724.29					
per m ³ - Rs 215450.00					

② Add G.S.T +					
L.C ② Rs 13% - Rs 28008					
Rs 2,43,458.00					
Rupees two lac forty three thousand four hundred fifty eight only					
<i>[Signature]</i> 26/10/21					
JE Singh					
<i>[Signature]</i> 26/10/21					
AG Singh					