

# 2nd on A/c Bill

14

Sch. XLV-Form No. 134

| Particulars                               | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------------------|-------------------------------|----|----|----|------------------|
|                                           | No.                           | L. | B. | D. |                  |
| Name of Work - Const <sup>n</sup> of Road |                               |    |    |    |                  |
| and CD of PWID Road                       |                               |    |    |    |                  |
| Sikar Latti to Chahi Tola.                |                               |    |    |    |                  |
| Agency: - Md Ikram Yasin.                 |                               |    |    |    |                  |
| Jai Prakash Nagar                         |                               |    |    |    |                  |
| Ward No-6. Dist - Madhepura.              |                               |    |    |    |                  |
| Agreement No- 288 BD / 2018-19            |                               |    |    |    |                  |
| Date of Work Start - 11.12.2017.          |                               |    |    |    |                  |
| Date of Completion - 10.12.2018.          |                               |    |    |    |                  |
| Re Survey Measurement - 16/04/2022        |                               |    |    |    |                  |

|                                               |  |  |  |  |  |
|-----------------------------------------------|--|--|--|--|--|
| Item 1. providing & fixing                    |  |  |  |  |  |
| of Working bench mark                         |  |  |  |  |  |
| Pillar. as per tech                           |  |  |  |  |  |
| Spec.                                         |  |  |  |  |  |
| 1 x 2.90 K.M = 2.90 km.                       |  |  |  |  |  |
| Item 2. clearing and grubbing                 |  |  |  |  |  |
| Road land as per                              |  |  |  |  |  |
| tech then.                                    |  |  |  |  |  |
| 2 x 20 x 30 m x 2.0 m = 2400.0 m <sup>2</sup> |  |  |  |  |  |
| 2 x 20 x 30 m x 2.0 m = 2400.0 m <sup>2</sup> |  |  |  |  |  |
| 2 x 20 x 30 m x 2.0 m = 2400.0 m <sup>2</sup> |  |  |  |  |  |
| 2 x 20 x 30 m x 2.0 m = 2400.0 m <sup>2</sup> |  |  |  |  |  |
| Continuation = 9600.0 m <sup>2</sup>          |  |  |  |  |  |
| 0.96 hect                                     |  |  |  |  |  |

# Abstract of Cost

20

Sch. XLV-Form No. 134

| Particulars                                                       | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                   | No.                           | L. | B. | D. |                  |
| (84) Earth work in excavation<br>found <sup>n</sup> trenches.     |                               |    |    |    |                  |
| Qty vide TMRP- (10)                                               |                               |    |    |    |                  |
| 478.234 m <sup>3</sup> @ Rs 261.25/m <sup>3</sup> Rs = 125765-00  |                               |    |    |    |                  |
| (85) Sand filling in found <sup>n</sup>                           |                               |    |    |    |                  |
| Qty vide TMRP- (10)                                               |                               |    |    |    |                  |
| 32.605 m <sup>3</sup> @ Rs 561.38/m <sup>3</sup> Rs = 18304-00    |                               |    |    |    |                  |
| (86) Brick flat setting in found <sup>n</sup>                     |                               |    |    |    |                  |
| Qty vide TMRP- (10)                                               |                               |    |    |    |                  |
| 277.365 m <sup>3</sup> @ Rs 328.60/m <sup>3</sup> Rs = 91296-00   |                               |    |    |    |                  |
| (87) paving w.s p.c.c (1:2:5)<br>concrete course                  |                               |    |    |    |                  |
| Qty vide TMRP- (10)                                               |                               |    |    |    |                  |
| 79.216 m <sup>3</sup> @ Rs 6505.99/m <sup>3</sup> Rs = 515379-00  |                               |    |    |    |                  |
| (88) Brick masonry in cm (1:4) in<br>found <sup>n</sup>           |                               |    |    |    |                  |
| Qty vide TMRP- (10)                                               |                               |    |    |    |                  |
| 146.07 m <sup>3</sup> @ Rs 6991.19/m <sup>3</sup> Rs = 1023557-00 |                               |    |    |    |                  |
| (89) Brick masonry in cm (1:4) in<br>Sub & foundation             |                               |    |    |    |                  |
| Qty vide TMRP- (11)                                               |                               |    |    |    |                  |
| 189.07 m <sup>3</sup> @ Rs 7342.38/m <sup>3</sup> Rs = 1388224-00 |                               |    |    |    |                  |
| (90) S/F/F and plain HYSD bar                                     |                               |    |    |    |                  |
| Qty vide TMRP- (11)                                               |                               |    |    |    |                  |
| 3.9922 m <sup>3</sup> @ Rs 58807.14/m <sup>3</sup> Rs = 234770-00 |                               |    |    |    |                  |

Continuation

Rs = 3380297-00

| Particulars                                                   | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                               | No.                           | L. | B. | D. |                  |
| 4965.18m <sup>3</sup> @ Rs 173.75/m <sup>3</sup>              |                               |    |    |    | Rs 862899-00     |
| (21/14) Constn of G.B. by providing well graded Material.     |                               |    |    |    |                  |
| Qty rd = 700 B.P. - (18)                                      |                               |    |    |    |                  |
| 1842.75m <sup>3</sup> @ Rs 3262.49/m <sup>3</sup>             |                               |    |    |    | Rs 6749053-00    |
| (22/15) Binding layer by spreading and Compaction with Gravel |                               |    |    |    |                  |
| Qty rd = 700 B.P. - (19)                                      |                               |    |    |    |                  |
| 639.843m <sup>3</sup> @ Rs 3777.04/m <sup>3</sup>             |                               |    |    |    | Rs 2417295-00    |
|                                                               |                               |    |    |    | Rs 14683547-00   |
| Less 10% Below                                                |                               |    |    |    | Rs 1468355-00    |
|                                                               |                               |    |    |    | Rs 13215192-00   |
| Less previous payment                                         |                               |    |    |    | Rs 3580917-00    |
|                                                               |                               |    |    |    | Rs 9634275-00    |
| <del>Binded 25/05/22 J.E</del>                                |                               |    |    |    |                  |
| <del>Binded 25/05/22 J.E</del>                                |                               |    |    |    |                  |
| C&P                                                           |                               |    |    |    |                  |
| <del>Subd 15.6.22 E.E</del>                                   |                               |    |    |    |                  |

Continuation