

2nd & Final Bill

8

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NAME of work - Const of road from Kainigapan to Kaini Jola. (A. Nonkar) under masonry.					
Agency - M/S Nor Blast Const. Company,					
Agreement No - 98 SBD/Masonry/907/22					
Date of start - 14.07.2021					
Date of completion - 13.07.2022					
Actual Date of completion - 17.06.22					
Remarks					

Attested
Aush
25/6/22

(17) For const of C.C.B.
by well graded material.
 $2.25 \times 3.75 \times 0.20 = 12.60$

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
1) for const. of reference working benchmark —					
1.50 KM wide range — (4)					
@ Rs. 5798.86 / KM — Rs					8698 =
2) for const. of reference pillars / buvies — do —					
1.50 KM wide range — (4)					
@ Rs. 3105.49 / KM — Rs					4658 =
3) for clearing & grubbing of road/road — do —					
0.45 Hect wide range — (4)					
@ Rs. 53879.82 / Hect — Rs					24246 =
4) for const. of embankment					

(4) 115 const. of embankment

lead up to 100 ft length

718.507 m^3 wide page - (13)

@ Rs. 190.14/ m^3 - Rs. 136617 =

(5) 115 const. of subgrade

& northern shoulder -

3878.85 m^3 wide page - (5)

1186.283 m^3 wide page - (10)

4765.133 m^3

Unit - 4760.45 m^3

@ Rs. 191.82/ m^3 - Rs. 913150 =

(6) 115 const. of embankment

lead up to 100 ft length

1676.516 m^3 wide page - (13)

@ Rs. 153.90/ m^3 - Rs. 258016 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
(7) Riv const. of G.C.B. by well graded material 1210.95 m ² wide page (5) 86.36 m ² wide page (8) 1242.31 m ² G.C.B. - 1242.31 m ² @ Rs. 5040.59 / m ² — Rs 6241723.					
(8) Riv laying spreading & Compacting WBM (R-11) 433.017 m ² wide page (9) @ Rs. 3891.28 / m ² — Rs 1684982.					
(9) Riv and applying prime coat with emulsion (RS-1) 5773.65 m ² wide page (9) @ Rs. 41.27 / m ² — Rs 238279.					
(10) Riv and applying T.O.W. coat with emulsion (RS-1) 5773.65 m ² wide page (10) @ Rs. 14.09 / m ² — Rs 81351.					
(11) Riv laying & rolling close graded premix Surface material — 5773.65 m ² wide page (10) @ Rs. 204.41 / m ² — Rs 1180192.					
(12) Riv R.C.C. 1:1:5 grade Ordinary K.H. Stone 02 NOS wide page (11) @ Rs. 2566.00 / each — Rs 5132.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	I	B	D	
$\frac{12}{12}$ Riv. R. 11.15, grade					
Don't & Riv. 11.15					
of riv. wide page - (11)					
Rs. 682.01 / each				Rs	3773
$\frac{14}{15}$ Riv. providing two rows					
including primer coat					
66.96 sq. m wide page - (11)					
Rs. 102.26 / sq. m				Rs	6847
$\frac{15}{16}$ Riv. laying of hot					
applied thermoplastic compound					
299.00 sq. m wide page - (11)					
Rs. 291.98 / sq. m				Rs	915872
$\frac{16}{17}$ Riv. and fixing masonry					
Sign board - do -					
02 nos wide page - (5)					
Rs. 13100.75 / each				Rs	26202
$\frac{17}{18}$ Riv. and fixing masonry					
Maintenance board -					
02 nos wide page - (7)					
Rs. 13100.75 / each				Rs	26202
$\frac{18}{19}$ Riv. and fixing masonry					
drainage board - do -					
12 nos wide page - (11)					
Rs. 3546.10 / each				Rs	42553
$\frac{19}{20}$ Riv. & fixing masonry					
rectangular board -					

Continuation

Attested
 @ 25/6/22

Sch. XLV - Form No. 134

Particulars	Details of actual measurement			Content of area
	No.	I	II	
09 nos wide page (11)				
@ Rs 6200.00 / each -				Rs. 52000
10) for a fixing work				
wide octagonal board -				
02 nos wide page (11)				
@ Rs. 7562.92 / each -				Rs. 15726
21) for and laying work				
R.C.C. dome pipe -				
32.50 m wide page - (70)				
@ Rs. 740.68 / m -				Rs. 27776
22) for planting of trees				
by the road side				

Attested
A.E.
25/6/22

150 nos wide page - (11)				
@ Rs. 855.50 / each -				Rs. 128325
				Rs. 7078920
Add GST @ 12% Rs.				1039470
Add C.C.B @ 1% Rs.				90789
Add S. Fee				Rs. 140172
				Rs. 10401351
Less previous payment Rs.				5590412
				Rs. 4810939

R.D. 17.06.2022

J.E.

Certified that the work has been completed as per specification.

R.D. Continuation
17.06.2022

J.E.

201
17/06/22
A.E.