

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, कटिहार।**

पत्रांक :- 1164

/कटिहार, दिनांक-27-06-2022

प्रेषक,

कार्यपालक अभियंता,
ग्रा0का0वि0, कटिहार।

सेवा में,

अपर-मुख्य-कार्यपालक-पदाधिकारी,
BRRDA, 3री मंजिल, भूमि विकास बैंक भवन,
बिहार, पटना।

विषय :- शीर्ष MMGSY (SC) योजनान्तर्गत निर्माण हेतु आवंटन की अधियाचना के संबंध में।
महाशय,

उपर्युक्त विषय के संबंध में कहना है कि शीर्ष MMGSY (SC) योजनान्तर्गत ग्रा0का0वि0, कार्य प्रमंडल, कटिहार द्वारा विहित प्रपत्र में अधियाचना तैयार कर आपके अग्रेतर कार्रवाई हेतु समर्पित की जाती है।

अनु0:-यथोक्त।

विश्वासभाजन,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, कटिहार।

ज्ञापांक:- 1164

/कटिहार, दिनांक:- 27-06-2022

प्रतिलिपि:- नोडल पदाधिकारी, MMGSY, ग्रामीण कार्य विभाग, बिहार, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, कटिहार।

24.6.22

Rural Works Department

MMGSY (SC) Allotment Requisition Format

Name Of Division:- RWD KATHAR

Sl. No.	Name of Road	Name of Contractor	Administrative Sanction		Main Work Agreement Amount (in lacs)	Maintenance Cost (in lacs)	Allotment Received (in lacs)	Total Expenditure (in lacs)	Value of Measurement (in lacs)	Current Demand (in lacs)	Remarks
			Length (in km)	Amount (in lacs)							
1	2	3	4	5	6	7	8	9	10	11	12
1	Amren Chowk To Bhadrachak Gaurin	M/S Golden Company.	2.35	157.41	143.67	11.02000	127.01600	127.01600	127.01600	0.00000	
2	Madhura Dhalia To Paswan Tola	Pankaj Kr. Singh Company Pvt. Ltd.	2.36	139.29000	126.81000	9.11000	108.70845	108.70845	108.70845	0.00000	
3	Chayrola Mukhyamantri Setu To Manoj Mandal Ke Ghar Hata Bhuve	Shankar Kumar Biswas	0.720	64.23000	54.60000	3.38000	13.37504	13.37504	13.37504	0.00000	
4	Awdhach Nagar To Badhiya Tola	M/S Anur Construction (1203/14)	3.183	259.02000	217.0629	22.72658	106.10227	101.13488	101.13488	0.00000	
5	NH-31 to Purni Hat via A.C. Bazar Ke Piche Dhamchala	Sajit Kumar Singh	0.447	50.40900	48.57000	0.44000	41.35112	40.95836	40.95836	0.00000	
6	Railway station to Mandal Tola Paswan Tola Hata Hata Pagar Tola Tak	Shankar Saran Singh	1.104	111.34300	98.59000	9.43000	82.97649	82.05551	82.05551	0.00000	
7	Nisandhara To Moranda Musahari Mahadait Tola	MD. Mojammil Hussain	2.988	291.12000	231.90000	24.83000	216.60121	216.20157	216.20157	0.00000	
8	Dem Tola To Turkey Musahari	Ram Bahim Enterprises	1.373	115.81	103.09	10.36000	91.69135	91.37347	91.37347	0.00000	
9	Moranda Chowk To Bala Tola	Jaya Anwar	0.612	64.08900	54.72716	2.31979	37.59400	37.59400	37.59400	0.00000	
10	Kaber Chowk To Musahari Tola	Shiv Prakash Gupta	0.671	59.64	47.32	5.27000	45.32314	45.32314	45.32314	0.00000	
11	Sitaya More Nawadhi Sadak To Surya Musahari Tola	Shankar Saran Singh	1.321	115.44	99.04372	13.03000	94.26691	94.26691	94.26691	0.00000	
12	Jang Tola To Haridgar	Shankar Saran Singh	1.424	124.51	109.04	11.78000	98.24016	98.08796	98.08796	0.00000	
13	Dhamaili Chowk To Kachar Tola	Pankaj Kr. Singh Company Pvt. Ltd.	1.351	118.89400	103.43	12.40000	96.80959	96.80959	96.80959	0.00000	
14	Dev Poddar ke kamat to Kothi Harjan Tola	Pharati Engconze	1.544	128.82	110.35	13.21000	92.33653	89.33653	89.33653	0.00000	
15	Durga Chan to Kumbhiya Pokhar	M/S Y. P. Construction	1.962	181.00	148.67	19.55000	143.80445	143.80445	143.80445	0.00000	
16	L036 To Adhwa Musahari	M/S Om Construction	2.243	232.94	185.22	20.21000	185.60621	185.60689	185.60689	0.00000	
17	Kachar Hasangan Road Raji Wasi Tola Devigar Baraok Tola	Kumarjeet Jha	0.936	95.820	75.22174	5.18000	58.64292	56.98732	56.98732	0.00000	
18	MMGSY Road Sarwata To Chaitwari Tola	Pranav Kumar	0.481	42.81	40.27951	1.72000	39.01271	38.94037	38.94037	0.00000	
19	Bandh Tola to Dilang Tola	Shankar Saran Singh	1.504	130.340	104.04698	19.99000	95.72049	95.06162	95.06162	0.00000	
20	Awdh Kishor Yadav Ka Dukan To New Tola Musahari	Unakant Singh	1.711	137.350	106.04514	9.99998	103.87210	103.87210	103.87210	0.00000	
21	Sochalpur to Musahari Tola Rhoza	Rajesh Kumar	1.548	122.188	90.28266	10.96567	91.11851	90.88935	90.88935	0.00000	
22	Barhka pokhar More to Barhka Bangali Tola	Urvasi Priya Construction &	2.288	209.048	155.20970	14.92787	153.41053	153.41053	153.41053	0.00000	
23	Kursia Sesi Road To Musahari Shiv Mandir Tola	Arti Kumari	1.570	141.300	109.64370	9.37271	98.92580	97.88164	97.88164	0.00000	
24	Madrasal (Raidhan) ke Rhat to Musahari Tola	Sunil Kumar Yadav	0.873	74.590	57.72967	5.35566	57.10513	56.96336	56.96336	0.00000	
25	MMGSY Moham House To Mollika Tola	Krishna Des Thakar	1.463	115.890	89.51028	7.86537	89.12578	89.11523	89.11523	0.00000	
26	New Tola Chandan Devi Mukhiya Ka Ghar To Musahari	Urvasi Construction & Company	1.149	92.760	68.79266	8.94000	69.31649	69.31649	69.31649	0.00000	
27	Sheikha Jali Majjudin Ke Komat to Marha Tola Udaynagar	Pratish Kumar	0.512	39.290	29.80744	2.74258	29.69160	29.69160	29.69160	0.00000	
28	Sig Tola Behadur Lona To Faleitola	Urvasi Construction & Company	1.528	136.830	104.77798	11.16481	104.63271	104.63271	104.63271	0.00000	
29	Riwan Hosar To Mohamud Nagar Musahari	Shiv Prakash Gupta	0.890	61.358	53.14439		50.05836	49.25039	49.25039	0.00000	
30	Mahour School to Shershabadi Tola	M/S Sri Ganesh Construction	0.710	44.535	37.18886	1.99936	33.79111	33.79111	33.79111	0.00000	
31	Kathar Hasangan PWD road Mongra Jama Manjid to Sirsa Dalkat	MD. Mojammil Hussain	2.710	145.390	121.24571	6.77745	118.70788	118.70788	118.70788	0.00000	
32	NH-31 to Indra gram hata hata Sahdev Hata Tak	Sreelal Construction	1.115	78.024	65.23460	2.82039	60.89807	60.89807	60.89807	0.00000	
33	Khaira Gadam to Mahadait Tola	M/S Neha Enterprises	1.075	70.210	58.56794	3.20462	57.21890	57.21890	57.21890	0.00000	
34	Mushari to Mangaspati	MD. Mojammil Hussain	2.160	146.320	122.60632	6.22302	64.23234	64.23234	64.23234	0.00000	

Sl.No	Name of Road	Name of Contractor	Administrative Sanction		Main Work Agreement Amount (in lacs)	Maintenance Cost (in lacs)	Allotment Received (in lacs)	Total Expenditure (in lacs)	Value of Measurement (in lacs)	Current Demand (in lacs)	Remarks
			Length (in km)	Amount (in lacs)							
1	2	3	4	5	6	7	8	9	10	11	12
25	Shayabandh Taryaneda to Kowamere	MD. Mojamal Hussain	1.545	106.07000	88.35014	4.81967	50.21116	43.99266	78.07716	0.00000	
36	Thikara Chowk to Thikara (Sakrali)	Nilamber Kumar Singh	0.980	67.112	59.71366	2.02280	59.05188	59.05188	59.05188	0.00000	
37	Sinraha to Debara	Sara Kumar Ray	0.735	50.325	47.49455	1.85991	41.37796	41.37796	41.28633	0.00000	
38	Maheshpur Chowk to Mochabari	MD. Mojamal Hussain	1.275	88.280	73.39053	4.04414	72.54275	70.08826	72.54275	0.00000	
39	Ashfaq ke ghir to Masari tala Bharasiya	Sura Kumar Ray	0.645	44.49000	37.31051	1.58344	0.00000	0.00000	0.00000	0.00000	
40	Dolan PMGSY road Bhawra pool to Railway Gurni	Krishnapalli Cones. Pvt. Ltd.	1.775	123.90000	103.90597	4.80544	103.22281	103.22281	103.22281	0.00000	
41	Pawan Chowk to Mandal Tola	Rupesh Anand	0.915	64.62400	53.33293	3.57965	53.33000	52.86505	52.86505	0.00000	
42	Mohan Chandpur bandh to Pralaganj	Dhanraj Construction	0.900	65.21200	59.34699	3.40293	51.37435	51.37067	51.37435	0.00000	
43	Near Lakshimpur Marangi Tola To Mochari Tola	M/S Pratiksha Construction	2.285	138.1470	116.81895	4.50798	65.98530	65.98530	65.98530	0.00000	
44	26712 GTSKY To Dhabariya Tola	Rahmat Alam	0.500	41.6600	34.96292	2.99913	34.75125	34.75125	34.75125	0.00000	
45	Bhavra Kotla To Bhavra Pul	Rupesh Anand	0.480	45.64600	39.56601	5.23222	38.95418	38.95418	30.95418	0.00000	
46	Muzaffarpur More to Muzaffarpur	Mohammad Saifullah Alam	0.500	41.36200	37.48923	3.38393	11.63044	11.63044	11.63044	0.00000	
47	Chamanpur More to Islampur	Anwar Hussain	1.200	99.19200	87.09700	10.24461	86.94562	86.94562	86.94562	0.00000	
48	Sauriya To Balua Chowk	Rajesh Kumar Singh	0.330	29.12300	27.08297	1.78349	26.94664	26.94664	26.94664	0.00000	
49	Near School to Mochari Tola	S.R. Entergriest	1.400	111.05600	98.51550	13.80416	96.36940	96.36940	96.36940	0.00000	
50	Maheshpur School to Masi Tola	Dip Kumar Munka	1.000	79.11500	68.86055	9.11620	61.02577	61.02577	61.02577	0.00000	
51	GTSKY Bari Gidamari to Choti Gidamari	Rajesh Kumar Yadav	1.050	81.07500	68.45123	8.80382	67.56105	67.56105	67.56105	0.00000	
52	Bari Tengari Chowk to Alidubha	Rajesh Kumar Yadav	1.200	104.17000	84.72155	10.90804	83.88176	83.88176	83.88176	0.00000	
53	Thangar school to Mehruilla Tola (Ravdas Tola)	M/S Nisha Enterprises	1.005	72.98000	61.08661	3.00817	37.61361	37.61361	37.61361	0.00000	
54	House of Jamliedda to Kalbur Muslim Tola	Nilesh Kumar Ray	1.000	82.99300	74.50072	8.96043	37.43765	37.40862	74.43377	0.00000	
55	Mazmur Miya ke Kamaat to Sarbharati Paschim Tola	Shashi Kant Singh	2.660	190.15300	175.99085	20.86006	174.02972	174.02972	174.02972	0.00000	
56	Rastara Kichat Tola to Dharangar	Shubham Kumar	2.970	243.35000	214.35689	23.44193	209.66233	209.66233	209.66233	0.00000	
57	Pharati More to Ghum Tola	Shubham Kumar	0.720	72.21200	65.65552	5.48948	64.60047	64.60038	64.60047	0.00000	
58	Leitha Chowk to Hachiyu Banna	Sarfaraz Kumar Choudhary	1.840	157.55100	141.28076	13.97100	105.93784	105.77407	105.72407	0.00000	
59	Chara Dhar to Post Office Tola	Sarfaraz Shukla	1.890	173.43400	139.73569	11.89585	138.04243	138.04243	138.04243	0.00000	
60	Bahadur Master House to Marangi Tola	Kumar Jee Jha	1.000	79.87700	77.85572	9.07406	70.69805	70.69805	70.69805	0.00000	
61	Rastara Rampatti to Kaliprehar	Chandan Kumar Singh	0.800	67.79300	59.57090	5.36523	29.42251	29.42251	29.42251	0.00000	
62	Jodhan Tola More to Chamanpur	Rajesh Singh	0.730	73.43500	58.59993	4.18806	21.58456	21.58456	57.86685	0.00000	
63	Nawabganj Chowk to Nawabganj Basti	Rajesh Singh	0.450	71.01000	68.08042	2.51970	63.10347	63.10347	63.10347	0.00000	
64	Simartalla South to Harshi Tola	Kumar Gaurav	1.300	96.79400	83.23947	11.98371	48.74652	48.74652	67.04362	0.00000	
65	Mohavir Manir to Chauraknelli	Alek Bhatti	0.500	39.95000	34.84508	3.16056	27.92523	27.92523	35.97424	0.00000	
66	25662 (GTSKY) To Chogariya	Shubham Kumar	1.880	144.10300	122.84747	13.19119	122.42820	122.42820	122.42820	0.00000	
67	Baodpur Dhoja Chat Chowk to Palla Tola	Sarfaraz Shukla	2.600	235.01600	200.16380	19.28136	199.16412	199.16412	199.16412	0.00000	
68	Shivala Tola to Sarbharati Purab Tola	Sarfaraz Shukla	0.600	47.67300	43.41900	3.95540	41.54025	41.54025	41.54025	0.00000	
69	Farim Wasil Kamaat to Samsudha	Sourav Dhanu Enterprises	1.650	148.73800	133.92156	16.22228	57.02572	56.23713	133.55839	0.00000	
70	Primary School Golewali Bin Toli to Mahanthi Baba Shan Tak	Dip Kumar Munka	1.000	81.57300	79.18259	9.51432	65.55814	65.55814	65.55814	0.00000	
71	Potani Bhatiya ke Pass to Nadiampur	Sarand Gauram	0.480	47.05700	41.14817	2.30657	41.05966	41.05966	41.05966	0.00000	
72	House of Balman to Bati Tola	Ankush Kumar	0.500	41.57300	37.53838	3.29814	27.28822	27.28822	27.28822	0.00000	
73	Saidur Chowk to Choti Tingharia	M/S Purnee Engloos	1.600	135.47600	117.00064	15.06894	53.41153	53.41153	115.84430	0.00000	

Sl.No.	Name of Road	Name of Contractor	Administrative Sanction		Main Work Agreement Amount (in lacs)	Maintenance Cost (in lacs)	Allotment Received (in lacs)	Total Expenditure (in lacs)	Value of Measurement (in lacs)	Current Demand (in lacs)	Remarks
			Length (in km)	Amount (in lacs)							
1		3	4	5	6	7	8	9	10	11	12
74	Bardawar to Suradangi	Mt. Ashik Khan	1.500	113.23000	98.98059	13.77202	67.65413	67.65413	67.82909	0.00000	
75	Neta Chowk to Lareillya	SM Enterprises	1.470	129.52300	119.57116	10.53544	65.50178	65.50178	65.50178	0.00000	
76	Khaira To Khaira Sathbali Tola	M/S Kori Lal Agrawal	0.680	79.29600	70.27287	7.19257	68.96404	68.96584	68.96404	0.00000	
77	Mandal Tola to Poddar Tola	M/S Neta Enterprises	1.155	99.18600	90.36835	9.81285	81.63726	81.63726	81.63726	0.00000	
78	House of Suresh Sah to Dumarriya Sh-77	Dilip Kumar Munika	3.450	279.10600	247.24817	34.49216	99.53192	99.53192	244.31603	0.00000	
79	Islam Chowk Dayalpur to Eidgah Tola Tak	MD. Mojamill Hussain	1.840	185.17400	163.91081	17.83525	100.81856	100.81856	161.64939	0.00000	
80	Part-A Byrangaoli Chowk to Baghrara	Dilip Kumar Munika	2.122	189.49700	163.68800	15.53454	0.00000	0.00000	0.00000	0.00000	
81	Part-B Construction of JEL Bridge 3X 14.50m Span with Approach Road-15m	Dilip Kumar Munika	48.16 m	309.02800	299.80415	1.69687	258.29214	258.29214	258.29214	0.00000	
82	Kadwa Dangi To Kadwa Dangi	Krishna Deo Thakur	2.200	159.15900	138.42759	20.45622	123.29892	123.29892	123.29892	0.00000	
83	Shikandar Mandal ke Ghar to Lalchand Khaira	Niranjan Kumar Thakur	0.685	73.10000	68.34736	3.50890	16.40598	16.40598	16.40598	0.00000	
84	Sinraha to Markariya Bari School	MD. Nur Islam	1.500	140.09400	129.20540	14.44588	47.27824	47.27824	47.27824	0.00000	
85	Bareta High School to Gandigara	Shashi Kant Singh	0.600	44.88100	39.60219	5.68177	39.50950	39.50950	39.50950	0.00000	
86	Shiv Mandir Chowk to Mahariya Dakshin Tola	M/S Padma Construction	1.550	112.14600	99.76003	13.43758	72.16205	72.16205	72.16205	0.00000	
87	Mulharla Senana to Pawari tola	Lalan Singh	2.000	157.14000	139.53121	18.94383	100.22316	100.22316	100.22316	0.00000	
88	Bawazganj Middle School to Belgarhi Muslim Tola	Ibela Prasad Sah	1.500	136.67300	124.29915	13.52619	57.22725	57.22725	57.22725	0.00000	
89	Bakhar Railway Station to Kachha Chowk	Adhok Kumar	1.400	115.08600	101.47428	12.95544	50.97546	50.97546	100.42078	0.00000	
90	Laxmipur Masjid Panchayat Bhawan to Laxmipur Yadav Tola	Puja Enterprises	1.100	70.53200	68.31543	10.42881	18.87413	18.87413	18.87413	0.00000	
91	Kachhar Hasinganj PWD Road (Badi Mahul) To (Chhoti Majbali) Chhatbari Sonali PWD Road Tak	Dhanraj Construction	2.380	202.33100	164.90640	16.73788	39.40054	39.40054	39.40054	0.00000	
92	Madhya Vidyalaya Barakpur to Mehar Miya Tola via Gurra School	Dhanraj Construction	3.040	323.50700	268.51753	21.83725	69.54841	62.30014	69.54841	0.00000	
93	Transformer Chowk to Farwan Tola	Shashi Kant Singh	0.400	33.55100	30.34067	4.15083	21.50044	21.50044	30.17547	0.00000	
94	Neem Tola Palariya To Bhardih	RML Construction Private Limited	1.590	149.61600	126.71093	11.73271	66.35996	66.35996	66.35996	0.00000	
95	Middle School Fullwariya to Bhatta Tola	Niranjan Kumar Thakur	1.100	87.83300	75.33835	10.19140	14.68807	14.68807	14.68807	0.00000	
96	Dagari Chowk to Lohar Tola	Pankaj Kumar Singh Construction Company Private Limited	1.600	129.27800	104.06322	12.67126	101.89388	101.89388	101.89388	0.00000	
97	Binal Chaudhary Bakiya to Mandal Tola	Nea Tara Construction	0.630	72.84300	66.49904	4.39801	25.45270	25.45270	25.45270	0.00000	
98	MMGSY Mawiya Shiv Mandir Chowk to Kocha Ghat Tola	Pankaj Kumar Singh Construction Company Private Limited	1.890	157.75400	130.12617	15.04493	129.31817	129.31817	129.31817	0.00000	
99	Hozaina to Bishariya	Padma Kumar	1.100	82.45500	72.01783	11.63424	37.48238	37.48238	37.48238	0.00000	
100	Kachua Chowk to Gidharbari	Dilip Kumar Munika	1.650	133.84900	119.69939	13.89641	0.00000	0.00000	119.37125	0.00000	
101	Sirkota Chowk to Choti Kakra	Ashok Kumar	3.650	257.14200	221.40381	35.51525	0.00000	0.00000	173.03134	0.00000	
102	Fullwariya Panchayat Bhawan to Jayanti Gram	Ashok Kumar Mandal	1.250	124.94200	135.29187	9.43191	0.00000	0.00000	105.21825	0.00000	
103	PMGSY Road To Laxman Kahar House	Anandil Haque	0.510	44.83700	39.47925	4.67402	0.00000	0.00000	39.16132	0.00000	
104	Shiv Mandir Chowk to Sathbaliya Tola	Sathin Kumar	1.500	139.36200	130.07638	11.84126	0.00000	0.00000	74.37977	74.37977	
Total			142.858	12110.43300	10410.96446	1029.64742	7452.48302	7418.76273	8477.49805	74.37977	

Sub 24/6/20
Divisional Accounts Officer
RWD, Works Division Katihar

Execd. of Engd. 24/6/20
RWD, Works Division Katihar
201.6.22

FORM GFR 19-A
(See Government of India's Decision (I) below Rule-150)
Form of Utilisation Certificate upto the month of May, 2022

MMGSY (SC) PROGRAMME FUND

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
1	Construction of Rural roads under MMGSY (New) (SC)	Letter no 35 dt 08.08.14 Letter no 44 dt 12.09.14 Letter no 59 dt 10.12.14 Letter no 65 dt 30.12.14 Letter no 19 dt 11.06.15 Letter no 27 dt 30.06.15 Letter no 79 dt 31.12.15 Letter no 88 dt 19.01.16 Letter no 94 dt 03.02.16 Letter no 110 dt 01.03.16 Letter no 116 dt 14.03.16 Letter no 127 dt 30.03.16 Letter no 131 dt 20.05.16 Letter no 134 dt 31.05.16 Letter no. 151 dt 01.08.16 Letter no. 157 dt 17.08.16 Letter no. 161 dt 01.09.16 Letter no. 166 dt 22.09.16 Letter no. 203 dt 02.01.17 Letter no. 08 dt 27.01.17 Letter no. 15 dt 13.02.17 Letter no. 28 dt 06.03.17 Letter no. 36 dt 16.03.17 Letter no. 43 dt 25.03.17 Letter no.61 dt 15.05.17 Letter no.83 dt 06.07.17 Letter no.95 dt 02.08.17 Letter no.110 dt 07.09.17 Letter no.121 dt 22.09.17 Letter no.144 dt 20.11.17 Letter no.159 dt 29.12.17 Letter no.10 dt 18.01.18 Letter no.16 dt 29.01.18 Letter no.67 dt 21.03.18 Letter no.72 dt 26.03.18 Letter no.123 dt 01.06.18 Letter no.162 dt 13.07.18 Letter no.200 dt 28.08.18 Letter no.229 dt 05.10.18 Letter no.007 dt 08.01.19 Letter no.066 dt 30.04.19 Letter no.085 dt 05.07.19 Letter no.111 dt 18.09.19 Letter no.148 dt 04.12.19 Letter no.156 dt 18.12.19 Letter no.008 dt 13.01.20 Letter no.020 dt 28.01.20 Letter no.037 dt 19.02.20 Letter no.063 dt 19.03.20 Letter no.078 dt 13.05.20 Letter no.092 dt 03.06.20 Letter no.113 dt 23.07.20 Letter no.132 dt 27.08.20 Letter no.169 dt 29.09.20 Letter no.190 dt 07.12.20 Letter no.200 dt 22.12.20 Letter no.007 dt 19.01.21 Letter no.013 dt 04.02.21 Letter no.029 dt 01.03.21 Letter no.047 dt 21.03.21 Letter no.080 dt 05.06.21 Letter no.161 dt 21.10.21	19.14000 67.86000 104.00000 77.69000 99.60000 262.50000 63.80502 58.59361 48.36835 70.11439 67.16884 105.40067 27.68289 180.73129 172.68875 23.07873 100.13562 6.00293 37.59408 41.67525 17.82524 6.03434 93.97096 36.22000 99.69662 159.02543 89.46820 50.18565 18.63095 11.68608 94.19882 43.41591 41.61152 197.98322 31.97002 15.49361 25.69257 1.04416 25.40047 25.54713 162.20328 104.00000 215.00000 20.00000 40.00000 18.00000 116.14473 26.86805 30.19936 46.72758 13.98517 35.58708 32.33161 5.27703 39.39486 5.54241 569.21387 163.53484 81.38777 334.74304 684.89698 6.20190	Certified that out of Rs. 7452.48302 lacs received upto the year-2022-23 in favour of Ex. Engineer, RWD, Katihar a sum of Rs. 7418.76273 lacs has been utilized for the purpose of MMGSY rural roads Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 33.72029 lacs remaining unutilized at the end of the period under.

Letter no. 169 dt 26.10.21	451.74698
Letter no. 218 dt 23.01.22	946.06867
Letter no. 258 dt 11.03.22	90.42193
Letter no. 279 dt 07.04.22	267.44766
Letter no. 292 dt 02.05.22	224.62690
Total :-	7452.48302

2. Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant.
- All other codal formalities have been observed.

3. Physical Progress achieved :-

- Construction of Road Works.
- Construction of CD Works.

D.A.O.

R.W.D. (W) Division, Katihar.

Executive Engineer,

R.W.D. (W) Division, Katihar.