

MMGSY-SC

Schedule XLV-Form No. 134

SHIVMANDIR CHOWK To SATBHAYA
TOLA.

R.W.D. KATHAR- DIVISION

SAMELI - SUB-DIVISION

No-2213 (22/3)

MEASUREMENT BOOK

SUBHAS KUMAR

1st on A/C Bill

15

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Const. and maint. of road from Shiv. Mandir chowk to Subhashyatala					
Name of Agency:- Subhas Kumar (Bhalla Bazar, Fumea)					
Agreement No:- 87 SBD/2020-21					
Date of commencement:- 1-3-2021					
Date of completion:- 28-2-2022					
Actual date of completion work on Progress					
Abstract of cost					
Date of entry:- 17.2.2022					

1.	Div & fixing of working				
(i)	Benchmark pillars				
	Qty vide TMBP-1				
	2.e Qty = 2 Nos				
	@ 4301.37 each = 8602				
(ii)	Reference pillar				
	Qty vide TMBP-1				
	2.e Qty = 6 Nos				
	@ 1981.79 each = 11890				
2 1/2	Clearing and grubbing road land				
	Qty vide TMBP-2				
	2.e Qty = 1.05 Ha				

Continuation

@ 52970.33/Ha = 55618

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					64560.73 = 0.00 B.F. 6455412
24/40.					Drainage Spout
					Qty vide TMR p-10
					2 nd Qty = 4 Nos
					(2) 422.26 each = 1689.
25/38.					Parapet construction
					RCC on substructure
					Qty vide TMR p-12
					2 nd Qty = 1.2 m ³
					(2) 6819.61/m ³ = 8182
					Total = 6465284
					6465945
					Add 12 V. GST + 1% L.C.C. = 840487
					840572

[illegible]

Continuation