

Name of work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
1st	ON	A/c	Bill		

Name of Work:- Construction of
R.C.C High Level Bridge near
Parraia Village on Orsa More
to Kamatpura via Kuntha Kamatpura
Ghosehpura at Kaliya River

Length of Bridge - 50.72 M

Agency:- Kundan Kumar Singh.

Agreement No:- 01 SBD/2022-23

Date of Work Start - 06/05/2022

Date of Completion - 05/05/2023

As per Agreement Below - 0.25%.

Date of Measurement - 17/05/2022

① Supplying fitting & placing HYSD
Bar in foundation -

A/1 25 mm dia Bar

22 Nos x 27.15 = 597.30 M

Lap - 22 Nos x 1.25 = 27.50 M

= 624.80 M.

@ 3.85 kg/M = 2405.00 kg
2300.00 kg

Pressure Ring - 16 mm dia

1 x 25 Nos x 3.493 = 87.325 M

@ 1.58 kg/M = 138.60 kg

30

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
(11/13) Supplying, Fitting and placing HYSD Bar in Sub Structure - do. do.					
Qty IMB P-20/1				Qty = 1218.01 kg	
Qty IMB P-22/2				Qty = 2393.01 kg	
Qty IMB P-24/2				Qty = 1218.01 kg	
				4835.00 kg	
				4.835 MT	
				@ Rs. 69562.73/MT = 336334=	

(12/11) Providing R.C.C M35 in Sub-structure - do. do.					
Qty PMB P-23 Item No. 1					
Qty = 33.44 m ³ @ 6370.81/m ³					213040=
					13752221=
Add G.S.T 12%					1650267=
Add Cess 1%					137522=
Add Seigniorage Fee					58332=
					15598342=
Less as per agg. 0.25% below					38996=
					= 15559346=

Sub-structure
C20P

28/06/22

Prithvi
28.06.22
A.E.

Jammit
28/06/2022
J.E.