

MINGSY အတတ် Const. of Road from Mingsy -

- Sahu Tola to Mochi Tola

Agreement No. 113/SBD/MY 454/2020-2021

Schedule XLY-Form No. 134

Name of Contractor: - Rohit Kumar Singh

Const. Cost - 19008533/-

Div. Cost - 14014322/-

Total - 20409969/-

Date of Commence: - 02/6/2020

Date of Completion: - 01/06/2021

DIVISION

ARARITA

SUB-DIVISION

MEASUREMENT BOOK

M.B.No-2073

Name of Division :- RW		
S.No	Year	Name
1	2	3
1	2018-19	PMGSY sahu tola to l

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
27/30	P/V & laying	PCC M-15			
	do Complete job				
13.24 m ³	(vide TMB pg - (16/2)				
Unit - 12.92 m ³	@ Rs 6712 = 68/m ³				= Rs 86,728=0
28/31	P/V & laying	PCC M-20			
	do Complete job				
37.36 m ³	(vide TMB pg - (16/4)				
	@ Rs 7190 = 86/m ³				= Rs 2,68,651=0
29/32	P/V & laying	PCC M-20			
	do Complete job				
18.14 m ³	(vide TMB pg - (15/4)				
30/33	P/V & bixing	weep holes			
	do Complete job				
18 nos.	(vide TMB pg - (15/5)				
	@ Rs 122 = 18/ea				= Rs 2,199=0
31/34	P/V & laying	RCC M-25			
	do Complete job				
5.46 m ³	(vide TMB pg - (11/2)				
9.44 m ³	(u u pg - (15/3)				
14.90 m ³	@ Rs 8041 = 21/m ³				= Rs 1,19,814=0
32/35	S/F/1	HXS	bon in sub-stn		
	do Complete job				
0.223 MT	(vide TMB pg - (16/3)				
2.87 MT	(u u pg - (11/1)				
3.093 MT	@ Rs 61063 = 10/MT				= Rs 1,86,242=0
Unit 3.05 MT					

Continuation

Total Expenditure as per MIS (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs) (19)
11	12	13
85.12597	179.60010	94.47413

Executive Engineer
RWD Works Division Araria
29.6.20

नोट :-
1 खर्च का मिलान MIS में होना आवश्यक

Name of Division :- R		
S.No	Year	Na
1	2	3
1	2018-19	PMGSY sahu tola

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(33)/36	Backfilling behind Abutment				do Complete Job
36.94 m ³	(vide TMB Pg - (14)/6)				
	@ Rs 737 = 59/m ³ = Rs 27,247 = 0				
(34)/37	P.V. & laying filter media				do Complete Job
30.18 m ³	(vide TMB Pg - (14)/5)				
Limit 28.61 m ³	@ Rs 3965 = 70/m ³ = Rs 1,13,459 = 0				
(35)/38	P.V. & laying RCC H-25				do Complete Job
5.46 m ³	(vide TMB Pg - (13)/3)				
1.26 m ³	(vide TMB Pg - (13)/4)				

6.72 m ³	Limit = 6.09 m ³	
	@ Rs 8414 = 50/m ³ = Rs 51,244 = 0	
(36)/39	S/R/P Hysd bars in super	
	Stone do Complete Job	
0.63 MT	(vide TMB Pg - (13)/1)	
Limit = 0.60 MT		
	@ Rs 62180 = 80/MT = Rs 37,308 = 0	
(37)/40	P.V. & laying wearing course	
	do Complete Job	
1.90 m ³	(vide TMB Pg - (14)/4)	
Limit = 1.74 m ³		
	@ Rs 14410 = 61/m ³ = Rs 25,074 = 0	
	Rs 1,59,11,917 = 0	

Continuation

Total Expenditure as per MIS (in Lacs)	Value of Measurement (in Lacs)	Cure Demand (in Lacs) (9)
11	12	13
85.12597	179.60010	94.47413

Executive Engineer
RWD Works Division Araria
29.6.22

Sch. XLV-Form No. 134

ment ed)	Total Expenditure as per MIS (in Lacs)	Val Measu (in L
	11	12
85.12597		179.60010

Executed
RWD Work
29.6.22