

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Record		Entry		
Name of work — Restoration of					
Flood damage part of					
Sipautiya Bazar chowk					
to Pipra Bishanpur					
Road.					
Authority — E.E.R.W.D (W) Div					
Sitamgarh					

(1) providing and laying brick
 bats for filling the ditch at
 of Road. --- all cost.

7.0	$\times \frac{2.20 + 2.50}{2}$	$\times 2.0$	=	32.90
15.0	$\times \frac{2.50 + 1.50}{2}$	$\times 2.0$	=	60.00
6.0	$\times \frac{2.50 + 1.50}{2}$	$\times 1.0$	=	12.00
5.0	$\times 2.70 \times 1.80$		=	24.30
22.0	$\times 2.0 \times 0.30$		=	13.20
			=	142.40
Less 20 % voids (-)				28.48
				<u>= 113.92 m³</u>

(2) providing quarry material
 Rabbish for filling the voids
 in brick bats --- etc.

Qty	142.40 m ³	$\times 20\%$	=	28.48 m ³
-----	-----------------------	---------------	---	----------------------

Continuation

7/3/22
 P.
 7/03/22
 AE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
Name of work - Restoration work of Flood damage part of Road.					
Name of Road - Si Bantiya Bazar Chowk to Pipra Bishanpur					
Block - Parikar					
Authority - E.E.R.W.D(w) Div - Sitamarhi					
(1) Providing and laying brick bats for filling the ditch in road.					
--- all comp.					
Qty vide p.no. (1) T.M.B.					
142.40M ³					
(C) 28.48M ³ M3 @ 1827=25/M ³ - B 208160=0					
113.92M ³					
(2) providing quarry material for filling the voids of brick bats --- all comp.					
Qty vide p.no. (1) T.M.B.					
28.48 M ³ @ 873=01/M ³ - B 24863=0					
B 233023=0					
Add 1% Labour (10%) - B					
Add 12% G.S.T - B					
Add 10% Seigniorage Fee - B					
B 233023=0					
C&P 20/04/22					
20/04/22					
J.F.					

Continuation

20/04/22
J.F.
AC