

FDR

ਸਮਝੋਤਾ ਨੰ- 2030

(ਸ਼ੀਸ਼ (12/ਮ) ਚੰਦਰ 1)
Shedule XLV Form No. 134.

ਭਾਰਤੀ ਸਰਕਾਰ
ਕਾਨੂੰਨੀ ਸ਼ਾਖਾ ਵਿਭਾਗ
ਕਾਂਗੜਾ ਸ਼ਹਿਰ, ਭਾਰਤ

DIVISION

SUB-DIVISION

Measurement Book

प्रमाणित किया जाता है कि इस मापी पुस्त में
कुल-100 (एक सौ) पृष्ठ हैं जो अंकों में दर्शा
गयी है।

यह मापी पुस्त अरविन्द कुमार सिंह
सहायक अभियन्ता सामीप कार्य अपर प्रमोशन
नौतन को निहित किया जाता है।

Aravind Kumar Singh
12/8/21
कार्यपालक अभियन्ता
सामीप कार्य विभाग
कार्य प्रमोशन सेलिया।
12/8/21

Sch. XLV-Form No. 134

कार्यपालक अभियन्ता

सामीप कार्य विभाग

कार्य प्रमोशन सेलिया।

DIVISION

नौतन

SUB-DIVISION

Revised to 12

Nautan
Aravind
12/8/21

MEASUREMENT BOOK

No. 2030

Name of Officer _____

Date of first entry _____

Date of last entry _____

FDR

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

Place and date of agreement.

These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -					FDR
Name of road -					Koiri tole to T.O.
Agency -					Departmental
Authority -					EE, RWD (W) Div. Bettiah.
Division -					RWD (W) Division Bt.
Block -					Naryan.
Dist. -					West. Champaran.
Ref. -					E/W Sand bag & bamboo.
Record entry -					
① Bamboo Run in :-					
	123	x	30.0 m	=	3690.0 m
	1	x	6.0 m	=	6.0 m
					3696.0 m.
R.D.					10.10.21
J.E.					A.E.

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Record entry				
①	sand bags —				
	8136	Nos. —			8136 bags
	R.D. 11.10.21				
	J.E.				
	Record entry				
②	Earth work —				
	1 x 3	0.0m	1.15m	2.10m =	72.45m ³
	1 x 29	0.0m	1.15m	2.10m =	57.96m ³
	1 x 25	0.0m	1.10m	2.05m =	56.38m ³
	6 x 30	0.0m	1.05m	2.15m =	406.35m ³
	1 x 6	0.0m	1.05m	2.15m =	13.55m ³
	11 x 30	0.0m	1.0m	1.90m =	627.0m ³
	1 x 21	0.0m	1.0m	1.90m =	39.90m ³
	Total =				1273.59m ³
	R.D. 12.10.21				
	J.E.				
	A.B.				

Continuation

Abstract of Cost

3

XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① E/W - Const. of embankment - way with leadup to 100m wide runway P-2 = 1273.59 m ³ Restricted to - 1273.58 m ³ @ Rs. 134.33 / m ³ - Rs. 171090 =					
② P/W filling sand bags. 1000 TRB P-2 = 8136 Nos. @ Rs. 19.67 / bags - Rs. 160035 =					
③ P/W fixing bamboo runner with TRB P-1 = 3696.0 m @ Rs. 26.85 / m - Rs. 99238 =					
Total = Rs. 430353 =					
Add S. Fer -					Rs. 12361 =
Add L.C. @ 1% -					Rs. 4304 =
Add G.T. @ 12% -					Rs. 51642 =
Net total = Rs. 498660 =					
R. Due: 26.11.21					26.11.21
J.E.					A.E.
					26.11.21

Continuation