

ममस्य - 101 को ब्रह्मचर्यपुर.

GEN.

Schedule XLV-Form No. 134

Ag No - 69500/19-20 76.83446

Rodhu div. Sheeghat DIVISION

Amas SUB-DIVISION

Rudh Khamari

Measurement Book

1155

20.01.20

40

19.01.21

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2nd and final Bill				
Name of Work:- Construction of Road					
from Tolt to Gaverelkambur					
Head:- MGSY-C					
Contractor:- Rubi Kumari, Sheorghat					
Agreement No:- 69/SED/2019-20					
Agreement value:- 157483446200					
Date of Work Start:- 20.01.2020					
Date of completion:- 19.01.2021					
Date of Measurement:-					
Items:-					

1. Const. of sub-grade and					
earth shoulder					
	$2 \times 35 \times 30.00 \times 1.33 \times 0.20 =$				$558.60 m^3$
	$2 \times 16.00 \times 1.33 \times 0.20 =$				$8.51 m^3$
	$3 \times 30.00 \times 1.62 \times 0.10 =$				$14.58 m^3$
	$2 \times 24.00 \times 1.62 \times 0.10 =$				$7.78 m^3$
					$589.47 m^3$
2. Construction of granular					
sub-base in road					
850 to 1180 m	$11 \times 30.00 \times 4.05 \times 0.20 =$				$267.30 m^3$
W/R -	$1 \times 10.00 \times 0.00 + 7.50 \times 0.20 =$				$7.50 m^3$
	$1 \times 10.00 \times 0.90 \times 0.20 =$				$0.90 m^3$
Curve -	$4 \times 10.00 \times 0.40 \times 0.20 =$				$3.20 m^3$
	$1 \times 10.00 \times 0.75 \times 0.20 =$				$1.50 m^3$

Continuation

280.40 m³

P.T.O.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Material Statement.					
1. Soil					589.47 m ³
2. Stone Aggregate					327.491 m ³
3. Stone Screening					80.693 m ³
4. Fine sand					107.487 m ³
5. cement					23.94 M.T.
6. coarse sand					30.78 m ³
7. Emulsion-SS-1					3.39 M.T.
8. Emulsion-RS-1					1.037 M.T.
9. Bitumen S-90					7.577 M.T.
By					
✓ 15/11/21					Accepted 25-3-22 AO

Bitumen & emulsion purchased by
the contractor

1. Bitumen Emulsion by Fondement
Bitumeneux industries ^{PH} Ltd on
dated 19 Dec-2020 Invoice no:-
FBI/298/2421, Despatch dt 24.01.20
Qty. Emulsion SS-1 → 140000 kg
Emulsion-RS-1 → 40000 kg.
2. Bitumen by Indian Oil Corporation
Limited, Delivery No-051819673
dated 17 Dec-2020.
- Qty. Bitumen VGO (S-90) = 8.736 M.T.

By
✓ 15/11/21
S.E.

Continuation

Accepted
25-3-22
AO

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B/F			158,9100124
Qty. Vide TMB item					
No 1 PM 10 =		53.11	m ³		
CRS 285 =		71/m ³			15,17424
22/29 Providing plain cement concrete in open foundation					
Qty. Vide TMB item					
No 2 PM 11 =		4.09	m ³		
CRS 5100 =		69/m ³			20,8622
23/30 Providing plain cement concrete in open foundation					
Qty. Same as item					
No 3 PM 11 =		25.013	m ³		
CRS 4998 =		72/m ³			1,25,0332
24/31 Providing plain cement concrete in sub-str.					
Qty. Vide TMB item					
No 4 PM 11 =		15448	m ³		
CRS 5209 =		30/m ³			1,80,47324
25/32 Providing & Laying ISI marks cement concrete H.P.					
25 (B) 1000 mm dia.					
33					
Qty. Vide TMB item					
No 5 (B) PM 11 =		7.50	m		
CRS 4504 =		22/m			1,33,78224
Continuation					
C/O 1561,66,32524					

[illegible]

Continuation