

ସାମାଜିକ ସେବା ସଂସ୍ଥା

Schedule XLY-Form No. 134

(ମାମୁଲୀ ୫୫)

Darbhangha - 1

DIVISION

Darbhangha

SUB-DIVISION

3852

MEASUREMENT BOOK

ସାମାଜିକ ସେବା ସଂସ୍ଥା

Ret on A/c Bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work—	Constn. of Ret. with				
	Mainline 100m between Sanki				
	Ret. of pump to Earli under				
	Dabhaunga block.				
Name of Agency—	Subodh K. Singh.				
	At Koriyana Nimriti				
	Dist. - Dabhaunga.				
Agmt. No.	- 07/SBD/2021-22				
	(PMPGSY-SCS).				

Agmt. value = 81,19,803-00.

Date of start - 17.11.2020.

Time of comp. - 16.11.2021.

Ret. Estn. of Time of comp.

Situation of work - In progress.

Work done -

(1) Set out of ret. Quark's

Benchmark - SELF

1 No.

(2) Constn. of ret. pillars

4 Nos.

(3) Clearing & grading of Ret. Area

$10 \times 30m \times 3.50m (iv) = 1050.00 m^2$

$10 \times 30m \times 3.50m (ii) = 1050.00$

$10 \times 30m \times 3.50m (iii) = 1050.00$

$4 \times 30m \times 3.50m (iii) = 420.00$

Continuation $\rightarrow 3520.00 m^2$

$\rightarrow 30.357 Hct.$

Munc.
 05.9.21
 J.E.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17) For Laying, spread of WBM over top for B.T. position					3
$4 \times 30m \times 3.75m \times 0.075m$					$= 33.75m^3$
$4 \times 30m \times 3.75m \times 0.075m$					$= 33.75m^3$
$4 \times 30m \times 3.75m \times 0.075m$					$= 33.75m^3$
$4 \times 30m \times 3.75m \times 0.075m$					$= 33.75m^3$
$4 \times 30m \times 3.75m \times 0.075m$					$= 33.75m^3$
$4 \times 30m \times 3.75m \times 0.075m$					$= 33.75m^3$
					$\Rightarrow 202.50m^3$
(18) concrete of sub-grade & earth shoulders with app. mate. obtained from borrow pits — adjacent to GSB. for B.T. position					
Adjacent to GSB.					
$2 \times 4 \times 30m \times 1.25m \times 0.20m$					$= 60.00m^3$
$2 \times 10 \times 30m \times 1.35m \times 0.20m$					$= 162.00m^3$
$2 \times 10 \times 30m \times 1.35m \times 0.20m$					$= 162.00m^3$
Adjacent to WBM.					
$2 \times 4 \times 30m \times 1.20m \times 0.075m$					$= 21.60m^3$
$2 \times 10 \times 30m \times 1.25m \times 0.075m$					$= 56.25m^3$
$2 \times 10 \times 30m \times 1.25m \times 0.075m$					$= 56.25m^3$
					$\Rightarrow 518.10m^3$
Min. 02-12-62					

Abstract of cost (Est on A/c bill)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) Settling out of reg. & work Bench marks -					8514
Qty. in dep - 01017.17B = 1110.					
				@ 38.89-189/-	= 3890-0
2) Contr. of reg. pillars/ burys -					8214
Qty. in dep - 01017.17B = 4110.5					
				@ 1986-20/-	= 7147-0
3) Clearing of Gumbaz of Rd. low -					8214
Qty. in dep - 01017.17B = 0.357 Hct.					
				@ 53.920-33/Hct	= 18910-
4) Excavation for fd. work in soil (Box cut tip) -					
Qty. in dep - 04017.17B = 6.25 m ³					
				@ 85-53/m ³	510-0
5) Contr. of embankment with mate from borrow pits -					1000 m.
Qty. in dep - 04017.17B = 1076.92 m ³					
				@ 190-36/m ³	= 205612-
6) Contr. of embankment with mate from borrow pits -					100 m.
Qty. in dep - 04017.17B = 2512.93 m ³					
				@ 154-28/m ³	= 387695-

5623164-0
C.O.

Continuation

[illegible]