

Lalji Sharma's house Sonvarga talu to
Khopi chauru.

Schedule XLV-Form No. 134 (Sc)

ग्रामीण कार्य विभाग कार्य प्रमंडल पूपरी **DIVISION**

ग्रामीण कार्य विभाग कार्य अवप्रमंडल मानपुर **SUB-DIVISION**

MEASUREMENT BOOK No-2491

संवेदक :- संवेदक - मनीष जी / जहानाबाद

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1.33 Km Qty vide TMB P-9					
0.034 Km Qty vide TMB P-13					
1.364 Km					
Qty Limit as per agreement					
= 1.33 Km					
@ ₹ 4015 = 4 / Km —					₹ 5340 = 00
(b) Reference pillar					
1.33 Km Qty vide TMB P-9					
0.034 Km Qty vide TMB P-13					
1.364 Km					
Qty Limit as per agreement					
= 1.330 Km					
@ ₹ 1845 = 98 / Km —					₹ 2455 = 00
(2/3) Clearing & grubbing					
Road Land etc.					
0.93 Ha Qty vide TMB P-9					
0.0238 Ha Qty vide TMB P-13					
0.95 Ha					
Qty Limit as per agreement					
Qty = 0.93 Ha					
@ ₹ 52570 = 3 / Ha —					₹ 49262 = 00
(3/4) Excavation for road					
in soil using manual					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Means etc.					
112.88 m ³ Qty vide TMB P-9					
8.19 m ³ Qty vide TMB P-14					
121.07 m ³					
Qty limit as per agreement					
Qty = 112.88 m ³					
@ ₹ 75 = 57/m ³ ——— ₹ 8530 = 00					
(4/5/6) Constrn of embankment					
with material obtained from borrow pit etc.					
(a) Lead 1000 m					
Qty vide TMB P-22					
Qty = 1781 m ³					
@ ₹ 190 = 57 m ³ ——— ₹ 339405					
(b) Lead 100 m					
Qty vide TMB P-22					
Qty = 617 m ³					
@ ₹ 152 = 15/m ³ ——— ₹ 93876					
(5/7) Constrn. of subgrade & earthen shoulder with approved material etc.					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide TMB P-22					
Qty = 599.55 m ³					
@ 191 = 76 / m ³ —					₹ 114963 = 00
(6/8+13) P/V laying / Spreading & compacting of WBM-3 etc.					
107.67 m ³ Qty vide TMB P-10					
44.17 m ³ Qty vide TMB P-14/15					
151.84 m ³ @ ₹ 3306 = 5 / m ³ —					₹ 502059 =
(7/9) Prime coat = P/V & applying Prime coat with bitumen emulsion etc.					
Qty vide TMB P-15/16					
Qty = 1736 = 15 m ²					
@ ₹ 43 = 05 / m ² —					₹ 74741 = 00
(8/10) Tack coat = P/V & applying tack coat with bitumen emulsion					
Qty vide TMB P-16					
Qty = 1736.15 m ²					
@ ₹ 14 = 73 / m ² —					₹ 25573 = 00
(9/11) Mass - P/V laying & rolling of close graded premix surfacing etc.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide TMB P-16					
Qty = 1736.15 m ²					
@ ₹ 312 = 71 / m ² — ₹ 365256 = 00					
(10/12) Constr. of GSB Gr-I					
by P/v well graded					
material etc.					
91.48 m ³ Qty vide TMB P-10					
0.82 m ³ Qty vide TMB P-14					
<u>92.30 m³</u>					
Qty Limit as per					
agreement					
Qty = 91.59 m ³					
@ 2717 = 25 / m ³ — ₹ 248875 = 00					
(11/14) Constr. of Un-reinforced					
plain Cement Concrete					
pavement etc.					
318.37 m ³ Qty vide TMB P-11					
4.04 m ³ Qty vide TMB P-15					
<u>322.41 m³</u> @ ₹ 7456 = 0 / m ³ — ₹ 2403912 = 00					
(12/15/16) K.m Stone - Reinforced					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Cement Concrete M-15 grade					
Km Local Stone etc.					
(i) Km Stone:-					
Qty vide TMB P-16					
Qty = 2 No.					
@ ₹ 2293 = 87 / No. — ₹ 4595 = 00					
(ii) 200 m Stone					
Qty vide TMB P-16/13					
Qty = 6 No.					
@ ₹ 594 = 76 / No — ₹ 3568 = 00					
(13/17/18/19) P/V & Fixing of					
Retros - reflectorised					
Cautionary / Mandatory &					
Sign board					
etc.					
(i) 600 mm circular					
Qty vide TMB P-12					
Qty = 6 No.					
@ 4759 = 8 / No — ₹ 28559 = 00					
(ii) 900 mm equilateral &					
Triangle.					
Qty vide TMB P-17					
Qty = 4 No.					
@ ₹ 5242 = 98 / No — ₹ 20972 = 00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(iii) 600 mm x 4 mm Rectangular Qty vide TMB P-17 Qty = 2 No. @ ₹ 4634 = 42 / No. — ₹ 9269 = 0					
(14/20/21) P/V & laying of net applied thermoplastic compound etc.					
(i) At both end for BT Qty vide TMB P-17 Qty = 9 m ² @ ₹ 752 = 90 / m ² — ₹ 67863 = 00					
(ii) At both end for PC Qty vide TMB P-18 Qty = 172 m ² @ ₹ 721 = 95 / m ² — ₹ 124175 = 00					
(15/22) planting of tree by the road side etc. Qty vide TMB P-18 Qty = 48 No. @ ₹ 842 = 62 / No. — ₹ 40445 = 00					
(16/24) P/V & erecting direction & place identification etc.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide TMB P-18					
Qty = 1 No.					
@ ₹ 3037 = 38/No.					₹ 3037 = 00
(17/25) P/v & Fixing of					
typical masonry Intermediary					
sign-board etc.					
Qty vide TMB P-11					
Qty = 5 No.					
@ ₹ 9576 = 8/No.					₹ 47884 = 00
(18/26) Brick masonry work in					
Cement Mortar etc.					
2.12 m ³ Qty vide TMB P-18 Mark A ₁					
2.82 m ³ Qty vide TMB P-19 Mark A ₂					
0.75 m ³ Qty vide TMB P-20 Mark A ₃					
5.69 m ³ @ ₹ 5650 = 8/m ³					₹ 32153 = 00
(19/27) P/v pcc M-20 coping on					
B/masonry					
8.98 m Qty vide TMB P-19 Mark B ₁					
16.4 m Qty vide TMB P-19 Mark B ₂					
4.6 m Qty vide TMB P-20 Mark B ₃					
25.98 m @ ₹ 388 = 54/m					₹ 11648 = 00
Continuation					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(20/28) Plastering with cement Mortar on brick work etc.					
32.8 m ² qty vide TMB P-19 Mark C ₁					
21.34 m ² qty vide TMB P-20 Mark C ₁					
7.63 m ² qty vide TMB P-21 Mark C ₃					
61.77 m ² @ ₹ 182 = ₹ 11288=00					
(21/23) P/V & laying of reinforced cement concrete pipe etc qty vide TMB P-23 Qty = 2.5					
@ ₹ 881 = ₹ 17/m					₹ 6608=00
Total					4650359=00
Add 1% L/cess					= 46503=00
Add 12% GST					= 558043=00
Add S/Fee					= 50772=00
					₹ 5305677=00
Less Previous Payment					3821012=
vide TMB P-32					
					Net-1484665=00
For 13.05.22					
For 13.05.22					
For 13.05.22					

Continuation