

Madarasa tola to Bathasli

Schedule XLV-Form No. 134

MAMGAY (GEN)

ग्रामीण कार्य विभाग कार्य प्रमंडल पुनरी **DIVISION**

ग्रामीण कार्य विभाग कार्य अक्ट प्रमंडल **SUB-DIVISION**
मानपुर

Madarasa tola to Bathasli

Measurement Book No-2262

महाराष्ट्र सरकार, अमरावती

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>1st on A/C BILL</u>				
N/W :-	Construction of Road & works with maintenance for Madhwa tola to Bath Asle under mmsy				
N/Agency :-	DERA DUN Construction Private limited, Haridwar bag, Patna				

Agreement No - 41 SBD of 2019-20

Date of Commence :- 10-12-19

Date of Completion :- 17-12-20

RECORD MEASUREMENT

SL(1/2) Providing & Fixing of working benchmark pillar

④ Working benchmark pillar

Qty = 2.3 km

⑤ Reference pillar

Qty = 2.3 km

(2/2) clearing & grubbing

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
(1/1) P & Fixing of working benchmark					
(a) Working benchmark					
QM (prev) vide TMB P-25					
QM = 2.3 Km					
@ ₹ 4407 = 65/Km ——— ₹ 10138200					
(b) Reference Pillar					
QM (prev) vide TMB P-25					
QM = 2.3 Km					
@ ₹ 2037 = 25/Km ——— ₹ 4686200					
(2/2) Clearing & grubbing Reed Land etc.					
QM (prev) vide TMB P-25					
QM = 1.61 Ha					
@ ₹ 49735 = 47/Ha ——— ₹ 80081200					
(3/3) Excavation for Roadway in soil using Manual Means etc.					
QM (prev) vide TMB P-25					
QM = 171.73 m ³					
@ ₹ 81 = 20/m ³ ——— ₹ 13944200					

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4/4) Constr. of embankment with material obtained from borrow pit etc					
(a) 1000m Load					
Qty (Prev) vide TMB P-26					
Qty = 958.8 m ³					
@ ₹ 187 = 51/m ³				₹	17978420
(b) 100m Load					
Qty (Prev) vide TMB P-26					
Qty = 744.7 m ³					
@ ₹ 142 = 62/m ³				₹	10620920
(5/5) Constr. of Subgrade & earthen shoulder etc.					
Qty (Prev) vide TMB P-26					
Qty = 560.75 m ³					
@ ₹ 189 = 39/m ³				₹	10620020
(6/6+11) Constr. of granular sub base by providing well graded etc.					
Qty (Prev) vide TMB P-26					
Qty = 542.85 m ³					
@ ₹ 2744 = 72/m ³				₹	148997120
(7/7H2) P/v, laying, spreading					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2 Concreting of 10 BM-3 etc					
Qty (Prev) vide TMB P-27					
Qty = 366.45 m ³					
@ ₹ 3341 = 66/m ³ → ₹ 141251320					
(8/13) Constn. of un-reinforced plain cement concrete pavement etc					
471.76 m ³ Qty (Prev) vide TMB P-27					
240 m ³ Qty vide TMB P-29					
711.76 m ³ @ ₹ 8110 = 37/m ³ - ₹ 5772636 =					

(9/22) P/v 2 Paving of typical minor geometry sign board etc					
Qty (Prev) vide TMB P-27					
Qty 22 No.					
@ ₹ 11836 = 19/No. — ₹ 23672200					
Total = ₹ 91998402					

(i) Less 0.00% below as per agreement = 0.00					
(ii) Less previous payment = -72533522 vide TMB P-27/28					
Net = 19464882					

Continuation

25/2/22

25/2/22

25/2/22