

5th on AC Bill

38

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NW const ⁿ of road from Manpura PMSY Sadak me pramad Mishra ke ghar se Manpura PMSY Sadak Suresh Thakur ke ghar ke pass Gaechi tak via Deep Narayan Mishra ke ghar hote hue					
Agreement no:- 289 880/2020-21 Date of work order:- 28-09-2020 Date of completion:- 24-06-2021					
measurement of items					
(1) cement concrete pavements (CCP) of un reinforced plain cement concrete - do comp					
					$15 \times 7.00 + 6.00 + 8.00 + 3.75$ $\times 0.160 = 13.06$
		4			
					$4 \times 30 \times 3.75 \times 0.160 = 72.00$
					$5 \times 4.0 + 5.0 + 3.30 + 3.75$ $\times 0.160 = 3.21$
		4			
					$3 \times 30 \times 3.75 \times 0.160 = 54.00$
					$5 \times 4.0 + 3.80 + 3.75$ $\times 0.160 = 3.08$
		3			
					$15 \times 6.00 + 5.50 + 4.20 + 3.75$ $\times 0.160 = 11.66$
		4			
					Total = 157.01
					Limited to = 151.50

Continuation

