

PUPRI PATH (KOYLE) TO RAY TOLA

Schedule XLV-Form No. 134

(SC)

(MMHSY)

ग्रामीण कार्य विभाग कार्य प्रमंडल पुपरी **DIVISION**

ग्रामीण कार्य विभाग कार्य अवर प्रमंडल नानपुर **SUB-DIVISION**

MEASUREMENT BOOK

No-2492

संवेदक :- मनोष जी / जहानाबाद

Situation of Work—

Date of Measurement—

(These four lines should be repeated at the commencement of the measurement relating to each work)

[illegible]

Date of Completion	- 12-06-22
--------------------	------------

--	--	--

(a) Working benchmark Pillar

reference pillar

$$Q_H = 0.85 \text{ km}$$

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
(1/2) P/v & Fixing of working benchmark					
(a) working benchmark					
Qty vide TMB P-1					
Qty = 0.85km					
@ £ 4015 = 4/km ————— £ 3413 = 00					
(b) Reference Pillar:					
Qty vide TMB P-2					
Qty = 0.85km					
@ £ 1845 = 98/km ————— £ 1569 = 00					
(2/3) clearing & grubbing road land etc					
Qty vide TMB P-1/2					
Qty = 0.61ha					
@ £ 52970 = 33/1ha ————— £ 31782 = 00					
(3/4) Excavation for Roadway in soil using manual means etc					
Qty vide TMB P-2					
Qty = 63.75m ³					
@ £ 75 = 57/m ³ ————— £ 4818 = 00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(Y5/6) Constr. of embankment with material obtained from borrow pit etc.					
Lead 1000m					
Qty vide TMB P-2					
Qty = 257.22 m ³					
@ ₹ 190 = 57/m ³ —————					₹ 49018 = 00
(S/8) Constr. of granular Sub-base by providing well graded etc.					
Qty vide TMB P- 2/3					
Qty = 86.11 m ³					
@ ₹ 2717 = 27/m ³ —————					₹ 233985 =
(6/9) P/v, laying, spreading & Compacting Stone aggregate etc.					
Qty vide TMB P- 3					
Qty = 210.93 m ³					
@ ₹ 3306 = 5/m ³ —————					₹ 697440 = 00
(4/10) Constr. of unreinforced plain cement concrete etc.					
Qty vide TMB P- 3					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7/19) P/v 2 Fixing of typical masonry informative sign board etc.					
PH side TMS P-3					
PH = 2 No.					
@ £ 9576 = 8/No. ———					£ 19153 = 00
					Total = 1041178 = 00
Add 1% V/cess ———					= 10411 = 00
Add 12% LST ———					= 124941 = 00
Add 8% Fee ———					= 10748 = 00
					Net = 1187278 = 00
<i>Sanjay</i> Travel 4-02-22 JE					
<i>PKM</i> 4-2-22 AB					

material statement

(1) E/w = 257.22 m³

(2) S/metal = 337.88 m³

(3) S/dust = 20.66 m³

(4) Screening material = 50.62 m³

Sanjay
Travel
4-02-22
JE

PKM
4-2-22
AB