

N/W - BUDHAN BAHAD SINGH SE PAGER
SINGH PAPER BLOCK

Schedule XLV-Form No. 134

(SC)

ग्रामीण कार्य विभाग कार्य प्रमंडल पुपरी DIVISION

ग्रामीण कार्य विभाग कार्य अवर प्रमंडल पुपरी (खर) SUB-DIVISION

MEASUREMENT BOOK

No-2573

काशीनाथ मिश्रा

Def on $\frac{1}{2}$ bit

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Const of Road and CID works with maintenance for Budhnach Bandh Simiyahis Se Pmgsy Singyohis under mmGSX					
S/A - Kashi North M.Shp					
ward no (1)					
Dumra Sidamarkh					
Agreement NO:- 93/SB0/2021-22					
Date of Commence :- 30/12/21					
Date of Completion :- 29/12/22					
Actual Date of Comp:- work is under progress					
					
Continuation					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
SL No (1/2) Pr and fix-up of working bench marks pillars along					
Qty -		1.00 Km			
rate TMB P - 2/1					
@ 24015 = 40/1m					24015 = 00
SL No (2/2) Pr and fix-up of Reference pillars along					
Qty -		rate TMB P - (2/2)			
		1.00 Km			
@ 21845 = 98/m					21846 = 00
SL No (3/3) clearing and grubbing road land including along					
Qty -		rate TMB P - (2/3)			
		0.70 Hq			
@ 252920 = 22/1m					252920 = 00
SL No (4/5) Elevation for road work is built using manual means along					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty - nec T m B P - (2/4)					
- 45.00 m ³					
@ 75 = 57/m ³					7 340 = 2
SL NO (5/2) Cond of subgrade					
and earthen shoulder					
with approved material					
accy.					
Qty - nec T m B P - (3/5)					
- 460.00 m ³					
@ 7 19 76/m ³					7 88210 = 2
1 P 1 = 76/m ³					
SL NO (6/6) Cond of embank					
- mory with material					
obtained from borrow pits					
accy.					
Qty @ 1000 m					
Qty - nec T m B P - (3/4)					
- 350/m ³					
@ 190 = 52/m ³					7 66700 = 2
SL NO (7/9) Cond of G.S.B					
by providing well					
graded material					
accy. 103 25					
per %					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty. - wide Tm 13 p - (4)					
- 67.14 m ³					
@ ₹ 2733 = 44/m ³					₹ 183523.00
SL NO (8/10) for laying 'bread and Compaction' stone aggregates all up					
Qty - wide Tm 13 p - (4/2)					
- 170.32 m ³					
@ ₹ 3326 = 02/m ³					₹ 566487.00

SL NO (9/16) Cont of un-rein

- forced p.c.c. base

- meant over a prepared

sub. base all up

Qty - wide Tm 13 p - (5/4)

- 360.00 m³

@ ₹ 3397 = 27/m³ - ₹ 2663017.00

SL NO (10/28) for and firing

in formatory & on

band (tropical type)

for masonry all up

Continuation

[illegible]

Continuation