

MD NUR ISLAM

SHIMRAHA TO MARKARIYA BARI SCHOOL.

BARARI-MMGSY-

Measurement Book

Schedule XLV-Form No. 134

R.W.D. KATHMAR - DIVISION

BARARI - SUB-DIVISION

(NO-2001)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N	ABSTRACT OF COST				
Name of road: (castor) road from					
Simbah to Markanya					
Bani School					
Agency: - md Nurgelam Katika					
Agreement no 67 SBD 2020-21					
Date of Commencement - 17.9.2020					
Date of Completion - 16.9.2021					
(1) P.V. fixing work by					
benchmark					
1.5 Km Qty TMBP-16					
1.5 Km @ 35449.92/m = 53174					

of road land					
0.525 Hec Qty TMBP-17					
0.525 Hec @ 51137.38/m = 26847					
(3) E/W excavation in fa					
205.112					
196.672 m ³ Qty TMBP-17					
205.112 196.672 m ³ @ 294.73/m ³ = 60453					
(4) P.V. P.C.C. M15 Cast in					
in fa					
29.432					
23.012 m ³ Qty TMBP-17					
29.432					
23.012 m ³ @ 5548.78/m ³ = 163312					
(5) P.V. P.C.C. M20 Cast in					
in fa					
125.008 m ³ Qty TMBP-17					
125.008 m ³ @ 6143.39/m ³ = 767973					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
14.925 m ³ @ 74.24/m ³ =					110814-
(13) For weep holes					
78 NO @ 4 TMM P-19					
78 NO @ 240.88/NO =					18788-
(14) Earthwork excavation					
in box cutting					
42 m ³ @ 4 TMM P-19					
42 m ³ @ 126.24/m ³ =					5302-
(15) For laying of Compacts					
C.S.B with well					
graded stone masonry					
181.154 m ³ @ 4 TMM P-19					
291.6 m ³ @ 4 TMM P-23					
472.754 m ³ @ 3103.39/m ³ =					1467140
Total					4150304-
Add 12% C.S.T				(+)	498036-
Add 1% Labor cess				(+)	41503-
Add 10% Seigniorage				(+)	37981-
Total					4727824-
Deduct Previous Payment (-)					2066075
Total					2661749-

28.1.2022
SE

28.1.2022

28.1.2022