

2nd and Final Bill

8

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Jalmaray primary road to Jalmaray primary school.					
Agency - Mohish Kumar					
Vill - Mohanpur, P.O. - Rajwara					
P.S. - Fullidhara, Distt. - Banka					
Bihar, pin - 813201					
Agreement No. - 41500/20-21					
D/commencement - 25.08.2020					
D/completion - 24.05.2021					
Agreement - 24% below					
Actual D/completion - 25.02.22					
Total length constructed = 578 m					

1/28 Earthwork in excavation for structures — P/L
H.W. $2 \text{ No.} \times 2 \times 6.30 \times 1.40 \times 1.50 = 52.92 \text{ m}^3$

2/30 pcc grade m/s in H.Wall foundation — P/L
 $2 \text{ No.} \times 2 \times 6.30 \times 1.40 \times 0.15 = 5.29 \text{ m}^3$

3/31 Brick masonry work in cm 1:3 in substructure — P/L
 $2 \times 2 \times 6.15 \times \frac{0.85 + 0.80}{2} \times 1.35 = 34.04 \text{ m}^3$

Okumel

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(19) Filling in found trenches — Rs					
12.20 m ² v.T.M.B. Page (7)					
@ Rs 478.08/m ²					→ 5833 = ∞
					3959657 = ∞
Add S.T @ 12% →					475159 = ∞
Add L.C.S @ 1% →					39597 = ∞
					4474413 = ∞
Less 24% discount (-)					1073859 = ∞
					3400554 = ∞
Less previous paid v.T.M.B. Page (7) (-)					1042969 = ∞
Net payable →					23,57,585 = ∞
(Rs Twenty three lakh fifty seven					

thousand five hundred eighty
five only

CSA

Pri Lam

25.02.22

A.E

Journal

25.02.22

J.E

25/2/22