

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	5th	on	A/c	13/11	
Name of work -	Construction & five year				
	Maintenance of Road from				
	MMGSY Road Naurichak				
	to Naurichak Mahadali +				
	Tola under state scheme				
	NABARD.				
Agency -	Rajon, Road No. B, Indrapuri,				
	Keshari Nagar, Patna - 800024				
Agreement no -	28/SID/2020-21				
Rate Approved -	12.97 % Below				
Agreement value - Rs	93,81,970.00				
Date of work order -	21-09-2020				
Date of Completion -	20-09-2021				
Date of Measurement -	25-02-2022.				
	Work done				
	Protection work				
Item ①	Prov. & Laying pitching				
	on slopes laid over				
	prepared filler material				
	--- do - do - etc.				
	$1 \times 80.00m \times 2.50 \times 0.20 = 40.00 m^3$				

Continuation

PTD

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	ABSTRACT of ELOS				
(1)	Construction of bases				
	mark pillars - do - etc				
0.819 km	vide TMB Page (35)				
	el	3968 = 46/km	—	By	3950 = 00
(2)	Construction of river -				
	- excavate mark pillars - do - etc				
0.819 km	vide TMB Page (46)				
	el	1810 = 32/km	—	By	1483 = 00
(3)	Clearing & grubbing				
	road land - do - etc				
0.57 Hect	vide TMB Page (45)				
	el	52998 = 20/Hect	—	By	39209 = 00
(4)	Construction of embank-				
	-ment with material				
	obtained from borrow pits				
	- do - do - etc				
	lead up to 1000.0m.				
4618.94 m ³	vide TMB Page (36)				
	el	154 = 58/m ³	—	By	13996 = 00
(5)	Construction of embank-				
	-ment with material obtained				
	from borrow pits - do - etc				
	lead up to 1000.0m.				
1979.54 m ³	vide TMB Page (36)				
	el	192 = 03/m ³	—	By	380131 = 00

Continuation

el 9129069 = 00

PTD

~~28/2/22~~